



# County of Fairfax, Virginia

## MEMORANDUM

DATE: August 9, 2017

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the August 2017 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Mark Canale, BRAC Coordinator  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Karyn Moreland, Section Chief, Capital Projects, CPTED  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Transportation Planner IV, CPTED  
Bill Harrell, Sr. Transportation Planner IV, CPTED  
Sung S. Shin, Transportation Planner IV, CPTED  
Adam Lind, Bicycle Program Coordinator, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Jeffrey Hermann, Transportation Planner III, TPD  
Ajmal Hamidi, Transportation Planner, TPD  
William Sugg, Transportation Planner II, TPD

---

#### Fairfax County Department of Transportation

4050 Legato Road, Suite 400  
Fairfax, VA 22033-2895  
Phone: (703) 577-5600 TTY: 771  
Fax: (703) 877 5723  
[www.fairfaxcounty.gov/fcdot](http://www.fairfaxcounty.gov/fcdot)



## Transportation Design Division Monthly Projects Status Report

August 9, 2017

Page 2 of 4

Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
Chris Barksdale, Project Manager, TDD  
Tim Conley, Project Manager, TDD  
John Dresser, Sr. Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Erving Olivas Alvarez, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Scott Ruffner, Sr. Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Brad Melton, Director, Wastewater Design and Construction Division  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Bill Schell, Chief, Transportation Branch, MSMD  
Demond Frazier, Engineer IV, UDCD  
Lisa McCorkle, Engineer IV, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Frank Roberts, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities  
Dennis Cate, Project Coordinator, LAD  
Rich Finnell, Project Coordinator, LAD  
John Honnick, Senior Property Analyst, LAD  
Eric Lefcourt, Sr. Right-of-Way Agent, LAD  
Lisa Baker, Right-of-Way Agent, LAD  
Lisa Glass, Right-of-Way Agent, LAD  
Carol Kresge, Right-of-Way Agent, LAD

## Transportation Design Division Monthly Projects Status Report

August 9, 2017

Page 3 of 4

Beth Shubert, Right-of-Way Agent, LAD  
Rob Hockersmith, Administrative Support Branch, Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Vanessa K. Makely, Administrative Assistant IV, Directors Office  
Kim Maye, Engineering Technician III, LAD  
Victoria Boyd, Administrative Assistant, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Director, Office of Transportation Services  
Allison Richter, PMP, Assistant Director of Transportation and Land Use  
Richard Burke, Transportation Planning  
Mark Comer, Utilities  
Alex Faghri, Land Development  
Peter K. Gerner, Permits, Manassas Residency  
Anna Fortune, Arlington & Fairfax Preliminary Engineering  
Renee Hamilton, Deputy District Administrator  
Tiffanie Harrelson, LUP NOVA District Plan Review Coordinator  
Bethany Mathis, District TAP Coordinator  
Rick A. Miller, Utility Coordinator, Culpeper District  
Donald Ostrander, Traffic Engineering Section  
Sofia Pinedo, LUP NOVA District  
Bud Siegel, NOVA District  
Amir Salahshoor, Assistant Director, LAP NOVA District  
Terry Yates, Arlington & Fairfax Preliminary Engineering Manager  
Don Moyer, Traffic Engineering  
Nhan Vu, Traffic Engineering

### UTILITY COMPANIES

Christine Juliano, Dominion Energy  
Robert Terry, Dominion Energy  
Robert Cotten, Fairfax Water  
Jerry Scott, Fairfax Water  
Patrick Hyunh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas

Transportation Design Division Monthly Projects Status Report

August 9, 2017

Page 4 of 4

Joseph Chudzik, Verizon

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

August 2017

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 102 – FEDERAL & STATE GRANTS	1 - 14
FUND 124 – SIDEWALK CONSTRUCTION	15 - 35
FUND 304 – TRANSPORTATION IMPROVEMENTS	35 – 57
FUND 307 – SIDEWALK CONSTRUCTION	57
FUND 312 – PUBLIC SAFETY CONSTRUCTION	58
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	58

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 90%												
26006G-06002		Lee	PM UTL: Yusufoglu, Eldar				improvements for express bus				complete. Schedule adjusted due to lead time necessary for delivery and install Handrail.												
AA1400012-06	\$267,500		PM LAD: Shubert, Beth				stop																
	\$267,500		PM UDCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	09/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 85%												
26006G-06002		Lee	PM UTL: Yusufoglu, Eldar				improvements for express bus				complete. Schedule adjusted due to design change which required a permit revision. Received comments on 7/24/17 from												
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth				stop				VDOT for pedestrian signal and pavement markings.												
	\$1,596,000		PM UDCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	09/17	10/17	11/17	12/17	04/18	04/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Land acquisition												
26006G-06002			PM UTL:				improvements for express bus				completed 5/12/17. Pavement Marking & Traffic Signal plans submitted to VDOT for re-approval 6/8/17. Received comments												
AA1400012-06	\$570,000		PM LAD: Shubert, Beth				stop				from VDOT on 7/13/17. Comments are being addressed. Drainage & SWM report submitted to LDS on 8/1/17.												
	\$570,000		PM UDCD:																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	09/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction of Belford												
26006G-06011		Lee	PM UTL: Yusufoglu, Eldar				improvements for express bus				90% complete. Construction of Mohawk Lane 68% complete. Schedule adjusted due to design change which required												
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth				stop				approval of a permit revision.												
	\$0		PM UDCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Soapstone Dr.Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	08/17	08/17
On Hold <input type="checkbox"/>																							
Countywide Trails 102/500-C50000 26008G-07001 AA1400019-07	Hunter Mill	\$1,965,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Maggard, Lisa PM UDCD: Samiy, Ben PM CPTED: Harrell, William					<u>Project Description</u> 3,300 LF of walkway on East side of Soapstone Drive, including curb and gutter, drainage improvements, and bus stop improvements					<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> VDOT punch list completion is expected in August when the handrail is installed due to contractor's schedule.										
Post-Construction																							
			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	11/17	09/17	10/17	11/17	12/17	12/17	03/17	06/18
On Hold <input type="checkbox"/>																							
Tysons East Station to Great Falls Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville	\$2,286,500 (\$30,000)	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCD: Frazier, Demond PM CPTED: Shin, Sung					<u>Project Description</u> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street intersection to the Tysons East Metrorail Station					<u>Monthly Remarks</u> <b>TMSAMS ID# 35</b> Draft construction package submitted to UDCD for preparation of bid contract documents and specifications. Coordination with MWAA on license agreement is in progress. Land rights on 1 of 1 properties acquired. Utility relocations are in progress. VDOT permit received 7/12/2017. SWPPP is complete. Schedule change due to delays involving design and construction related to utility relocation.										
Utility Relocation																							
Greensboro Dr			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17
On Hold <input type="checkbox"/>																							
International Dr. 102/500-C50000 DCBPA-067 AA1400067-12	Providence	\$734,100 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: McCorkle, Lisa PM CPTED:					<u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization					<u>Monthly Remarks</u> <b>TMSAMS ID# 30</b> Construction substantially complete 3/30/17. Punch list completed except for signage.										
Post-Construction																							
Galleria Dr.Intersection			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	09/17	10/17	12/17	04/18
On Hold <input type="checkbox"/>																							
Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence	\$783,000 (\$67,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization					<u>Monthly Remarks</u> <b>TMSAMS ID# 29</b> Approved construction authorization received from VDOT on 6/5/17. Bid Advertisement 7/13/17. Bids due 8/16/17. Schedule adjusted due to delays in receiving VDOT authorization for advertisement.										
Bid Advertisement																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Rt-7 sidewalk</b>			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	08/17	03/18	07/18		
<b>Rt. 7 Sidewalk under Rt. 123 North Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<b>TMSAM ID# 32.</b> Received VDOT authorization for construction on 1/30/17. Final construction package submitted to UDCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 4/12/17. Construction award package submit to VDOT on 5/9/17. Received VDOT approval for construction award on 6/26/17. Schedule adjusted due to delays in receiving approval for construction award & appropriation of additional funds for construction.										
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar																						
AA1400069-12	\$2,299,000		PM LAD: Baker, Lisa																						
	\$80,000		PM UDCD: McCorkle, Lisa																						
			PM CPTED:																						
<b>Bid Advertisement</b>			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	08/17	03/18	07/18		
<b>Rt.7 Sidewalk under Rt.123 South Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						<b>TMSAM ID# 32.</b> Received VDOT authorization for construction on 1/30/17. Final construction package submitted to UDCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 4/12/17. Construction award package submit to VDOT on 5/9/17. Received VDOT approval to award on 6/26/17. Schedule adjusted due to delays in receiving approval for construction award & appropriation of additional funds for construction.										
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar																						
AA1400070-12	\$2,412,800		PM LAD: Shubert, Beth																						
	\$520,000		PM UDCD: McCorkle, Lisa																						
			PM CPTED:																						
<b>Bid Advertisement</b>			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17		
<b>Old Courthouse Rd. Intersection</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Gosnell Rd.	Hunter Mill		PM TDD: Hojatzadeh, Max						Install signalized pedestrian crosswalks at Gosnell Road and Old Courthouse Road						<b>TMSAMS ID# 30</b> Construction substantially complete 3/30/17. VDOT permit released 8/7/2017.										
102/500-C50000	Hunter Mill		PM UTL: Nguyen, Tan																						
DCBPA-071	Hunter Mill		PM LAD: Kresge, Carol																						
AA1400071-12	\$609,200		PM UDCD: McCorkle, Lisa																						
	\$0		PM CPTED:																						
<b>Post-Construction</b>			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	05/17	04/17		
<b>Gosnell Rd.- Sidewalk East Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000	Hunter Mill		PM TDD: El Kaissi, Mohamad						Install 300 LF of sidewalk on east side of Gosnell Road, north of Route 123						<b>TMSAMS ID# 34</b> Construction substantially complete 4/28/17. Constructed under Countywide Permit. LAP closeout in progress.										
DCBPA-072	Providence		PM UTL: Nguyen, Tan																						
AA1400072-12	\$319,500		PM LAD: Kresge, Carol																						
	\$0		PM UDCD: Stevens, Michael																						
			PM CPTED: Lind, Adam																						
<b>Post-Construction</b>																									



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

SW South side Soapstone to South Lakes 09/12 NA 05/13 10/13 04/16 11/16 08/17 06/15 NA 06/16 06/16 01/17 01/15 11/17 10/17 11/17 12/17 02/18 04/18 07/17 09/18

**Sunrise Valley Dr 102/500-C50000 DCBPA-073 AA1400073-12**  
 Hunter Mill  
 \$1,196,400 (\$177,541)  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Bashir, Qais  
 PM CPTED: Lind, Adam  
Project Description  
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive  
Monthly Remarks  
**RMAG ID# 31** Draft construction package, VDOT LUP application, and SWPPP in progress. Final design submitted for review 10/24/16. Utility relocations are in progress. LAD completion memo received 1/27/17. Schedule change due to delays involving design and construction related to utility relocation.  
 On Hold

**Utility Relocation**

SW North side Soapstone to South Lakes 09/12 NA 05/13 11/13 04/16 11/16 10/17 06/14 NA 07/16 07/16 10/17 01/15 10/17 11/17 03/18 04/18 05/18 07/18 07/17 06/19

**Sunrise Valley Dr 102/500-C50000 DCBPA-074 AA1400074-12**  
 Hunter Mill  
 \$2,187,600 (\$24,485)  
Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Glass, Lisa  
 PM UDCD: Kadasi, Mohamed Abdull  
 PM CPTED: Lind, Adam  
Project Description  
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive  
Monthly Remarks  
**RMAG ID# 12** Final design is in progress. Utility relocations are in progress. Land acquisition is in progress. Land rights on 6 of 9 properties acquired. Schedule change due to delays involving design and construction related to utility relocation and new legislation from Virginia Code requiring a 30 day waiting period to file a certificate after public hearing scheduled for September 26.  
 On Hold

**Land Acquisition**

12/13 03/14 TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD

**Georgetown Pike Trail Phase III 102/500-C50000 GTP-130-130 AA1400130-13**  
 Dranesville  
 \$350,000 \$50,000  
Project Manager/Assignments  
 PM TDD: Dresser, John  
 PM UTL: Nguyen, Tan  
 PM LAD: Lefcourt, Eric  
 PM UDCD: TBD, To Be Determined  
 PM CPTED: Miller, Douglas  
Project Description  
 Approximately 275 LF trail along the north side of Georgetown Pike from Falls Bridge Lane eastward to meet existing asphalt trail  
Monthly Remarks  
**Enhancement Grant Project.** Design was on hold due to community concerns regarding project scope and aesthetics for this National Register of Historic places site. A Citizens Information Meeting was held on 3/22/17. The project design is now starting up after receiving a "No Adverse Effect" determination from Virginia Department of Historic Resources (VDHR) on 6/14/17. Schedule will be developed after a new task order is executed to continue the design.  
 On Hold

**Design**

02/14 NA 07/14 07/15 01/16 05/16 05/16 08/15 08/15 12/15 12/15 06/16 01/16 01/17 NA 05/16 08/16 11/16 12/16 12/18 12/18

**Jones Branch Connector - Final Design 102/500-C50000 JBC-093-093 AA1400093-13**  
 Providence  
 \$60,000,000 \$16,205,600  
Project Manager/Assignments  
 PM TDD: Dresser, John  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD:  
 PM CPTED:  
Project Description  
 Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes  
Monthly Remarks  
 Project is in Construction phase by VDOT- Contractor NTP was issued on 1/27/17. Phase I work is underway. Construction is 11% complete.  
 On Hold

**Construction**

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Lorton Cross Co Trl 102/500-C50000 LAF-131-131 AA1400131-13	\$2,600,000 \$593,679	Mount Vernon	04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	10/17	11/17	12/17	01/18	03/18	04/18	04/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed				Multi-use trail connecting the Cross County trail through the Lorton Arts Foundation property				Construction package for bid authorization submitted to VDOT on 7/19/17. Land acquisition completed 12/19/16. PCE finalized on 3/7/16. VDOT PSE reevaluation and environmental certification were distributed on 3/7/17.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Lefcourt, Eric																						
			PM UDCCD: Lim, Vannak																						
			PM CPTED: Guarino, Michael																						
<b>Bid Advertisement</b>																									
			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Ayers, Robert				Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive				<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> VDOT Permit released 9/6/16. Project complete. Continuing to work on final closeout process with VDOT.														
			PM UTL: Nguyen, Tan																						
			PM LAD:																						
			PM UDCCD: Vega-Claudio, Yilia																						
			PM CPTED:																						
<b>Post-Construction</b>																									
Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Pedestrian intersection and bus stop improvement				<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD:																						
			PM UDCCD: Bashir, Qais																						
			PM CPTED: Luo, Caijun																						
<b>Post-Construction</b>																									
Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Pedestrian intersection and bus stop improvement				<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD:																						
			PM UDCCD: Bashir, Qais																						
			PM CPTED: Luo, Caijun																						
<b>Post-Construction</b>																									

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

**RHPTI 102/500-C50000** Mount Vernon Lee (\$235,900 (\$198,100))  
**RHPTI-016**  
**AA1400016-06**

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD:  
 PM UDCD: Bashir, Qais  
 PM CPTED: Luo, Caijun

Project Description  
 Pedestrian intersection and bus stop improvements

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final LAP closeout with VDOT.

On Hold

**Post-Construction**

<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	03/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**RHPTI 102/500-C50000** Mount Vernon (\$900,000 \$0)  
**RHPTI-079**  
**AA1400079-12**

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCD: Fernandez Quinteros, Jua  
 PM CPTED: Luo, Caijun

Project Description  
 Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction award February 2017. Construction NTP issued 4/3/17. Schedule adjusted in January 2017 due to processing a fund transfer, and due to UDCD advice on construction duration. Construction 48% complete.

On Hold

**Construction**

<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	08/17	NA	08/17	09/17	10/17	11/17	09/16	07/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**RHPTI 102/500-C50000** Mount Vernon (\$1,500,000 \$201,505)  
**RHPTI-080**  
**AA1400080-12**

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Kresge, Carol  
 PM UDCD: Eisa, Amani  
 PM CPTED: Luo, Caijun

Project Description  
 Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. VDOT permit received 12/15/2016. Utility relocations in progress. Schedule adjusted in January and May 2017 due to delays in completing utility relocations.

On Hold

**Utility Relocation**

<b>Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW</b>			07/12	01/13	06/13	04/14	11/14	12/14	01/16	10/14	NA	NA	10/14	07/15	08/15	09/16	NA	08/16	10/16	11/16	02/17	09/15	03/18
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**RHPTI 102/500-C50000** Lee (\$625,000 \$0)  
**RHPTI-082**  
**AA1400082-12**

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Fernandez Quinteros, Jua  
 PM CPTED: Luo, Caijun

Project Description  
 520 LF of concrete sidewalk along the west side of Route 1

Monthly Remarks  
**Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Construction NTP issued 4/3/17. Construction is 48% complete.

On Hold

**Construction**

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt 1-PH5-Gregory Dr. to Russell Rd. SW</b>			07/12	NA	05/13	12/13	05/14	12/14	09/15	09/14	NA	NA	10/14	07/15	NA	NA	NA	10/15	02/16	03/16	07/16	05/16	04/17
<b>RHPTI</b> 102/500-C50000 RHPTI-083 AA1400083-12	Mount Vernon	\$450,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> 270 LF of concrete sidewalk along west side of Route 1			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 4/25/2017. VDOT permit released 7/28/2017.													
Post-Construction																							
<b>Rt. 1-PH5-Frye Rd. to Radford Ave SW</b>			07/12	NA	05/13	01/14	06/14	12/14	10/15	09/14	NA	NA	10/14	06/15	07/15	04/16	NA	11/15	02/16	03/16	07/16	04/16	04/17
<b>RHPTI</b> 102/500-C50000 RHPTI-084 AA1400084-12	Mount Vernon	\$675,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> 940 LF of concrete sidewalk along the east side of Route 1			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 4/25/2017. Punch list work underway.													
Post-Construction																							
<b>Rt. 1-PH5-Engleside St. to Forest Pl SW</b>			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	04/17
<b>RHPTI</b> 102/500-C50000 RHPTI-087 AA1400087-12	Mount Vernon	\$875,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Anthony, Curtis PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> 460 LF of concrete sidewalk along the east side of Route 1			<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 4/25/2017. Punch list work underway.													
Post-Construction																							
<b>Wiehle Ave/DTR Ramps (North Side)</b>			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16
<b>RMAG</b> 102/500-C50000 RMAG-097 AA1400097-13	Hunter Mill	\$208,800 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian intersection improvements			<u>Monthly Remarks</u> <b>RMAG ID# 4</b> Construction substantially complete on 11/21/16. VDOT permit released on 3/6/17. LAP close-out package sent to VDOT on 6/1/17.													
Post-Construction																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	06/17	06/17	08/17	09/17	10/17	12/16	05/18
<b>RMAG</b> 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill \$641,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements			<u>Monthly Remarks</u> <b>RMAG ID# 6</b> . VDOT authorization for Ad requested 1/31/2017. VDOT authorization for Ad received 6/5/2017. Advertisement delayed pending coordination with adjoining construction by developer.													
<b>Bid Advertisement</b>																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	01/18	08/15	NA	03/16	03/16	10/17	09/17	09/18	05/18	07/18	08/18	09/18	12/18	12/17	09/19
<b>RAMG</b> 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill \$2,678,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway			<u>Monthly Remarks</u> <b>RMAG ID# 7 &amp; 8</b> Final design complete and received approval from all agencies. Land rights on 6 of 12 properties have been acquired. Due to utilities relocation conflict, realignment of sidewalk at some locations under review and may require additional RW and easement. Schedule adjusted to provide for more time to resolve utility relocation issues.													
<b>Land Acquisition</b>																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	03/18	08/19	04/17	09/19	04/18	TBD	05/18	07/18	07/19	07/19	11/20	07/20	01/21	03/21	04/21	05/21	11/20	05/22
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$11,250,000 \$5,815,000		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing			<u>Monthly Remarks</u> <b>RMAG ID# 5</b> Coordination meeting held on 7/5/17 with DOT, BDB, LAD, F&R, and Fairfax Water. Meeting was held to discuss relocation options, costs, pros/cons for the 24 inch water main impacted by the bridge as it is related to the proposed Reston Fire Station development. Further evaluation is underway for the different options and a follow up meeting is scheduled for 8/22/17. Project scheduled delayed until a final decision is made on the alignment of the water main relocation.													
<b>Design</b>																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$383,000 \$13,100		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian intersection and bus stop improvements			<u>Monthly Remarks</u> Draft construction package was sent to UDCCD on 8/2/2017 to prepare the construction contract bid documents and specifications.													
<b>Construction</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Woodlawn Ave Intersection</b>			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	10/17	11/17	02/18	01/19	10/18
<b>Rt. 50 Intersection</b> 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,696,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bashir, Qais PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and sidewalk improvements					<u>Monthly Remarks</u> Initial Bid Advertisement Authorization package submitted to VDOT on 5/22/2017. VDOT Central Construction review comments received on 6/22/2017. Contract Documents and Specifications resubmitted to VDOT on 7/10/2017.						On Hold <input type="checkbox"/>				
<b>Bid Advertisement</b>																							
<b>Cedar Hill Rd. to Allen St. North side</b>			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	08/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$986,000 (\$48,000)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Draft construction package submitted to UDCCD on 7/11/17. VDOT permit received 7/3/17. There is no ROW impact for the project. Utility relocations are in progress.						On Hold <input type="checkbox"/>				
<b>Utility Relocation</b>																							
<b>Graham Rd. to Woodley Ln. @ S. Side</b>			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-056 AA1400056-12	Mason \$458,500 (\$80,000)		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50					<u>Monthly Remarks</u> Draft construction package submitted to UDCCD on 7/11/17. VDOT permit received 7/3/17. There is no ROW impact for the project. Utility relocations are in progress.						On Hold <input type="checkbox"/>				
<b>Utility Relocation</b>																							
<b>Woodlawn Ave to Church North Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-057 AA1400057-12	Providence Mason \$460,000 (\$82,500)		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Stevens, Michael PM CPTED:					<u>Project Description</u> Approximately 550 LF sidewalk on north side of Route 50					<u>Monthly Remarks</u> VDOT permit received 6/28/2017. Draft Construction Package sent to UDCCD on 6/29/2017. Project Construction Bid Package to be bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.						On Hold <input type="checkbox"/>				
<b>Bid Advertisement</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

<b>Wescott St. @ Annandale Rd. North Side</b>			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-058</b> <b>AA1400058-12</b>	Providence Mason \$2,158,000 \$130,000	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCD: Lim, Vannak PM CPTED: Harrell, William	<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50	<u>Monthly Remarks</u> Draft Construction Package is in progress. VDOT permit received 7/20/17. There is no ROW impact for the project. Utility relocations are in progress.	On Hold <input type="checkbox"/>
---	---	---	--	---	----------------------------------

**Utility Relocation**

<b>Annandale Rd. @ Cherry St. to North Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-059</b> <b>AA1400059-12</b>	Providence Mason \$739,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William	<u>Project Description</u> Approximately 1,100 LF of sidewalk and trail on north side of Route 50	<u>Monthly Remarks</u> Draft construction package was sent to UDCD on 8/2/2017 to prepare the construction contract bid documents and specifications. One street light guy wire relocation and one utility pole guy wire relocation to be completed prior to construction.	On Hold <input type="checkbox"/>
---	---	---	--	---	----------------------------------

**Utility Relocation**

<b>Meadow Ln to Linden Ln@N Side</b>			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-060</b> <b>AA1400060-12</b>	Providence Mason \$702,500 \$62,000	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William	<u>Project Description</u> Approximately 600 LF of sidewalk and trail on north side of Route 50	<u>Monthly Remarks</u> Draft construction package submitted to UDCD on 7/11/17. VDOT permit received 7/3/17. There is no ROW impact for the project. Utility relocations are in progress.	On Hold <input type="checkbox"/>
---	--	--	--	--	----------------------------------

**Utility Relocation**

<b>South St. @ Aspen Ln to South Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-061</b> <b>AA1400061-12</b>	Mason Providence \$1,093,000 \$35,000	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: Bashir, Qais PM CPTED: Harrell, William	<u>Project Description</u> Approximately 1300 LF of sidewalk and trail on south side of Route 50	<u>Monthly Remarks</u> Revised MOT Plans were resubmitted to VDOT on 8/3/2017 due to water main relocation by Fairfax Water. Plans will be submitted for Permit once MOT plans are approved. ATT fiber optic relocation was completed in May 2017. Two (2) Dominion street light poles have been removed due to conflict with ATT fiber optic relocation, and will be installed after sidewalk construction.	On Hold <input type="checkbox"/>
---	--	---	---	---	----------------------------------

**Utility Relocation**

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	12/17	02/16	04/16	10/16	11/16	11/17	NA	NA	12/17	04/18	05/18	06/18	09/18	01/19	05/19		
																							On Hold <input type="checkbox"/>		
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: Nabavi, Seyed						Approximately 500 LF of						Final design is complete. Land rights on 5 of 6 properties have been acquired. Public hearing scheduled for October 24.										
RT50-062		Providence	PM UTL: Nguyen, Tan						sidewalk on south side of Route						Schedule revised to allow additional time for filing of certificate.										
AA1400062-12		\$592,000	PM LAD: Glass, Lisa						50																
		\$0	PM UDCCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
<b>Land Acquisition</b>																									
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17		
																							On Hold <input type="checkbox"/>		
<b>Safe Routes to School</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Braddock	PM TDD: Lauretti, Francesco						Provide a refuge island, upgrade						Construction is substantially complete 6/23/17. Punch list underway.										
SRTS-089			PM UTL: Nguyen, Tan						ramps, and pavement striping																
AA1400089-12		\$300,000	PM LAD: Finnell, Richard																						
		\$160,000	PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Lind, Adam																						
<b>Post-Construction</b>																									
			04/15	NA	10/15	03/16	11/16	12/16	11/17	NA	NA	NA	NA	NA	NA	NA	01/18	05/18	05/18	06/18	08/18	05/17	11/18		
																							On Hold <input type="checkbox"/>		
<b>SRTS Flint Hill ES</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Lauretti, Francesco						Provide a raised crosswalk,						Final plans distributed to VDOT for review 5/5/17. Schedule change due to reviews on the plans and coordination regarding										
SRTS-133-133			PM UTL:						rapid flashing beacons, nd						maintenance responsibility for the rapid flashing beacons.										
AA1400133-14		\$305,000	PM LAD: Delli Carpini, Angelica						upgrade curb to ramps																
		\$20,000	PM UDCCD: Fernandez Quinteros, Jua																						
			PM CPTED:																						
<b>Design</b>																									
			04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	05/18	06/18	07/18	05/17	11/18		
																							On Hold <input type="checkbox"/>		
<b>SRTS Graham Rd.ES</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Lauretti, Francesco						Provide a refuge island and						Draft construction package is being prepared. Schedule change due to project construction being built with SRTS-133 (project										
SRTS-134-134			PM UTL:						upgrade ramps						in review with VDOT).										
AA1400134-14		\$205,000	PM LAD: Delli Carpini, Angelica																						
		(\$25,000)	PM UDCCD: Fernandez Quinteros, Jua																						
			PM CPTED:																						



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			05/16	NA	10/16	03/17	08/17	07/18	10/18	09/17	TBD	12/17	01/18	08/18	TBD	TBD	12/18	02/19	03/19	04/19	05/19	09/19	09/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	-----	-----	-------	-------	-------	-------	-------	-------	-------

<b>Old Crthouse Rd.SRTS</b> <b>102/500-C50000</b> <b>SRTS-138-138</b> <b>AA1400138-15</b>	Hunter Mill	\$1,700,000 \$1,315,000	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max				Construct 5-foot concrete sidewalk along Old Courthouse Road				<b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Proceed with final design. Project plats received on 6/6/17 and are under review. Schedule adjusted due to coordinate comments response from LDS.										
			PM UTL:																		
			PM LAD: Kresge, Carol																		

**Design**

<b>Scotts Run Wlkwy</b>			07/15	01/16	05/16	07/17	05/18	08/17	10/18	06/17	NA	10/17	10/17	05/18	NA	NA	11/18	12/18	12/18	01/19	05/19	07/19	01/20
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-107</b> <b>AA1400107-13</b>	Providence	\$3,800,000 \$300,000	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Aguayo, Vanessa				Construct approximately 2,500 LF of walkway through Scotts Run Stream Valley Park				<b>TMSAMS ID# 11</b> . This project is being administered by Fairfax County Park Authority (FCPA) and permitted through the Land Development Services (LDS) review process. A Design Public Hearing was held on 11/15/16. The Board of Supervisors endorsed the design on 6/20/17. LDS 1st submission and VDOT R/W submission 7/31/17.										
			PM UTL: Nguyen, Tan																		
			PM LAD: Monahan, Clyde																		

**Design**

<b>Chain Bridge Rd. Wlkwy</b>			08/13	NA	NA	01/17	08/17	07/17	09/17	NA	NA	NA	NA	NA	NA	NA	12/17	01/18	02/19	03/18	04/18	06/18	06/18
-------------------------------	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-108</b> <b>AA1400108-13</b>	Providence	\$320,000 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Marsh, Dennis				Non-signalized pedestrian crosswalk with median refuge on Chain Bridge Road at Seneca Avenue				<b>TMSAMS ID# 12</b> Final design is in progress. Crosswalk study was approved by VDOT on 6/21/17. No land rights Req'd. No utility relocation is required.										
			PM UTL: Nguyen, Tan																		
			PM LAD: Kresge, Carol																		

**Design**

<b>Gallows Rd. Wlkwy</b>			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	06/17	08/17	08/17	09/17	10/17	12/16	04/18
--------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>TMSAMS</b> <b>102/500-C50000</b> <b>TMSAMS-109</b> <b>AA1400109-13</b>	Providence	\$663,000 \$0	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
			PM TDD: Marsh, Dennis				Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road				<b>TMSAMS ID# 13</b> LAD completed 1/4/17. VPDES permit is not required. Utility relocations (fiber) completed. VDOT permit received on 4/5/17. VDOT comments on Bid Ad Authorization package received on 6/5/17. Revised Bid Authorization sent to VDOT on 6/20/17. DBE goal has been received.										
			PM UTL: Nguyen, Tan																		
			PM LAD: Shubert, Beth																		

**Bid Advertisement**

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Aline Ave. Wlkwy</b>			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	08/17	09/17	10/17	02/17	04/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$587,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road				<u>Monthly Remarks</u> <b>TMSAMS ID# 14</b> Pavement Marking is approved. LAD completed on 1/9/17. VPDES permit is not required. Utility relocations (fiber) completed. VDOT permit received 4/12/2017. VDOT comments on Bid Ad Authorization package received on 6/5/17. Revised Bid Authorization sent to VDOT on 6/20/17. DBE goal has been received.												
<b>Bid Advertisement</b>																							On Hold <input type="checkbox"/>
<b>Madrillon Rd. Wlkwy</b>			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	10/15	10/15	07/16	04/16	01/17	07/17	08/17	08/17	09/17	10/17	02/17	03/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-111 AA1400111-13	Providence \$394,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 315 LF of 5-foot of concrete sidewalk on east side of Madrillon Road from Boss Street to Gallows Road				<u>Monthly Remarks</u> <b>TMSAMS ID# 15</b> VDOT permit received 11/30/16. Utility relocation of F.O. line to be completed in place during construction. Revised Bid Authorization package was submitted to VDOT on 6/20/17. VDOT Bid Ad Authorization was received on 7/12/17. Final construction package sent to UDCC on 8/1/17. Schedule adjusted due to delay in receiving bid ad authorization from VDOT.												
<b>Bid Advertisement</b>																							On Hold <input type="checkbox"/>
<b>Old Gallows Road/Gallows Branch Road</b>			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	05/17	05/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-115 AA1400115-13	Providence \$152,000 \$0		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Carlin, Craig PM CPTED: Chellappa, Smitha				<u>Project Description</u> Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road				<u>Monthly Remarks</u> <b>TMSAMS ID#19</b> Construction by VDOT Signal Rebuild with local funding. Construction was completed on 5/1/2017.												
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Old Courthouse Rd./Woodford Rd.</b>			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	07/17	11/17	NA	NA	NA	NA	NA	12/16	12/17
<b>TMSAMS</b> 102/500-C50000 TMSAMS-116 AA1400116-13	Providence \$265,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Horstman, James PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian improvements and signalized crosswalk				<u>Monthly Remarks</u> <b>TMSAMS ID# 20</b> Final Design is complete. Met with Signal Rebuild Group on 6/28/17 to review their comments. Addressing minor Design revisions. Utility pole to be reset. Construction completion adjusted to 12/31/17												
<b>Utility Relocation</b>																							On Hold <input type="checkbox"/>

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	07/17		
<b>TMSAMS</b> 102/500-C50000 TMSAMS-117 AA1400117-13	Providence	\$118,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Luo, Caijun			<u>Project Description</u> Install signalized pedestrian crosswalks			<u>Monthly Remarks</u> <b>TMSAMS ID# 21</b> Project substantially completed July 2017. Schedule adjusted due to project being constructed by VDOT and their contractors schedule.																
<b>Construction</b>																									
International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	09/17		
<b>TMSAMS</b> 102/500-C50000 TMSAMS-119 AA1400119-13	Providence	\$110,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: PM CPTED:			<u>Project Description</u> Pedestrian intersection improvements			<u>Monthly Remarks</u> <b>TMSAMS ID# 23</b> Construction by VDOT Signal Rebuild with local funding.																
<b>Construction</b>																									
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	08/17	12/17	06/18		
<b>TMSAMS</b> 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill	\$2,325,600 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Cutler, Tom PM CPTED: Aguayo, Vanessa			<u>Project Description</u> Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike			<u>Monthly Remarks</u> <b>TMSAMS ID# 24</b> Right of Way phase completed 5/23/16. Advertisement was on 4/19/17. Bid opening held on 5/18/17. Contract Award Authorization received from VDOT on 7/25/17. Contract to be awarded pending NIP Item approval.																
<b>Construction</b>																									
Ashgrove Ln. Trail			NA	TBD	TBD	NA	TBD	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD		
<b>TMSAMS</b> 102/500-C50000 TMSAMS-121 AA1400121-13	Hunter Mill	\$775,000 \$275,000	<u>Project Manager/Assignments</u> PM TDD: Aguayo, Vanessa PM UTL: PM LAD: PM UDCCD: PM CPTED: Lind, Adam			<u>Project Description</u> 10-foot asphalt trail from Ashgrove Plantation Trail to Westwood Center Drive			<u>Monthly Remarks</u> <b>TMSAMS ID#25</b> FCPA has completed the first phase (re-construction/re-paving of trail, remove gate and install new bollards) Phase II will involve construction of new 10' asphalt trail from Ashgrove Plantation Trail to Westwood Center Drive.																
<b>Design</b>																									

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01/08 09/08 10/09 08/12 01/13 06/13 06/13 01/12 01/12 NA 01/12 09/12 02/12 12/14 NA 12/13 01/14 02/14 04/14 12/16 03/17

On Hold

**Lorton Rd. Roadway Improvements**  
**124/400-C40011** Mount Vernon  
**2G40-022-000-0**  
**2G40-022-000** \$35,000,000  
 (\$4,999,986)

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCD: Lim, Vannak  
 PM CPTED: Harrell, William

Project Description  
 Widen Lorton Road to 4 lanes from Route 123/Furnace Road to Silverbrook Road and from Route 123/Lorton Road to Furnace Road

Monthly Remarks  
**Project is part of the Second Four-Year Transportation Plan** Construction substantially complete on 3/31/2017. Punch list items are being addressed. Street Acceptance process underway. Land Surveys preparing abandonment, discontinuance and redline plats.

**Post-Construction**

**Innovation Center to Arrowbrook** 06/17 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD

On Hold

**HMSAMS**  
**124/400-C40011** Dranesville  
**2G40-086-007-0**  
**2G40-086-007** \$1,100,000  
 (\$900,000)

Project Manager/Assignments  
 PM TDD: Dresser, John  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Abifadel, Gibran

Project Description  
 645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive

Monthly Remarks  
**TPP ID# 190.06 HMSAMS ID# 7.** Crosswalk study submitted to VDOT on 5/4/17 and VDOT comments received 6/13/17. Trail Design consultant task order NTP given on 6/30/17. Survey letters mailed on 7/11/17. Schedule will be developed upon survey completion.

**Design**

**Dulles Toll Road/Centreville Road** 02/17 NA 05/17 10/17 01/18 NA NA NA NA NA NA NA NA NA NA NA TBD TBD TBD TBD TBD TBD

On Hold

**HMSAMS**  
**124/400-C40011** Dranesville  
**2G40-086-008-0**  
**2G40-086-008** \$600,000  
 \$0

Project Manager/Assignments  
 PM TDD: Tsybin, Alexander  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Knight, Ryan

Project Description  
 Install signalized pedestrian crosswalk

Monthly Remarks  
**TPP ID# 190.07 HMSAMS ID# 7** Intermediate design plans submitted to VDOT Signal Rebuild for review on 05/31/17. Project was added to VDOT Signal Rebuild Agreement (UPC # 106498) on 7/31/17. Pre-Final design submission schedule was adjusted to allow VDOT time for review. Construction schedule will be developed after meeting with VDOT Signal Rebuild representative, which is anticipated to occur sometime in the late August/early September 2017.

**Design**

**Monroe Street (DTR to Mon. Man. Drive)** 06/17 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

On Hold

**HMSAMS**  
**124/400-C40011** Hunter Mill  
**2G40-086-014-0**  
**2G40-086-014** \$1,600,000  
 \$100,000

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Delmare, Lauren

Project Description  
 Provide 2,500 LF of walkway on east side of Monroe Street to complete missing links

Monthly Remarks  
**TPP ID# 190.13 HMSAMS ID# 13** Project design contract approved on 6/14/17. Schedule to be determined once the survey is completed.

**Pre-Design**

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Sunrise Valley Drive (Route 286 to Innovation Street)</b>																									
HMSAMS			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
124/400-C40011		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
2G40-086-015-0			PM TDD: Roberson, Jeanmarie				Provide 2.8 miles of bike lanes along Sunrise Valley Drive f				TPP ID# 190.14 - HMSAMS ID#14. Project initiation in progress. Schedule to be determined once the design contract is negotiated and the survey is completed.														
2G40-086-015	\$6,100,000		PM UTL: Nguyen, Tan																						
	\$1,100,000		PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Lind, Adam																						
<b>Project Initiation</b>																									
<b>Sunset Hills/Fairfax County Parkway</b>																									
HMSAMS			05/17	07/17	10/17	04/18	09/18	12/19	12/19	06/18	TBD	NA	08/18	01/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	04/21	04/21		
124/400-C40011		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
2G40-086-018-0			PM TDD: Lauretti, Francesco				Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF				TPP ID#: 189.10 RMAG ID# 10 Preliminary design received July 2017.														
2G40-086-018	\$500,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>																									
HMSAMS			12/16	01/17	05/17	01/18	08/18	12/18	12/18	03/18	05/18	NA	06/18	02/19	03/19	09/19	NA	09/19	10/19	11/19	12/19	08/20	08/20		
124/400-C40013		Springfield	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
2G40-087-003-0			PM TDD: Roberson, Jeanmarie				Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding				TPP ID#23. Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk and asphalt walkway. Citizens Information meeting was held on June 1, 2017. Community feedback indicates concern with speeding and safety along the corridor. The project is on hold pending additional community outreach by CPTED, Traffic Operations, TDD and supervisor's office.														
2G40-087-003	\$7,000,000		PM UTL: Nguyen, Tan																						
	\$6,250,000		PM LAD: Shubert, Beth																						
			PM UDCCD:																						
			PM CPTED: Luo, Caijun																						
<b>Design</b>																									
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>																									
HMSAMS			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
124/400-C40013		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
2G40-087-004-0			PM TDD: Roberson, Jeanmarie				Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements				TPP ID#26. Project on hold pending revision to the Tyson's Neighborhood Traffic Study, which is being prepared by Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.														
2G40-087-004	\$1,600,000		PM UTL: Nguyen, Tan																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Abifadel, Gibran																						
<b>Design</b>																									

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b>			04/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20	12/20
<b>Six Year Plan HB2313 Local Spot Improvements`</b>			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road to complete missing links						<u>Monthly Remarks</u> <b>TPP ID# 313.</b> Survey completed on 4/11/17. Preliminary design distributed to VDOT for review 7/27/17.						On Hold <input type="checkbox"/>		
<b>124/400-C40012</b>		Dranesville	PM UTL: Nguyen, Tan																				
<b>2G40-087-011-0</b>			PM LAD:																				
<b>2G40-087-011</b>	\$1,165,000		PM UDCCD:																				
	\$0		PM CPTED: Borkowski, Tad																				
<b>Design</b>																							
<b>Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy</b>			05/15	NA	01/16	06/16	06/17	05/17	12/17	07/16	NA	NA	05/17	12/17	10/17	01/18	NA	01/18	02/18	03/18	04/18	02/18	10/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim						<u>Project Description</u> Approximately 600 LF of sidewalk on north side of Glade Drive						<u>Monthly Remarks</u> <b>TPP ID#126.</b> Final design plans submitted to VDOT for review on 6/12/17. Programmatic design waiver for two foot grass buffer strip submitted to VDOT on 6/12/17. Project presented to full Reston Association Design Review Board at meeting on 3/21/17 and design was approved. Land rights on 3 of 4 properties acquired. Schedule adjusted in April to accomodate project plat revisions.						On Hold <input type="checkbox"/>		
<b>124/400-C40011</b>		Hunter Mill	PM UTL: Nguyen, Tan																				
<b>2G40-088-006-0</b>			PM LAD: Delli Carpini, Angelica																				
<b>2G40-088-006</b>	\$400,000		PM UDCCD:																				
	\$0		PM CPTED: Harrell, William																				
<b>Land Acquisition</b>																							
<b>Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	10/17	05/17	05/18	07/16	NA	NA	09/17	04/18	02/18	05/18	NA	06/18	07/18	08/18	09/18	02/18	03/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim						<u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive						<u>Monthly Remarks</u> <b>TPP ID#127.</b> Second pre-final design plans submitted to VDOT for review on 6/21/17. Programmatic design waiver for two foot grass buffer strip submitted to VDOT on 6/21/17. Project presented to full Reston Association Design Review Board at meeting on 3/21/17 and design was approved pending revising the grass buffer strip from four feet to two feet. Project plans and plats have been revised and are being reviewed. Schedule adjusted in July to accomodate the second pre-final plan submission.						On Hold <input type="checkbox"/>		
<b>124/400-C40011</b>		Hunter Mill	PM UTL: Nguyen, Tan																				
<b>2G40-088-007-0</b>			PM LAD: Alcon, Kelly																				
<b>2G40-088-007</b>	\$650,000		PM UDCCD:																				
	\$0		PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</b>			11/15	12/15	08/16	02/17	02/18	05/18	07/18	03/17	09/17	NA	09/17	04/18	TBD	TBD	NA	09/18	10/18	11/18	12/18	03/19	05/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road						<u>Monthly Remarks</u> <b>TPP ID#177.</b> Final design is in progress. Test holes data received on 2/14/17. Conflict resolution meeting held with utility companies on 6/8/17. Utility easements will be needed for the project.Utility review is in progress. Reviewing advanced plans received from the consultant. Final project plats complete March 2017. Schedule adjusted to accomodate utility review.						On Hold <input type="checkbox"/>		
<b>124/400-C40011</b>		Hunter Mill	PM UTL: Yusufoglu, Eldar																				
<b>2G40-088-009-0</b>			PM LAD: Kresge, Carol																				
<b>2G40-088-009</b>	\$1,250,000		PM UDCCD:																				
	\$750,000		PM CPTED: Harrell, William																				
<b>Design</b>																							

Aug 2017

Project Name		Aug 2017																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #								Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>McWhorter Place Walkway - Missing segments between cul-de-sacs</b>		10/15	NA	03/16	07/16	01/17	07/17	05/17	10/16	11/16	NA	10/16	05/17	NA	NA	NA	08/17	08/17	08/17	09/17	05/18	05/18	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason	PM TDD: Nabavi, Seyed						Construct missing segments of trail and sidewalk from west of cul-de-sac on McWhorter Place to Markham Street						TPP ID#225. Final construction package submitted to UDCD 8/8/2017. Land acquisition completed 5/1/17. VDOT land use permit received 6/12/17.									
2G40-088-010-0		PM UTL:																					
2G40-088-010	\$350,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Fernandez Quinteros, Jua																					
		PM CPTED: Moreland, Karyn																					
<b>Bid Advertisement</b>																							
<b>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</b>		03/15	10/15	12/15	05/16	12/17	06/17	01/18	11/16	NA	NA	12/16	11/17	11/17	02/18	NA	04/18	05/18	06/18	07/18	07/18	02/19	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence	PM TDD: Beall, James						Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						TPP ID#103. Land acquisition NTP issued 12/15/16. Utility conflicts are being reviewed. Land rights on 12 of 26 properties have been acquired. Land acquisition schedule revised due to delays in reaching agreement with landowners and additional time needed if public hearing is necessary.									
2G40-088-014-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-014	\$1,300,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCD:																					
		PM CPTED: Harrell, William																					
<b>Land Acquisition</b>																							
<b>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</b>		01/16	NA	03/16	09/16	05/17	07/17	10/17	03/17	NA	NA	03/17	09/17	NA	NA	NA	12/17	01/18	01/18	02/18	01/18	05/18	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville	PM TDD: Ruffner, Scott						Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps						TPP ID#094. Land acquisition NTP issued on 3/22/17. Land rights on 5 of 7 properties acquired. Final plans were distributed on 5/15/17. Final plan comments received on 7/7/17 and are being addressed. Schedule adjusted for plat revisions.									
2G40-088-015-0		PM UTL: Nguyen, Tan																					
2G40-088-015	\$700,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Stevens, Michael																					
		PM CPTED: Harrell, William																					
<b>Land Acquisition</b>																							
<b>Chesterbrook Rd. Walkway S - Chesterford Way to Maddux Lane</b>		05/15	09/15	02/16	06/17	04/18	04/18	06/18	08/17	NA	NA	08/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville	PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the south side of Chesterbrook Road						TPP ID#305. Pre-final plans distributed for review on 6/13/17. VDOT review comments received on 8/1/17. Finalizing project plats.									
2G40-088-016-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-016	\$1,800,000	PM LAD: Glass, Lisa																					
	\$150,000	PM UDCD: Carlin, Craig																					
		PM CPTED: Chellappa, Smitha																					
<b>Design</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</b>			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD:	Turner, Latesa	Construct 6-foot concrete sidewalk on north side of Kirby Road				<b>TPP ID #143.</b> Final design is in progress. Land Acquisition NTP issued on 2/1/17. Land rights on 4 of 5 properties have been acquired.														
2G40-088-017-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-017	\$1,150,000		PM LAD:	Shubert, Beth																			
	\$200,000		PM UDCCD:	Bashir, Qais																			
			PM CPTED:	Chellappa, Smitha																			
<b>Land Acquisition</b>																							
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	06/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD:	Turner, Latesa	Construct 6-foot concrete sidewalk on north side of Kirby Road				<b>TPP ID#142.</b> Final design is in progress. Addressing VDOT traffic engineering review comments on crosswalk study. Land Acquisition NTP issued on 2/1/17. Land acquisition completed 6/27/17.														
2G40-088-018-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-018	\$1,100,000		PM LAD:	Shubert, Beth																			
	\$100,000		PM UDCCD:	Bashir, Qais																			
			PM CPTED:	Chellappa, Smitha																			
<b>Land Acquisition</b>																							
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	03/17	08/17	12/17	07/17	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/18	12/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD:	Conley, Tim	Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive				<b>TPP ID#122.</b> Pre-Final design is in progress. Test holes have been requested. Schedule adjusted in July to accomodate test hole results.														
2G40-088-022-0			PM UTL:																				
2G40-088-022	\$300,000		PM LAD:	Glass, Lisa																			
	\$0		PM UDCCD:																				
			PM CPTED:	Knight, Ryan																			
<b>Design</b>																							
<b>Idylwood Road Walkway - Norwalk St. southward</b>			05/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	TBD	TBD	06/20	10/20	10/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD:	Nabavi, Seyed	Construct 200 LF of 5-foot wide sidewalk along Idylwood Road				<b>TPP ID# 136.</b> Preliminary plans submitted to County 7/17/17.														
2G40-088-024-0			PM UTL:	Nguyen, Tan																			
2G40-088-024	\$250,000		PM LAD:																				
	(\$340,000)		PM UDCCD:																				
			PM CPTED:	Qi, Maggie																			
<b>Design</b>																							



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			02/17	05/17	03/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						<b>TPP ID#155.</b> Preliminary design comments received 6/30/17. Community and HOA coordination is in progress.								
2G40-088-027-0			PM UTL: Nguyen, Tan																				
2G40-088-027	\$1,850,000		PM LAD: Baker, Lisa																				
	\$450,000		PM UDCCD:																				
			PM CPTED: Wells, Chris																				
<b>Design</b>																							
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						<b>TPP ID#172.</b> Public information meeting held on 3/29/17. Scope revisions recommended for project. Scope review meeting held with VDOT Traffic on 6/21/17. Scope review meeting with Mason District Office held on 7/10/17. Utility designation ordered 6/9/17. Full project schedule will be determined when the scope can be finalized.								
2G40-088-028-0			PM UTL:																				
2G40-088-028	\$5,970,000		PM LAD:																				
	\$1,670,000		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
<b>Van Dorn St. Pedestrian &amp; Bike Improvement - Oakwood Rd. to Alexandria</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Turner, Latesa						Construct approximately 4,000 LF of 8 to 10-foot walkway along north side of South Van Dorn Street						<b>TPP ID# 182.</b> Pre-scoping document rec'd from CPTED 12/14/16. Project initiation underway.								
2G40-088-029-0			PM UTL:																				
2G40-088-029	\$2,950,000		PM LAD:																				
	\$2,450,000		PM UDCCD:																				
			PM CPTED: Lind, Adam																				
<b>Pre-Design</b>																							
<b>Arlington Blvd. Walkway - Blake Lane to Prosperity Avenue</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Khorashadi, Brook						Complete missing walkway links						<b>TPP ID#87.</b> Pre-Scoping document rec'd from CPTED 6/1/17. Project initiation underway.								
2G40-088-030-0			PM UTL:																				
2G40-088-030	\$5,000,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
<b>Pre-Design</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Lanier Street Walkway - Exeter Street to Carrico Drive</b>			03/16	NA	07/16	10/16	03/17	08/17	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	09/17	09/17	09/17	05/18	02/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Lauretti, Francesco						Construct approximately 115 LF of 10-foot wide shared-use path						<b>TPP ID# 236.</b> VDOT permit received 7/11/2017. Draft construction package is being prepared.								
2G40-088-034-0			PM UTL: Nguyen, Tan																				
2G40-088-034		\$150,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

**Design**

<b>Georgetown Pike Trail Phase IV</b>			02/16	01/17	08/17	02/18	05/19	08/19	08/19	06/18	08/18	NA	09/18	06/19	07/19	12/19	NA	01/20	01/20	01/20	02/20	08/20	08/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Dresser, John						Approximately 1200 LF of 6' wide walkway along the north side of Georgetown Pike						<b>TPP ID# 125 Intermediate Design in Progress.</b> NTP was issued to AE on 12/28/16 to proceed with environmental documentation. Citizens' Information Meeting was held on 3/22/17, with favorable support for the project. Intermediate Plan design is in progress.								
2G40-088-036-0			PM UTL: Nguyen, Tan																				
2G40-088-036		\$950,000	PM LAD:																				
		\$150,000	PM UDCCD:																				
			PM CPTED: CPTED, To Be Determined																				

**Design**

<b>Old Telegraph Rd. Walkway</b>			09/16	NA	12/16	03/17	06/17	09/17	09/17	05/17	NA	NA	05/17	06/17	07/17	10/17	NA	11/17	11/17	11/17	11/17	04/18	04/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Construct 5-foot sidewalk, including curb and gutter, to complete missing links						<b>TPP ID#311</b> - Land acquisition complete on 6/22/17. Final design completed on 8/1/17. Proceed to apply for VDOT Permit. Schedule adjusted due to of land acquisition complete earlier. Utility relocations in progress.								
2G40-088-037-0			PM UTL:																				
2G40-088-037		\$500,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

**Utility Relocation**

<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Barksdale, Christopher						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						<b>TPP ID#134.</b> Project initiation underway. Schedule to be developed upon survey completion. Proposal Development underway.								
2G40-088-038-0			PM UTL:																				
2G40-088-038		\$550,000	PM LAD:																				
		\$250,000	PM UDCCD:																				
			PM CPTED:																				

**Pre-Design**

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Franconia-Springfield Pkwy Trail Connection</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						<b>TPP ID# 228.</b> . Project initiation underway. Field scoping meeting held on 6/16/17. Consultant has been requested to provide a proposal. Schedule to be determined once task order approved and survey is complete.									
2G40-088-066-0			PM UTL:																					
2G40-088-066	\$500,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
			01/16	11/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes						<b>TPP ID# 062.</b> Revised traffic study for 8 lane alternative received 6-30-17. Meeting to be scheduled with VDOT to review traffic studies and select a preferred alternative. Concept plans will then be revised. Schedule revised due to additional traffic study required. Geotechnical investigations and NEPA support including cultural resources assessment are underway. Public Information meeting tentatively scheduled for fall 2017. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. Design build RFP anticipated for release in JAN- FEB 2018; Design Build contract anticipated to be executed in May 2018.									
2G40-100-000-0	Springfield		PM UTL: Nguyen, Tan																					
2G40-100-000	\$60,625,000		PM LAD:																					
	\$47,549,000		PM UDCD:																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>01125 - Fort Hunt Road SB @ Gahant Road</b>			08/16	NA	NA	03/17	07/17	06/18	02/18	07/17	NA	NA	09/17	02/18	NA	NA	NA	03/18	04/18	04/18	04/18	12/18	08/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.						Final plans received on 7/31/17. Final plats received from consultant on 7/31/17.									
4YP202-01125			PM UTL:																					
TS-000016-041	\$0		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)</b>			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	12/17	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.						Final construction package being prepared.									
4YP202-01184			PM UTL:																					
TS-000016-025	\$0		PM LAD: Shubert, Beth																					
	\$0		PM UDCD:																					
			PM CPTED:																					

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01377 - Burke Road WB @ Old Burke Lake Road</b>			08/16	NA	NA	03/17	07/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40014</b>	Springfield		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Final design is in progress. Final plans received on 7/31/17.										
<b>4YP202-01377</b>			PM UTL:																				
<b>TS-000018-020</b>		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>1733-ALBAN RD NB @ ALBAN STATION</b>			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	12/17
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40011</b>	Mount Vernon		PM TDD: Vanzandt, Mark					Installation of 8'x12' pad and ramp with detectable warning surface					Final construction package submitted to UDCD on 8/9/17.										
<b>4YP202-01733</b>			PM UTL:																				
<b>TS-000016-044</b>		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>01962-Bluemont Way EB Near Library</b>			06/16	NA	02/17	04/17	06/18	06/18	06/18	08/17	08/17	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40011</b>	Hunter Mill		PM TDD: Zahirieh, Shahla					Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.					Final plans in progress. Utility designation received on 6/30/2017.										
<b>4YP202-01962</b>			PM UTL:																				
<b>TS-000013-029</b>		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02190-North Kings Hwy. NB @ Jamica Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	06/17	07/17	08/17	08/17	05/18	01/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>124/400-C40011</b>	Mount Vernon		PM TDD: Barksdale, Christopher					Loading Pad					Final Construction package submitted 6/1/17.										
<b>4YP202-02190</b>			PM UTL:																				
<b>TS-000016-038</b>		\$15,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02191-North Kings Hwy. NB @ Fairhaven Ave.</b>			12/15	NA	08/16	NA	09/17	10/17	05/17	01/17	NA	NA	01/17	04/17	NA	NA	NA	06/17	07/17	08/17	08/17	05/18	01/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Loading Pad.						Final Construction package submitted 6/30/17.								
<b>4YP202-02191</b>			PM UTL:																				
<b>TS-000016-039</b>		\$15,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>02192-North Kings Hwy. NB @ Fort Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	07/17	01/17	NA	NA	01/17	05/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Loading Pad, Bench						Land Acquisition complete 5/10/17. Draft Construction package submitted on 6/19/17. Countywide Permit received on 7/17/17. Construction comments received on 7/26/17.								
<b>4YP202-02192</b>			PM UTL:																				
<b>TS-000016-040</b>		\$15,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Knight, Ryan																				
<b>Design</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	08/17	NA	04/18	10/17	05/18	11/17	NA	NA	11/17	03/18	NA	NA	NA	07/18	08/18	09/18	10/18	05/18	02/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>	Lee		PM TDD: Barksdale, Christopher						Loading Pad, Curb Ramp, Bench, Trash Can.						Project being redesigned on adjacent property. Schedule updated accordingly.								
<b>4YP202-02196</b>			PM UTL:																				
<b>TS-000014-024</b>		\$15,000	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>02197-North Kings Hwy. SB @ School St.</b>			12/15	NA	07/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	06/17	07/17	08/17	08/17	05/18	01/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>124/400-C40011</b>	Lee		PM TDD: Barksdale, Christopher						Loading Pad, Bench, Trash Can.						Final Construction package submitted on 6/1/17.								
<b>4YP202-02197</b>			PM UTL:																				
<b>TS-000014-025</b>		\$15,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02358 - Lee Highway EB @ West Street</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage				Final design is in progress.														
4YP202-02358			PM UTL:				improvements, curb ramp,																		
TS-000017-018	\$0		PM LAD:				remove and reset shelter along																		
	\$0		PM UDCD:				with associated grading.																		
			PM CPTED:																						
<b>Design</b>																									
<b>02389 - Arlington Blvd EB near Nutley Street</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,drainage				Final design is in progress.														
4YP202-02389			PM UTL:				improvements, curb ramp,																		
TS-000017-019	\$0		PM LAD:				remove and reset shelter along																		
	\$0		PM UDCD:				with associated grading.																		
			PM CPTED:																						
<b>Design</b>																									
<b>02428 - Arlington Blvd. WB @ Chichester Ln.</b>			08/16	NA	NA	03/17	07/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage				Final design is in progress. Final plans received on 7/31/17.														
4YP202-02428			PM UTL:				improvements, detectable																		
TS-000017-020	\$0		PM LAD:				warning surface along with																		
	\$0		PM UDCD:				associated grading.																		
			PM CPTED:																						
<b>Design</b>																									
<b>02434-Hummer Road NB Near Frontage Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>										
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, possible				Final design is in progress. Plats underway.														
4YP202-02434			PM UTL:				curb modification, and adjust																		
TS-000015-007	\$0		PM LAD:				bus stop sign location.																		
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
<b>Design</b>																									

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03082 - Old Keene Mill Road WB @ Ainsworth Avenue</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.						Final design is in progress.								
4YP202-03082			PM UTL:																				
TS-000018-021		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>			11/16	NA	07/17	10/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark						Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.						Intermediate design submitted to VDOT on 7/17/17. Utility designation received 7/15/17.								
4YP202-03132			PM UTL:																				
TS-000018-022		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>03267 Edsall Road SB @ Sullivan Place</b>			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	06/18
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	TBD		PM TDD: Vanzandt, Mark						Replace shelter and upgrade loading pad to ADA standards.						Draft construction package submitted to UDCD 6/16/17.								
4YP202-03267			PM UTL:																				
TS-000021-004		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03270 - Edsall Road EB @ Indian Run Parkway</b>			08/16	NA	NA	03/17	07/17	06/18	02/18	07/17	NA	NA	09/17	02/18	NA	NA	NA	03/18	04/18	04/18	04/18	12/18	08/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.						Final plans received on 7/31/17. Final plats received from consultant on 7/31/17.								
4YP202-03270			PM UTL:																				
TS-000015-011		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

3272 Indian Run NB @ Edsall			11/16	NA	03/17	NA	08/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	06/19	06/18
-----------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03272 TS-000015-013	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Install loading pad, curb ramp, and sidewalk connection.					<u>Monthly Remarks</u> Sidewalk buffer waiver submitted for VDOT review on 7/17/17. Project requires guy wire relocation prior to construction.						On Hold <input type="checkbox"/>
---	-------	------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

03277 Beryl Road SB @ Paula Road			NA	03/17	NA	NA	03/17	04/17	05/17	NA	NA	NA	05/17	09/17	NA	NA	NA	10/17	11/17	11/17	12/17	06/17	05/18
----------------------------------	--	--	----	-------	----	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Shelter Replacement</b> 124/400-C40011 4YP202-03277 TS-000021-003	TBD	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Finnell, Richard PM UDCC: Carlin, Craig PM CPTED:					<u>Project Description</u> Replace shelter and upgrade loading pad to ADA standards.					<u>Monthly Remarks</u> Countywide permit received on 5/15/17. Sent to Land Acquisition for Letter of Permission on 5/25/17.						On Hold <input type="checkbox"/>
---	-----	-----------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Land Acquisition**

03285 - Edsall Road EB @ Edsall Ridge Road			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18
--	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03285 TS-000015-012	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					<u>Monthly Remarks</u> Final design is in progress.						On Hold <input type="checkbox"/>
---	-------	------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

03396-Commerce Street WB @ Bowie Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03396 TS-000014-027	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Delli Carpini, Angelica PM UDCC: Carlin, Craig PM CPTED:					<u>Project Description</u> Concrete loading pad, adjust bus stop sign location, and install curb ramp.					<u>Monthly Remarks</u> Final design is in progress. Plats underway.						On Hold <input type="checkbox"/>
---	-----	------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>03465 Backlick Road SB - Rhoden Court</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark					Install loading pad, shelter, trashcan, and retaining wall.					Final plans in progress. Plat development underway.					
4YP202-03465			PM UTL:															
TS-000011-032		\$0	PM LAD:															
		\$0	PM UDCCD: Carlin, Craig															
			PM CPTED:															

Design

<b>03479-Backlick Road NB @ Essex Avenue</b>			06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla					Concrete loading pad.					Draft Construction Package distributed for review on 7/17/2017.					
4YP202-03479			PM UTL:															
TS-000014-028		\$0	PM LAD:															
		\$0	PM UDCCD: Carlin, Craig															
			PM CPTED:															

Design

<b>03673 - Little River Tpk EB @ Elizabeth Lane</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18
---	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Final design is in progress.					
4YP202-03673			PM UTL:															
TS-000011-030		\$0	PM LAD:															
		\$0	PM UDCCD:															
			PM CPTED:															

Design

<b>03684-Little River Turnpike EB @ Markham Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla					Concrete loading pad, Possible retaining wall.					Final design is in progress. Plats underway.					
4YP202-03684			PM UTL:															
TS-000015-008		\$0	PM LAD:															
		\$0	PM UDCCD: Carlin, Craig															
			PM CPTED:															

Design

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>04167-International Drive SB @ Fletcher Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and				Final design is in progress. Plats underway.												
4YP202-04167			PM UTL:				extensive sidewalk connection.																
TS-000017-014	\$0		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>04174-Tyco Road EB @ Leesburg Pike</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad.				Final design is in progress. Plats underway.												
4YP202-04174			PM UTL:																				
TS-000017-015	\$0		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>04251-Gallows Road @ Cottage Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and				Final design is in progress. Plats underway.												
4YP202-04251			PM UTL:				possible retaining wall and/or																
TS-000017-016	\$0		PM LAD: Delli Carpini, Angelica				handrail.																
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>04308-Greensboro Drive SB @ International Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	08/17	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla				Concrete loading pad, and				Final design is in progress. Utility Desination received on7/7/2017												
4YP202-04308			PM UTL:				possible curb ramp upgrade.																
TS-000017-017	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04328 - Magarity Road EB @ Ware Road</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Final design is in progress.										
4YP202-04328			PM UTL:																				
TS-000012-026	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04468-Nutley Street NB @ Kingsley Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	08/17	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Zahirieh, Shahla					Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.					Final design is in progress. Utility Designation received on 6/28/2017.										
4YP202-04468			PM UTL:																				
TS-000013-030	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>04811-Vaden Dr. WB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	09/17	08/15	NA	NA	01/16	06/16	NA	NA	NA	10/17	11/17	11/17	11/17	12/16	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Vanzandt, Mark					Loading Pad					Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.										
4YP202-04811			PM UTL:																				
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Utility Relocation</b>																							
<b>04812-Vaden Dr. EB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	09/17	08/15	NA	NA	10/15	12/15	NA	NA	NA	10/17	11/17	11/17	11/17	12/16	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011			PM TDD: Vanzandt, Mark					Loading pad					Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.										
4YP202-04812			PM UTL:																				
TS-000017-010	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Utility Relocation</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>05076 Sunset Hills Road EB near Fairfax County Parkway</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Vanzandt, Mark						Install ADA compliant loading pad and bench.						Final plans in progress. Plat development underway.									
<b>4YP202-05076</b>			PM UTL:																					
<b>TS-000013-033</b>	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>05123 - Soapstone Drive NB @ Rolling Green Court</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	12/18	03/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Hunter Mill	PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.						Final design is in progress.									
<b>4YP202-05123</b>			PM UTL:																					
<b>TS-000013-031</b>	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>5517-FULLERTON RD EB @ BOSTON RD</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Mount Vernon	PM TDD: Vanzandt, Mark						Install bus shelter and retaining wall.						Final plans in progress. Plat development underway.									
<b>4YP202-05517</b>			PM UTL:																					
<b>TS-000016-045</b>	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>05553-Elden Street SB Near Herndon Parkway</b>			06/16	NA	02/17	04/17	06/17	06/18	08/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
<b>124/400-C40011</b>		Dranesville	PM TDD: Zahirieh, Shahla						Concrete loading pad, and adjust bus stop sign location.						Draft Construction Package distributed for review on 7/17/2017.									
<b>4YP202-05553</b>			PM UTL:																					
<b>TS-000012-025</b>	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
<b>07102 Telegraph Road NB @ Rose Hill Drive</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Vanzandt, Mark			Install loading pad and sidewalk connection to existing trail.			Final plans in progress. Plat development underway.														
4YP202-07102			PM UTL:																				
TS-000014-032		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>09002 - Loisdale Road SB near Newington Road</b>			08/16	NA	NA	03/17	08/17	06/18	09/17	NA	NA	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.			Final design is in progress.														
4YP202-09002			PM UTL:																				
TS-000014-031		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>9047-Willow Oaks Corporate Drive EB @ Williams Drive</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Vanzandt, Mark			Install bus shelter.			Final plans in progress. Plat development underway.														
4YP202-09047			PM UTL:																				
TS-000017-023		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>9048 Willow Oaks Corporate Drive WB @ Williams Drive</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Vanzandt, Mark			Install bus shelter, trashcan, and sidewalk connection to existing ramp.			Final plans in progress. Plat preparation underway.														
4YP202-09048			PM UTL:																				
TS-000017-024		\$0	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements</b>			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	10/16		
<b>Bonds Advanced Project Implementation</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Braddock		PM TDD: Ruffner, Scott					Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road					Construction substantially complete on 10/15/16. Awaiting VDOT permit inspection.												
4YP303-0			PM UTL: Nguyen, Tan																						
2G40-053-001	\$400,000		PM LAD: Stevens, Michael																						
	\$350,000		PM UDCD: Chellappa, Smitha																						
<b>Post-Construction</b>																									
<b>Leesburg Pke @ Colvin Run Rd.</b>			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	06/17		
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max					Install signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road					<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially completed 6/26/17.												
PPTF01-01800			PM UTL: Yusufoglu, Eldar																						
ST-000003-018	\$3,250,000		PM LAD: Kresge, Carol																						
	\$0		PM UDCD: Bashir, Qais																						
			PM CPTED: Chellappa, Smitha																						
<b>Post-Construction</b>																									
<b>Hunter Mill Rd. @ Sunrise Valley Dr</b>			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	09/17	NA	09/17	10/17	11/17	12/17	12/15	06/18		
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail					<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list. Schedule change due to delays involving design and construction related to utility relocation.												
PPTF01-03100			PM UTL: Yusufoglu, Eldar																						
ST-000003-031	\$1,600,000		PM LAD: Delli Carpini, Angelica																						
	\$200,000		PM UDCD: Frazier, Demond																						
			PM CPTED:																						
<b>Utility Relocation</b>																									
<b>Hunter Village Dr</b>			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	09/17	01/14	04/18		
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco					Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive					<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/15/16. Final construction authorization February 2017. The completion date was shifted due to delays with the award of the construction contract regarding tree removal.												
PPTF01-03200			PM UTL: Nguyen, Tan																						
ST-000003-032	\$1,300,000		PM LAD: Honnick, John																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED: Aguayo, Vanessa																						
<b>Construction</b>																									

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Birch St. Sidewalk</b>			12/11	05/13	06/14	11/14	08/16	01/14	08/17	10/15	NA	NA	11/15	11/16	08/17	12/17	NA	01/18	02/18	03/18	04/18	06/17	08/18
<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-04800 ST-000003-048	Dranesville \$1,250,000 \$250,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design & Land acquisition completed. An undetected 4" plastic gas and Dominion newly installed underground facilities in conflict with the proposed drainage improvement. Coordination with Washington Gas and Dominion Energy requesting for the adjustment and/or relocation is underway. Schedule adjusted due to utilities relocation.												
<b>Utility Relocation</b>																							
<b>Old Dominion Linway Birch</b>			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	08/17
<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-06200 ST-000003-062	Dranesville \$1,100,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Stevens, Michael PM CPTED: Chellappa, Smitha				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> Construction NTP issued on 1/23/17. Construction is 85% complete. Schedule adjusted due to further VDOT Signal Rebuild coordination.												
<b>Construction</b>																							
<b>Rt. 123 @ Braddock Rd.</b>			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16
<b>At-Grade Interim Improvements</b> 124/400-C40011 R12301A-0 2G40-015-000	Braddock Springfield \$4,500,000 (\$1,000,000)		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Stevens, Michael PM CPTED: Harrell, William				<u>Project Description</u> Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.				<u>Monthly Remarks</u> Construction is substantially complete 12/9/16.												
<b>Post-Construction</b>																							
<b>Hunter Mill @ Mystic Meadow Roundabout</b>			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	07/17	04/18	04/18
<b>Spot Improvements</b> 124/400-C40011 RSPI01-00700 2G40-028-006	Providence \$2,600,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Install roundabout, including bicycle and pedestrian facilities				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> LDS final approval and land disturbance permit received on 7/24/17. Pre-Construction meeting is being scheduled by UDCCD for week of 8/14/17.												
<b>Construction</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<b>Rt. 123 @ Jermantown Rd.</b>			06/10	NA	10/13	05/14	11/15	01/14	08/17	09/14	02/16	NA	03/16	01/17	02/17	09/17	NA	11/17	12/17	01/18	02/18	09/15	01/19
<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012		Providence \$1,750,000 (\$200,000)	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Final plans submitted 4/27/17. LAD completion memo received 1/26/17. Utility relocation is in progress. Schedule change due to additional review time from comments received.												
<b>Utility Relocation</b>																							
<b>Old Dominion Dr/ Bellview Rd. (Phase I)</b>			09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15
<b>Spot Improvements</b> 124/400-C40011 RSP101-01500 2G40-028-014		Dranesville \$875,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road				<u>Monthly Remarks</u> Sight distance improvements complete. Utility pole relocations are complete.												
<b>Post-Construction</b>																							
<b>Jefferson Manor Improvements Phase IIIA</b> 304/300-C30050 2G25-097-000-0 2G25-097-000		Lee \$2,750,000 \$1,750,000	03/15	05/15	02/16	01/17	06/18	03/18	07/18	08/17	NA	NA	09/17	05/18	05/18	07/18	NA	07/18	09/18	10/18	11/18	02/19	04/19
			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED: Guarino, Michael				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> Final design is in progress. Preparing project plats.												
<b>Design</b>																							
<b>Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase I</b>			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16
<b>Pedestrian Improvements - Bond Funded</b> 304/300-C30050 4YP201-PB009-A ST-000021-009		Hunter Mill \$1,850,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: McCorkle, Lisa PM CPTED: Rosenbaum, Jane				<u>Project Description</u> Pedestrian improvements and approximately 4,000 FLOF walkway from Francis Young Lane to Coral Crest Lane and along Clarks Crossing Road				<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction is substantially complete 10/16/16. Ribbon cutting Ceremony held 5/12/17.												
<b>Post-Construction</b>																							



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase II</b>			08/14	NA	NA	07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 500 LF of pedestrian improvements along Beulah Road from Abbotsford Drive to Antioch Church						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. Project will be explored further in the future to complete the missing link of the trail in this area.								
4YP201-PB009-B			PM UTL: Yusufoglu, Eldar																				
ST-000021-009	\$700,000	\$0	PM LAD: Kresge, Carol																				
			PM UDCCD: Kotter, Wayne																				
			PM CPTED: Rosenbaum, Jane																				
<b>Land Acquisition</b>																							
<b>Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is in progress. Third pre-final Plan distribution 11/17/16. GSA/Army plats received from Survey & forwarded to LAD and GSA 12/2/16. Utility relocation design underway. Conference call on 6/19/17 with DOT, LAD, FCPA, GSA, Army, Supervisor Office, Congressman Beyers office about easements for DOT and GSA encroachment on Lee District Park. No resolution. Meeting rescheduled from 7/15/17 to 8/8/17 at GSA request to attempt to resolve impasse. Dates to remain TBD until resolution of land rights issues with GSA and USArmy.								
4YP201-PB023			PM UTL: Nguyen, Tan																				
ST-000021-023	\$4,750,000	\$750,000	PM LAD: Cate, Dennis																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Rosenbaum, Jane																				
<b>Land Acquisition</b>																							
<b>Oak St. Wilkwy from West of Morgan Ln to I-495 Overpass</b>			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Marsh, Dennis						Approximately 230 LF of pedestrian improvements along south side of Oak Street						Construction 5% complete. Schedule adjusted based on construction contract length.								
4YP201-PB038B			PM UTL: Nguyen, Tan																				
ST-000021-038	\$340,000	\$0	PM LAD: Kresge, Carol																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							
<b>Rt. 7 Wilkwy @ Rio Dr. to Glenmore Dr</b>			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	07/17	12/16	11/17
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Approximately 1,800 LF of walkway on east side of Route 7 from Rio Drive to Waters Edge Condos and on west side from Nevius Street to Glenmore Drive						Construction 5% complete. Schedule adjusted based on construction contract length.								
4YP201-PB045			PM UTL: Nguyen, Tan																				
ST-000021-044	\$1,275,000	\$0	PM LAD: Honnick, John																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 7 Wilkwy @ Seminary Ramp Streetscape Phase II</b>			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
<b>Pedestrian Improvements - Bond Funded 304/300-C30050</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP201-PB054</b>			PM TDD: Marsh, Dennis				Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050.				Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.												
<b>ST-000021-050</b>		\$321,804 \$71,804	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Towlston Road Spot Improvement</b>			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	11/16	11/16
<b>Spot Improvements 304/300-C30050</b>	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP206-0</b>			PM TDD: Nabavi, Seyed				Add left turn lane on north bound Towlston Road to westbound Route 7.				VDOT permit released 7/13/17.												
<b>5G25-047-000</b>		\$700,000 \$0	PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED: Chellappa, Smitha																				
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Fairfax County Pkwy Rt. 29 to Braddock Rd.</b>			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	10/17
<b>Spot Improvements 304/300-C30050</b>	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP209-0</b>			PM TDD: Vanzandt, Mark				Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange				Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 80% complete. Contract completion date extended due to unanticipated delays with the overhead sign structure shop drawing development and approval.												
<b>5G25-049-000</b>		\$2,400,000 \$0	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Maggard, Lisa																				
			PM UDCD: Frazier, Demond																				
			PM CPTED: Shin, Sung																				
<b>Construction</b>																							On Hold <input type="checkbox"/>
<b>Rt. 29 Widening</b>			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
<b>Roadway Improvements 304/300-C30050</b>	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP212-0</b>			PM TDD: Khorashadi, Brook				Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction is 73% complete.												
<b>5G25-052-000</b>		\$20,207,489 \$1,000,000	PM UTL: Nguyen, Tan																				
			PM LAD: Finnell, Richard																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED: Rosenbaum, Jane																				
<b>Construction</b>																							On Hold <input type="checkbox"/>

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Cinder Bed Road Improvements	Mount Vernon		PM TDD: Ayers, Robert				Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction substantial complete 7/31/17. ROW dedication plat to LAD on 7/18/17 for review. LAD NTP 8/9/2017. Work request for Composite plat to Survey on 7/28/17.												
304/300-C30050			PM UTL: Nguyen, Tan																				
4YP214-0			PM LAD: Shubert, Beth																				
5G25-054-000	\$6,350,000		PM UDCCD: Samiyi, Bijan																				
	\$0		PM CPTED: Borkowski, Tad																				
<b>Post-Construction</b>			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Wiehle Ave.Phase II	Hunter Mill		PM TDD: Vanzandt, Mark				Four lane road from Fairfax County Parkway to Reston Avenue.				Street acceptance process underway. Substantially complete 11/30/16.												
304/300-C30050			PM UTL:																				
5G25-028-000-A-0	Dranesville		PM LAD:																				
5G25-028-000	\$1,082,200		PM UDCCD: Guillen, Diana																				
	\$25,000		PM CPTED:																				
<b>Post-Construction</b>			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Wiehle Ave.Phase III	Dranesville		PM TDD: Vanzandt, Mark				Four lane road from Dranesville Road to Fairfax County Parkway.				Street acceptance process underway. Substantially complete 11/30/16.												
304/300-C30050			PM UTL:																				
5G25-028-000-B-0			PM LAD:																				
5G25-028-000	\$1,082,200		PM UDCCD: Guillen, Diana																				
	\$25,000		PM CPTED:																				
<b>Post-Construction</b>			01/16	09/16	05/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Braddock Rd./Roberts Road NB Right Turn Lane			PM TDD: Roberson, Jeanmarie				Add a Northbound Right Turn lane on Roberts Road at Braddock Raod, including a sidewalk connection from Tapestry Drive to Braddock Road				<b>TPP ID#B258.</b> Pre-final design in progress. Meeting with Braddock District staff held on 7/10/2017.												
Spot Roadway Improvements 2014	Braddock		PM UTL: Nguyen, Tan																				
304/300-C30050			PM LAD: Glass, Lisa																				
5G25-059-002-0			PM UDCCD:																				
5G25-059-002	\$1,250,000		PM CPTED: Qi, Maggie																				
	\$400,000																						
<b>Design</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>North Chambliss St./Beauregard St.</b>			12/16	04/17	12/17	04/18	02/19	06/19	06/19	06/18	09/18	NA	10/18	05/19	06/19	02/20	NA	03/20	NA	NA	05/20	03/21	03/21
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Realign North Chambliss Street to eliminate free flow right turn and connect to Beauregard Street at existing signal opposite shopping center parking lot entrance						<b>TPP Plan ID#B261.</b> Reviewing and addressing VDOT and community comments. The amendment negotiation for the additional traffic analysis is in progress. Public meeting was held on 6/13/17.								
5G25-059-003-0			PM UTL: Nguyen, Tan																				
5G25-059-003	\$1,500,000		PM LAD: Delli Carpini, Angelica																				
	\$500,000		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>			03/16	NA	10/16	03/17	04/18	06/18	06/18	09/17	TBD	NA	10/17	04/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	05/19	08/19
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add eastbound left turn lane on Silverbrook Road at Southrun Road						<b>TPP ID#B267.</b> Final design is in progress. Preliminary plats have been prepared. Test pit results received 6/30/17. Schedule adjusted in July to complete project plats.								
5G25-059-005-0			PM UTL: Nguyen, Tan																				
5G25-059-005	\$1,750,000		PM LAD: Kresge, Carol																				
	\$550,000		PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																							
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	12/16	12/17	05/18	02/19	07/19	07/19	06/18	09/18	NA	10/18	06/19	07/19	11/19	NA	09/19	11/19	12/19	02/20	05/21	05/21
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Road, including new bridge/culvert crossing, bicycle lanes, and shared-use path						<b>TPP ID # 35.</b> Intermediate design is in progress. Amendment negotiation for preparing Stage I bridge plans is in progress. Schedule has been adjusted for additional analysis and coordination with VDOT to determine the type of structure.								
5G25-059-007-0			PM UTL: Nguyen, Tan																				
5G25-059-007	\$8,000,000		PM LAD: Baker, Lisa																				
	\$4,700,000		PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																							
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>			02/16	NA	06/16	01/17	11/17	02/18	02/18	04/17	TBD	NA	04/17	11/17	12/17	04/18	NA	04/18	NA	NA	05/18	12/18	12/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection						<b>TPP ID#B272.</b> Final design is in progress. Land rights on 3 of 5 properties acquired.								
5G25-060-004-0			PM UTL: Nguyen, Tan																				
5G25-060-004	\$1,100,000		PM LAD: Shubert, Beth																				
	\$800,000		PM UDCCD:																				
			PM CPTED: Miller, Douglas																				
<b>Land Acquisition</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>			08/15	11/15	03/16	12/16	09/17	NA	NA	11/16	NA	NA	12/16	09/17	NA	NA	NA	01/18	NA	NA	09/17	12/17	05/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mason		PM TDD:	Marsh, Dennis	Pedestrian signal and improvements to intersection						<b>TPP ID#B277.</b> Final Plans to be submitted to VDOT Signal Rebuild once land rights are completed. NTP to LAD on 12/9/16. Land rights on 2 of 3 properties acquired. Gas valve to be adjusted to grade during construction. Project is to be constructed by VDOT Signal Rebuild Program. Schedule delayed due to ongoing land rights negotiations.												
<b>5G25-060-009-0</b>			PM UTL:	Nguyen, Tan																			
<b>5G25-060-009</b>		\$350,000	PM LAD:	Alcon, Kelly																			
		\$150,000	PM UDCCD:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Land Acquisition</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD:	Roberson, Jeanmarie	Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						<b>TPP ID#B278.</b> 2nd Pre-final design in progress. Project plats are being finalized based on TDD & LAD review.												
<b>5G25-060-010-0</b>		\$1,250,000	PM UTL:	Nguyen, Tan																			
<b>5G25-060-010</b>		\$1,050,000	PM LAD:	Glass, Lisa																			
			PM UDCCD:																				
			PM CPTED:	Chellappa, Smitha																			
<b>Design</b>																							
<b>Hoes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	01/17	05/17	09/18	09/18	08/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD:	Conley, Tim	Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hoes Road, including pedestrian signals and crosswalk on Hoes Road						<b>TPP ID#B279.</b> Final design plans submitted to VDOT for review on 5/15/17. Final project plats are being prepared. No test holes needed.												
<b>5G25-060-011-0</b>	Springfield		PM UTL:	Yusufoglu, Eldar																			
<b>5G25-060-011</b>		\$1,250,000	PM LAD:	Alcon, Kelly																			
		\$1,050,000	PM UDCCD:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Design</b>																							
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	03/17	12/17	11/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Braddock		PM TDD:	Madhusudhan, Galappa	Construct 150 LF of 5-foot concrete sidewalk and curb and gutter west of Carrleigh Parkway and extend the right turn lane						<b>TPP ID# B283</b> 2nd Final plans submitted to VDOT & other County agencies on 7/25/17. NTP issued to land acquisition division on 3/21/17. Revised design waiver submitted to VDOT on 3/17/17. Land rights on 1 of 2 properties acquired.												
<b>5G25-060-014-0</b>		\$350,000	PM UTL:	Nguyen, Tan																			
<b>5G25-060-014</b>		\$250,000	PM LAD:	Alcon, Kelly																			
			PM UDCCD:																				
			PM CPTED:	Borkowski, Tad																			
<b>Land Acquisition</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	09/16	11/17	01/18	03/18	06/17	NA	NA	06/17	01/18	NA	NA	NA	05/18	06/18	07/18	08/18	12/18	02/19		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>		Dranesville	PM TDD: Zahirieh, Shahla						5-foot of concrete sidewalk on south side of Dolley Madison Boulevard from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments						<b>TPP ID#B290</b> Schedule adjusted in January 2017 due to consultant delay on final design plans submission. Revised second final design plans underway. LAD NTP 6/2/2017. Land rights on 0 of 2 properties acquired.										
<b>5G25-060-015-0</b>			PM UTL: Yusufoglu, Eldar																						
<b>5G25-060-015</b>	\$450,000		PM LAD: Baker, Lisa																						
	\$150,000		PM UDCD:																						
			PM CPTED: Lind, Adam																						
<b>Land Acquisition</b>																									
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	09/16	11/17	01/18	06/18	10/17	TBD	NA	10/17	05/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	12/18	05/19		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>		Dranesville	PM TDD: Zahirieh, Shahla						Install sidewalk on south side of Dolley Madison Boulevard						<b>TPP ID#B291</b> Schedule adjusted in January 2017 due to consultant delay on 2nd pre-final design plans submission. Final design plans underway. Preliminary plats 6/5/2015. Schedule adjusted in July due to a design revision based on a property owner request.										
<b>5G25-060-016-0</b>			PM UTL: Yusufoglu, Eldar																						
<b>5G25-060-016</b>	\$650,000		PM LAD: Baker, Lisa																						
	\$250,000		PM UDCD:																						
			PM CPTED: Lind, Adam																						
<b>Design</b>																									
<b>Sunrise Valley Dr. Sidewalk - River Birch Rd. - Legacy Circle</b>			01/16	NA	05/16	08/16	12/16	06/17	11/17	09/16	NA	NA	09/16	10/17	NA	NA	NA	01/18	02/18	02/18	02/18	12/17	05/18		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>		Dranesville	PM TDD: Hojatzadeh, Max						Construct approximately 370 LF of 5-foot wide concrete sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						<b>TPP ID#B295.</b> NTP with land acquisition issue on 9/8/16. 0 of 1 easement have been acquired. Schedule was adjusted in May 2017 to allow additional time for land acquisition due to a design revision to remove a sidewalk connection to adjacent property per their request. Public Hearing schedule for 10/17.										
<b>5G25-060-017-0</b>			PM UTL:																						
<b>5G25-060-017</b>	\$300,000		PM LAD: Delli Carpini, Angelica																						
	\$0		PM UDCD:																						
			PM CPTED: Abifadel, Gibran																						
<b>Land Acquisition</b>																									
<b>SouthVanDorn-Franconia Rd. Walkway - SW quadrant</b>			12/15	04/16	09/16	04/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>304/300-C30050</b>		Lee	PM TDD: Conley, Tim						Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps						<b>TPP ID#B297.</b> Final design is in progress. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17. Preliminary plats are being prepared.										
<b>5G25-060-018-0</b>			PM UTL: Yusufoglu, Eldar																						
<b>5G25-060-018</b>	\$350,000		PM LAD: Shubert, Beth																						
	(\$50,000)		PM UDCD:																						
			PM CPTED: Abifadel, Gibran																						
<b>Design</b>																									

Aug 2017

Project Name		Aug 2017																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #								Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>					
304/300-C30050	Mason	PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> Pre-Final design is underway.									
5G25-060-020-0		PM UTL: Nguyen, Tan																					
5G25-060-020	\$1,550,000	PM LAD: Delli Carpini, Angelica																					
	\$450,000	PM UDCCD:																					
		PM CPTED: Abifadel, Gibran																					
<b>Design</b>																							
<b>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</b>		02/16	09/16	02/17	06/17	12/17	08/18	07/18	09/17	NA	NA	10/17	06/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	05/19	05/19	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>					
304/300-C30050	Sully	PM TDD: Dresser, John						Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						<b>TPP ID#095.</b> 150' - 12" Gas line relocation in existing right-of-way is required. Pre-final plans distributed for review on 6/13/17. All Pre-Final comments were received by 7/28/17. Plat preparation is underway.									
5G25-060-022-0		PM UTL: Nguyen, Tan																					
5G25-060-022	\$735,500	PM LAD: Glass, Lisa																					
	\$385,500	PM UDCCD: Lim, Vannak																					
		PM CPTED: Abifadel, Gibran																					
<b>Design</b>																							
<b>Edsall Road Walkway</b>		12/15	01/16	04/16	09/16	04/18	06/18	06/18	06/17	08/17	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>					
304/300-C30050	Mason	PM TDD: Barksdale, Christopher						Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road						<b>TPP ID#113.</b> Land Acquisition comments being addressed. Final Plats received on 6/13/17. Utility Plats requested on 6/22/17.									
5G25-060-024-0		PM UTL: Yusufoglu, Eldar																					
5G25-060-024	\$800,000	PM LAD: Delli Carpini, Angelica																					
	\$100,000	PM UDCCD:																					
		PM CPTED: Chellappa, Smitha																					
<b>Design</b>																							
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>		03/15	NA	08/15	03/16	03/17	11/17	11/17	02/17	NA	NA	03/17	09/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>					
304/300-C30050	Springfield	PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						<b>TPP ID#116. Final Design is complete.</b> LAD NTP was issued on 3/1/17. 1 of 6 properties have been acquired. 4 properties are being non responsive, so Supervisor's office was informed. Relocation of four (4) street lights during construction is being coordinated Dominion Virginia Power. Relocation work will start when land acquisition is complete.									
5G25-060-026-0		PM UTL: Nguyen, Tan																					
5G25-060-026	\$650,000	PM LAD: Alcon, Kelly																					
	\$50,000	PM UDCCD: Bashir, Qais																					
		PM CPTED: Harrell, William																					
<b>Land Acquisition</b>																							

Aug 2017

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</b>		07/15	09/15	05/16	01/17	06/18	09/17	08/18	08/17	TBD	NA	09/17	03/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	07/18	06/19	On Hold <input type="checkbox"/>					
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Lee	PM TDD: Ruffner, Scott		Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive					<b>TPP ID#119</b> - 2nd Pre-Final plans were distributed for review and comment on 6/22/17. Final project plat development underway.																			
<b>5G25-060-027-0</b>		PM UTL: Yusufoglu, Eldar																										
<b>5G25-060-027</b>	\$2,000,000	PM LAD: Kresge, Carol																										
	\$750,000	PM UDCCD:																										
		PM CPTED: Harrell, William																										
<b>Design</b>																												
<b>Glen Forest Drive Walkway</b>		03/15	05/15	10/15	09/16	08/18	01/17	08/18	08/17	09/17	NA	10/17	04/18	06/18	08/18	NA	09/18	10/18	10/18	11/18	11/17	03/19	On Hold <input type="checkbox"/>					
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Mason	PM TDD: Ruffner, Scott		Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane					<b>TPP ID#128.</b> Advanced copy of the final plans was received on 7/5/17 and is under review. Final project plats are being revised. Schedule adjusted for plat revisions.																			
<b>5G25-060-028-0</b>		PM UTL: Yusufoglu, Eldar																										
<b>5G25-060-028</b>	\$950,000	PM LAD: Glass, Lisa																										
	(\$250,000)	PM UDCCD: Carlin, Craig																										
		PM CPTED: CPTED, To Be Determined																										
<b>Design</b>																												
<b>Gunston Cove Road Walkway</b>		04/16	06/16	11/16	03/17	04/18	06/18	06/18	06/17	NA	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19	On Hold <input type="checkbox"/>					
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa		Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter, and drainage improvements along north side of Gunston Cove Road between Amsterdam Street and Cove Road					<b>TPP ID#131.</b> Final design is in progress. Land Acquisition authorized on 7/28/17. Stormwater detention exception approval received from LDS on 5/12/17. TMP approved 4/7/2017. Consultant was sent the video inspection report received on 7/24/17.																			
<b>5G25-060-029-0</b>		PM UTL: Yusufoglu, Eldar																										
<b>5G25-060-029</b>	\$900,000	PM LAD: Alcon, Kelly																										
	\$400,000	PM UDCCD:																										
		PM CPTED: Miller, Douglas																										
<b>Land Acquisition</b>																												
<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>		04/15	NA	10/15	12/16	08/17	03/17	04/18	07/17	TBD	NA	08/17	03/18	03/18	05/18	NA	05/18	06/18	07/18	08/18	12/17	02/19	On Hold <input type="checkbox"/>					
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
<b>304/300-C30050</b>	Springfield	PM TDD: Conley, Tim		Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road					<b>TPP ID#144.</b> Final design is in progress. Final project plats are being reviewed. Project schedule has been adjusted in July to complete final project plats and to address stormwater management comments. Conflict with 12" waterline is being resolved.																			
<b>5G25-060-030-0</b>		PM UTL: Nguyen, Tan																										
<b>5G25-060-030</b>	\$2,500,000	PM LAD: Shubert, Beth																										
	\$1,300,000	PM UDCCD:																										
		PM CPTED: Harrell, William																										
<b>Design</b>																												



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
<b>Medford Dr.Walkway - Annandale HS - Davian Dr</b>			01/15	NA	08/15	01/16	03/17	01/17	10/17	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	11/17	12/17	01/18	02/18	12/17	09/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Conley, Tim						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						<b>TPP ID#151.</b> Second Final design is in progress. LAD completion memo received 3/13/17. Utility relocation is complete. Project schedule adjusted in June to address VDOT drainage comments.									
5G25-060-031-0			PM UTL: Nguyen, Tan																					
5G25-060-031	\$900,000		PM LAD: Delli Carpini, Angelica																					
	\$500,000		PM UDCCD: Carlin, Craig																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Post Forest Dr.Walkway - Legato Rd. - west to existing</b>			09/16	11/16	03/17	09/17	01/19	03/19	03/19	01/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive						<b>TPP ID#163.</b> Pre-Final design is in progress.									
5G25-060-032-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-032	\$500,000		PM LAD: Baker, Lisa																					
	\$200,000		PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy</b>			07/16	NA	10/16	04/17	08/17	09/17	09/17	07/17	NA	NA	08/17	09/17	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Turner, Latesa						Construct approximately 860 LF of 5-foot concrete sidewalk along south side of Post Forest Drive						<b>TPP ID#164.</b> Final design is in progress. LDS SWM plan approved on 5/11/17. Project plats completed 7/18/17.									
5G25-060-033-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-033	\$350,000		PM LAD: Baker, Lisa																					
	(\$250,000)		PM UDCCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Prefinal design in progress. Consultant evaluating current design based on test hole data received on 6/5/17. Concurrence from the Virginia Department of Historic Resources (VDHR) dated 1/12/17 - no historic properties affected. Meeting held with our utility coordinator on 3/31/17 to identify test hole locations. Reviewing advanced pre-final plans received from consultant. Utility review in progress.									
5G25-060-034-0			PM UTL:																					
5G25-060-034	\$3,000,000		PM LAD: Alcon, Kelly																					
	\$1,700,000		PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
<b>Design</b>																								

Aug 2017

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>		02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	NA	NA	NA	11/18	12/18	12/18	12/18	06/19	06/19						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD:	Marsh, Dennis		Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road							<b>TPP ID#167.</b> Prefinal plans are in progress. Test holes requested 7/27/17. Meeting scheduled for 8/9/17 to brief supervisors office on the project.																
5G25-060-036-0		PM UTL:	Nguyen, Tan																									
5G25-060-036	\$1,350,000	PM LAD:																										
	\$550,000	PM UDCCD:																										
		PM CPTED:	Abifadel, Gibran																									
<b>Design</b>																												
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>		09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	08/18	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD:	Tsybin, Alexander		890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue							<b>TPP ID#169.</b> Intermediate design is in progress. Advance copy of intermediate design plan was received on 6/20/17. Comments sent to consultant on 6/29/17. Utility designations completed.																
5G25-060-038-0		PM UTL:	Nguyen, Tan																									
5G25-060-038	\$900,000	PM LAD:																										
	(\$700,000)	PM UDCCD:																										
		PM CPTED:	Stevens, Daniel																									
<b>Design</b>																												
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>		05/17	NA	11/17	06/18	12/18	10/19	10/19	10/18	TBD	NA	11/18	08/19	TBD	TBD	NA	02/20	03/20	04/20	06/20	02/21	02/21						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill	PM TDD:	Hojatzadeh, Max		Install walkway: Section 1-Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., and Section 4-Harbor Ct. to Twin Branches Rd.							<b>TPP ID#175.</b> Survey received on 5/17/17. NTP with design issue on 5/17/17.																
5G25-060-039-0		PM UTL:																										
5G25-060-039	\$3,200,000	PM LAD:																										
	(\$450,000)	PM UDCCD:																										
		PM CPTED:	Knight, Ryan																									
<b>Design</b>																												
<b>Great Falls St. Walkway - I-66 - North West St</b>		10/15	01/16	TBD	07/17	10/18	11/18	11/18	12/17	NA	NA	12/17	09/18	NA	NA	NA	01/19	TBD	01/19	02/19	09/19	09/19						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD:	Beall, James		Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street							<b>TPP ID#202.</b> Following stakeholder coordination, it was decided to proceed with the sidewalk on the east side of Great Falls Street. Pre-final plans submitted 7/14/17. Coordinating utility relocations with Fairfax Water and other utilities.																
5G25-060-042-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-042	\$2,250,000	PM LAD:	Cate, Dennis																									
	\$1,050,000	PM UDCCD:																										
		PM CPTED:	Qi, Maggie																									
<b>Design</b>																												

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-043-0</b></p> <p><b>5G25-060-043</b> \$1,300,000 \$0</p> <p><b>Project Manager/Assignments</b> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: PM CPTED: Qi, Maggie</p> <p><b>Project Description</b> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><b>Monthly Remarks</b> <b>TPP ID#205.</b> Survey Notification letters sent on 6/28/17. Proposal Development underway. Schedule to be developed upon survey completion.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-044-0</b></p> <p><b>5G25-060-044</b> \$2,650,000 (\$350,000)</p> <p><b>Project Manager/Assignments</b> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCCD: PM CPTED: Qi, Maggie</p> <p><b>Project Description</b> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><b>Monthly Remarks</b> <b>TPP ID#234.</b> Design proposal and survey are complete. Schedule to be determined once utility designation is complete.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Survey</b></p> <p><b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-045-0</b></p> <p><b>5G25-060-045</b> \$1,550,000 \$450,000</p> <p><b>Project Manager/Assignments</b> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: PM CPTED: Abifadel, Gibran</p> <p><b>Project Description</b> Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter</p> <p><b>Monthly Remarks</b> <b>TPP ID#235.</b> Prefinal design plans submitted on 7/25/17. LDS comments have now been received. Schedule adjusted because of overdue LDS comments. Project plats are in progress.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>01011-Richmond Hwy. SB @ Holley Hill Rd.</b></p> <p><b>RHPTI Ped Improvements 2014</b></p> <p><b>304/300-C30050</b> Lee</p> <p><b>5G25-061-003-0</b></p> <p><b>5G25-061-003</b> \$30,000 (\$30,000)</p> <p><b>Project Manager/Assignments</b> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:</p> <p><b>Project Description</b> Install bus shelter.</p> <p><b>Monthly Remarks</b> Final Construction package submitted on 6/1/17.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Bid Advertisement</b></p>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>01018-Richmond Hwy. SB @ Sherwood Hall Ln.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	06/17	12/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Lee		PM TDD: Barksdale, Christopher				Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail				Draft Construction package submitted on 6/12/17. Land Acquisition authorized on 6/15/17. Land rights on 0 of 1 properties have been acquired. Construction comments received on 6/27/17. Comments addressed.												
<b>5G25-061-004-0</b>			PM UTL:																				
<b>5G25-061-004</b>	\$30,000 (\$30,000)		PM LAD: Kresge, Carol																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>01027-Richmond Hwy. SB @ Brevard Ct.</b>			10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Lee		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/1/17.												
<b>5G25-061-005-0</b>			PM UTL:																				
<b>5G25-061-005</b>	\$30,000 (\$30,000)		PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>01001-Richmond Hwy. SB @ Huntington Avenue</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	06/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Land Acquisition authorized on 6/9/17. Land rights on 0 of 1 properties have been acquired. Draft Construction package submitted on 6/19/17. Construction comments received on 7/26/17.												
<b>5G25-061-006-0</b>			PM UTL:																				
<b>5G25-061-006</b>	\$30,000 (\$30,000)		PM LAD: Alcon, Kelly																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/30/17.												
<b>5G25-061-007-0</b>			PM UTL:																				
<b>5G25-061-007</b>	\$30,000 (\$30,000)		PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	08/16	10/17	12/17	11/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Land Acquisition complete on 5/16/17. Draft Construction package submitted on 5/23/17. Countywide permit received on 6/14/17. Construction comments received on 6/16/17. Comments addressed. Final plans received on 6/19/17.								
<b>5G25-061-008-0</b>			PM UTL:																				
<b>5G25-061-008</b>		\$30,000 (\$30,000)	PM LAD: Kresge, Carol																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	06/16	01/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Install REX bus shelter, loading pad, bike rack and trash can.						Final Construction package submitted on 6/30/17.								
<b>5G25-061-009-0</b>			PM UTL:																				
<b>5G25-061-009</b>		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction package submitted on 6/1/17.								
<b>5G25-061-010-0</b>			PM UTL:																				
<b>5G25-061-010</b>		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>01046-Richmond Hwy. SB @ Fernedge Ln.</b>			10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction package submitted on 6/1/17.								
<b>5G25-061-011-0</b>			PM UTL:																				
<b>5G25-061-011</b>		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>01048-Richmond Hwy. NB @ Farnedge Ln.</b>			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Draft Construction package submitted on 6/19/17. Land Acquisition complete on 6/27/17. Countywide Permit received on 7/17/17. Construction comments received on 7/26/17.													
<b>5G25-061-012-0</b>			PM UTL:																					
<b>5G25-061-012</b>	\$30,000		PM LAD: Alcon, Kelly																					
	(\$30,000)		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Land Acquisition authorized on 6/19/17. Draft Construction package submitted on 6/19/17. Land Acquisition complete on 7/5/17. Construction comments received on 7/26/17.													
<b>5G25-061-013-0</b>			PM UTL:																					
<b>5G25-061-013</b>	\$30,000		PM LAD:																					
	(\$30,000)		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	08/16	10/17	12/17	12/17	12/16	NA	NA	01/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Land Acquisition authorized on 1/5/2017. Land rights on 0 of 1 properties have been acquired. Draft Construction package submitted on 7/25/17.													
<b>5G25-061-015-0</b>			PM UTL:																					
<b>5G25-061-015</b>	\$30,000		PM LAD: Kresge, Carol																					
	(\$30,000)		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>01085-Richmond Hwy. NB @ Russell Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/1/17.													
<b>5G25-061-016-0</b>			PM UTL:																					
<b>5G25-061-016</b>	\$30,000		PM LAD:																					
	(\$30,000)		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
<b>01086-Richmond Hwy. NB near Martha St.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Final Construction package submitted on 6/1/17.															
<b>5G25-061-017-0</b>			PM UTL:																					
<b>5G25-061-017</b>		\$30,000 (\$30,000)	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								
<b>01087-Richmond Hwy. NB @ Shannons Green W</b>			10/15	04/16	07/16	08/16	10/17	12/17	11/17	04/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Land Acquisition authorized on 5/11/17. Land rights on 0 of 1 properties have been acquired. Draft Construction package submitted on 6/12/17. Construction comments received on 6/27/17. Comments addressed.															
<b>5G25-061-018-0</b>			PM UTL:																					
<b>5G25-061-018</b>		\$30,000 (\$30,000)	PM LAD: Delli Carpini, Angelica																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>01094-Richmond Hwy. NB @ Fordson Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Final Construction package submitted on 6/1/17.															
<b>5G25-061-019-0</b>			PM UTL:																					
<b>5G25-061-019</b>		\$30,000 (\$30,000)	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								
<b>01099-Richmond Hwy. NB @ Collard St.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Final Construction package submitted on 6/30/17.															
<b>5G25-061-020-0</b>			PM UTL:																					
<b>5G25-061-020</b>		\$30,000 (\$30,000)	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01107-Richmond Hwy. NB near Mt.Eagle Dr.</b>			10/15	04/16	07/16	08/16	12/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	08/17	09/17	09/18	01/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction package submitted on 6/1/17.								
<b>5G25-061-021-0</b>			PM UTL:																				
<b>5G25-061-021</b>	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>Sunset Hills Rd. - Discovery St. Ped Br. Extend</b>			TBD	NA	TBD	NA	NA	NA	TBD	08/17	09/17	TBD	09/17	05/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	TBD		PM TDD: Zahirieh, Shahla						Provide crosswalk on the east leg of the intersection						<b>TPP ID 189.06.</b> This project will be designed and constructed by the VDOT signal rebuild team. County will acquire necessary landrights. County will move forward with plat development after updated VDOT design plan is received.								
<b>5G25-062-006-0</b>			PM UTL:																				
<b>5G25-062-006</b>	\$150,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Pre-Design</b>																							
<b>Reston Pkwy - DTR WB On-Ramp</b>			06/17	08/17	10/17	04/18	07/18	02/20	02/20	06/18	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						<b>TPP ID# 189.07 RMAG ID# 7</b> Preliminary design is in progress.								
<b>5G25-062-007-0</b>			PM UTL:																				
<b>5G25-062-007</b>	\$250,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Reston Pkwy - DTR EB Off/On Ramps</b>			06/17	08/17	10/17	04/18	07/18	02/20	02/20	06/18	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>304/300-C30050</b>	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						<b>TPP ID# 189.08 RMAG ID# 8</b> Preliminary design is in progress.								
<b>5G25-062-008-0</b>			PM UTL:																				
<b>5G25-062-008</b>	\$1,300,000		PM LAD:																				
	\$800,000		PM UDCD:																				
			PM CPTED:																				



Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	08/17	12/17	12/18	02/19	02/19	02/18	TBD	NA	04/18	11/18	12/18	01/19	NA	05/19	06/19	07/19	08/19	04/20	04/20	
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> Intermediate design plans are in progress. Supplemental survey for SWM and drainage outfall analysis requested on 6/26/17. Project scheduled to be reviewed by Reston Town Center Association Design Review Board at meeting on 8/8/17.						On Hold <input type="checkbox"/>			
<b>Design</b>																								
<b>Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station</b>			10/16	12/16	04/17	08/17	08/18	11/18	11/18	11/17	01/18	NA	01/18	08/18	08/18	11/18	NA	02/19	NA	NA	03/19	07/19	07/19	
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-012-0 5G25-062-012		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Construct 6-foot asphalt sidewalk along the north side of Sunset Hills Road						<u>Monthly Remarks</u> <b>TPP ID#189.12 RMAG ID#40.</b> Pre-final design distributed for review 8/8/2017.						On Hold <input type="checkbox"/>			
<b>Design</b>																								
<b>Town Ctr Pkwy - W&amp;OD Trail</b>			03/17	06/17	10/17	07/18	08/19	09/19	09/19	11/18	09/18	NA	11/18	06/19	TBD	TBD	NA	01/20	03/20	04/20	05/20	12/20	12/20	
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-013-0 5G25-062-013		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Construct 10-foot shared-use path from the existing sidewalk along Town Center Parkway to the existing Washington and Old Dominion Trail						<u>Monthly Remarks</u> <b>TPP ID#189.14 RMAG II ID#14</b> - Survey completed 2/16/2017. NTP letter 3/8/2017. Preliminary design 6/2/2017. Utility designation completed.						On Hold <input type="checkbox"/>			
<b>Design</b>																								
<b>Sunrise Valley Dr. Bike Lanes – Fairfax County Parkway to Reston Parkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-016-0 5G25-062-016		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: PM CPTED: Lind, Adam						<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide buffered bike lanes in each direction of Sunrise Valley Drive						<u>Monthly Remarks</u> <b>TPP ID# 189.16 RMAG II ID# 16</b> Project scope is under development. Project Kick-off Meeting held on 6/26/17. Design proposal has been requested. Schedule to be developed upon survey completion.						On Hold <input type="checkbox"/>			
<b>Pre-Design</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b>			03/17	08/17	11/17	08/18	09/19	10/19	10/19	12/19	TBD	NA	12/18	07/19	TBD	TBD	NA	02/20	04/20	05/20	06/20	01/21	01/21	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla				Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk				TPP ID#B285. NTP letter to consultant 3/21/2017. Survey completed 4/17/2017. Preliminary design in progress.													
5G25-063-002-0			PM UTL:																					
5G25-063-002		\$450,000	PM LAD:																					
		\$320,000	PM UDCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								
<b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b>			06/17	NA	11/17	06/18	10/19	11/19	11/19	09/18	11/18	NA	12/18	08/19	08/19	01/20	NA	01/20	02/20	03/20	04/20	12/20	12/20	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Sully		PM TDD: Tsybin, Alexander				Install approximately 1,900 LF of 6 to 8-foot asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50				TPP ID#B300. Intermediate design is in progress. Design NTP issued 6/29/17.													
5G25-063-005-0			PM UTL: Nguyen, Tan																					
5G25-063-005		\$1,100,000	PM LAD:																					
		\$105,000	PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Turner, Latesa				Widen approximately 400 LF of Westmoreland Street to provide 5-foot wide on road bike lanes, connecting to existing bike lanes to the north and south of Rosemont Drive				TPP ID#187. Pre-scoping document rec'd 3/27/17. Design Task Order is under negotiation. Survey is underway. Schedule will be provided upon completion of survey.													
5G25-063-009-0			PM UTL:																					
5G25-063-009		\$450,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED: Lind, Adam																					
<b>Survey</b>																								
<b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b>			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	08/17	07/17	01/18	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max				Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades				TPP ID# B293. Final Construction package submitted to UDCD on 7/19/17. Schedule adjusted due to review utilities relocation in filed with contractor and utilities company and finalize final construction package.													
ST-000036-002-0			PM UTL: Nguyen, Tan																					
ST-000036-002		\$1,125,000	PM LAD: Shubert, Beth																					
		\$1,000,000	PM UDCD: Carlin, Craig																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>			09/15	12/15	04/16	02/17	04/18	05/18	05/18	08/17	09/17	TBD	08/17	04/18	04/18	09/18	NA	08/18	09/18	09/18	10/18	TBD	02/19	
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Dranesville	PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						<b>TPP ID#B294.</b> Plats are being reviewed by LAD and LSB. Coordinating with utilities including Fairfax Water on relocations. MOU for ROW services was approved by City of Falls Church 7/10/17, approved by BOS 7/25/17.									
ST-000036-003-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-003		\$750,000	PM LAD: Glass, Lisa																					
		\$450,000	PM UDCCD:																					
			PM CPTED: Qi, Maggie																					
<b>Design</b>																								
<b>Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr</b>			08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16	04/17	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Lee	PM TDD: Lauretti, Francesco						Approximately 700 LF of new walkway along Franconia Road and restoration of roadway embankment at stream crossing						<b>TPP ID#B296.</b> Construction substantially complete 4/15/17.									
ST-000036-004-0			PM UTL: Nguyen, Tan																					
ST-000036-004		\$1,150,000	PM LAD: Kresge, Carol																					
		\$675,000	PM UDCCD: Bashir, Qais																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Silverbrook Rd. @ Monacan Rd. Walkway</b>			11/15	NA	05/16	10/16	05/17	04/18	04/18	07/17	NA	NA	08/17	04/18	11/17	04/18	NA	05/18	05/18	05/18	06/18	12/18	12/18	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Mount Vernon	PM TDD: El Kaissi, Mohamad						460 LF sidewalk south of Monacan Road, including connections to existing trails, pedestrian crosswalk, signage, and pavement markings						<b>TPP ID#B298.</b> Final design is in progress. Final plats along with the Right of Way NTP Package were submitted to LAD on 8/1/2017. Utility relocaiton is required.									
ST-000036-005-0			PM UTL: Nguyen, Tan																					
ST-000036-005		\$900,000	PM LAD: Delli Carpini, Angelica																					
		(\$1,400,000)	PM UDCCD:																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>			12/14	04/15	07/15	11/15	09/17	02/17	02/18	08/16	11/16	NA	03/17	06/17	10/17	02/18	NA	03/18	04/18	04/18	04/18	12/17	10/18	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Springfield	PM TDD: Madhusudhan, Galappa						667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening to provide minimum width						<b>TPP ID#100.</b> Final Design is in progress. Based on additional comments received from VDOT; EC-S was requested to submit a final proposal on 7/12/17 for doing pavement cores and soil borings along the length of the project. NTP issued to EC-S on 8/1/17. Schedule adjusted to address additional comments received from VDOT & allow utility companies to review revised design. Land acquisition completed 6/30/17.									
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-006		\$1,275,000	PM LAD: Baker, Lisa																					
		\$475,000	PM UDCCD: Bashir, Qais																					
			PM CPTED: Harrell, William																					
<b>Utility Relocation</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Chichester Ln Walkway - Cherry Dr. - Day Lilly Ct</b>			03/16	08/16	12/16	08/17	11/17	07/18	07/18	08/17	NA	NA	10/17	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Tsybin, Alexander						Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane						<b>TPP ID#108.</b> Pre-Final design is in progress. Advance copy of pre-final design plans received on 7/13/17. Comments forwarded to consultant on 7/25/17. Pre-Final plan distribution schedule adjusted by one month due to advance copy review comments. Project plats are in progress. No utility conflicts detected.								
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007		\$300,000	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				

Design

<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 4,780 LF of 8-foot wide asphalt walkway, including curb and gutter to complete missing links along north side of Fox Mill Road						<b>TPP ID#121</b> Intermediate design is in progress. Advance copy plans were received on 6/30/17 and are under review. Meeting with consultant is scheduled for early August to discuss comments.								
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009		\$3,800,000	PM LAD:																				
		\$1,400,000	PM UDCCD:																				
			PM CPTED: Harrell, William																				

Design

<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	08/17	11/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#140.</b> Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17. Intermediate plans distribution pending resolution of inadequate drainage outfall.								
ST-000036-010-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-010		\$925,000	PM LAD:																				
		\$525,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	08/17	11/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#141.</b> Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17. Intermediate plans distribution pending resolution of inadequate drainage outfall.								
ST-000036-011-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-011		\$1,750,000	PM LAD:																				
		\$250,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				On Hold <input type="checkbox"/>													
ST-000036-014-0			PM UTL: Nguyen, Tan																					
ST-000036-014	\$1,732,500 (\$367,500)		PM LAD:																					
			PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	08/18	09/18	12/18	11/17	TBD	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				On Hold <input type="checkbox"/>													
ST-000036-016-0			PM UTL:																					
ST-000036-016	\$1,200,000 (\$900,000)		PM LAD: Shubert, Beth																					
			PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links including crosswalks and curb ramps				On Hold <input type="checkbox"/>													
ST-000036-018-0			PM UTL: Nguyen, Tan																					
ST-000036-018	\$1,000,000 (\$1,000,000)		PM LAD:																					
			PM UDCD:																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	08/17	10/18	08/18	12/18	12/17	12/17	NA	01/18	07/18	07/18	12/18	NA	01/19	12/18	05/19	06/19	11/19	03/20	
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Braddock		PM TDD: Ruffner, Scott				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				On Hold <input type="checkbox"/>													
ST-000037-003-0			PM UTL: Nguyen, Tan																					
ST-000037-003	\$2,750,000 (\$1,550,000)		PM LAD: Baker, Lisa																					
			PM UDCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Route 50 Trail			10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20
On Hold <input type="checkbox"/>																							
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Town Center parking lot						<b>TPP ID#B303.</b> Intermediate design distributed to VDOT for review 7/25/2017.								
ST-000037-005-0			PM UTL: Nguyen, Tan																				
ST-000037-005		\$2,000,000	PM LAD:																				
		\$600,000	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
			02/16	NA	NA	11/16	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19
On Hold <input type="checkbox"/>																							
<b>Lorton Arts Access Road</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Final Design is in progress. Geotechnical report approved on 7/18/17. Architectural Review Board approved project on 9/8/16.								
TS-000020-001-0			PM UTL:																				
TS-000020-001		\$1,400,000	PM LAD: Alcon, Kelly																				
		\$200,000	PM UDCD:																				
			PM CPTED: Guarino, Michael																				
<b>Design</b>																							
<b>Mason Neck Trail Segment 2B</b>			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17
On Hold <input type="checkbox"/>																							
<b>Mount Vernon District Wlkwy</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
307/300-C30060	Mount Vernon		PM TDD:						Construct 9,900 LF of 8-foot asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course						Construction is 25% complete. Storm sewer installation is complete. Water relocations and trail grading anticipated in this month (April). Construction entrances and silt fence installation are on going.								
ST-000028-002-B-W00			PM UTL:																				
ST-000028-002		\$2,290,000	PM LAD: Kresge, Carol																				
		\$450,000	PM UDCD: Royse, Andy																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
<b>Georgetown Pke Phase II</b>			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15
On Hold <input type="checkbox"/>																							
<b>Dranesville District Wlkwy</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
307/300-C30060	Dranesville		PM TDD:						Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.						Substantially completed on 8/12/15. VDOT permit released 5/8/16. Trail resurfacing completed.								
W00200-W2020B			PM UTL:																				
ST-000024-006		\$520,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCD: Farsad, Nahid																				
			PM CPTED:																				
<b>Post-Construction</b>																							

Aug 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

TBD	NA	08/05	NA	NA	NA	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
-----	----	-------	----	----	----	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	----	-----

On Hold

**Stonecroft Boulevard Widening Sully Police Station**  
**312/300-C30070**  
**009217-0**  
**2G25-062-000**

Sully  
 \$691,664  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD:  
 PM CPTED: Guarino, Michael

Project Description  
 Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard

Monthly Remarks  
 Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.

**Construction**

11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	07/17	08/17	08/17	09/17	11/17	12/15	05/18
-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

On Hold

**McLean Streetscape Phase III**  
**315/300-C30080**  
**CR-000004-001-00003**  
**CR-000004-001**

Dranesville  
 \$2,750,000  
 \$444,371

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Stevens, Michael  
 PM CPTED: Lind, Adam

Project Description  
 Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street

Monthly Remarks  
**VDOT Transportation Enhancement Grant Project approved on 11/8/11.** Request for bid authorization sent to VDOT 5/9/17. Received VDOT comments 6/7/17, returned to VDOT 7/5/17

**Bid Advertisement**