

Status Report
on the
Fairfax County Board of Supervisors'
Second Four-Year Transportation
Program
FY 2008 Through FY 2011



Prepared by:
Department of Transportation
Capital Projects and Operations Division



September 2010

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

Capital Program Highlights

- 7 projects were completed since June 2010: Route 123 at Waverly Way, Georgetown Pike Stone Rubble Masonry Signs, Burke Centre Pkwy/Roberts Pkwy, South Kings Highway/Harrison Lane, Spring Hill Road, Georgetown Pike Trail, and Walker Road Trail.
- 7 projects are under construction: I-495 Capital Beltway HOT Lanes, I-95 Fourth-Lane Widening, Woodrow Wilson Bridge (includes Route 1 and Telegraph Road interchanges), Fairfax County Parkway EPG, Fairfax County Pkwy/Fair Lakes Blvd/Monument Drive Interchange, Guinea Road at Falmead Road, and Dulles Rail (Phase I).

Innovative Project Design and Delivery

- Capital Beltway HOT Lanes PPTA – Construction continues on the entire section of I-495 from the Springfield Interchange to just north of the Dulles Toll Road. Currently, all bridges, overpasses, and interchanges along the project corridor are under construction including bridge demolition, installation of steel and bridge decks, and utility relocation. Sound wall construction continues throughout the 28 mile corridor (14 miles in each direction). Phase one bridge construction and traffic shifts have occurred at Braddock Road, Little River Turnpike, Route 50, Lee Highway, Route 7, I-495 south over Route 123, I-66 east. Upcoming traffic shifts include I-66 west, I-495 north and south over Route 50, and I-495 north over Route 123. The Oak Street bridge was reopened in August 2010 and the nearby Idylwood Road bridge is closed for up to six months. For further information, www.VAmegaprojects.com.
- Route 28 PPTA - In July 2009, funding was authorized for 30% design only for widening three segments of Route 28 to 8 lanes: SB Sterling Blvd to Dulles Toll Road, NB McLearen Road to Dulles Toll Road, and SB Dulles Toll Road to Route 50. Completion is anticipated in fall 2010.

Dulles Rail

- Construction activities are underway along the entire 11-mile alignment of Phase 1 from the West Falls Church Metrorail Station to the Dulles Connector Road, through Tysons and west to Wiehle Avenue in Reston. The ramp that connects southbound Route 123 to Route 7 is open to westbound Route 7 traffic only. This new pattern will be in effect for approximately three years. Along Route 7, mid-block left turns are being removed. The right lane of SB Route 123 between Scotts Crossing Road and the I-495 Capital Beltway Inner Loop is now closed, and will remain so for approximately two years. Construction is in progress in the Dulles International Airport Access Highway median. For further information, <http://www.dullesmetro.com/>

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

Special Programs Highlights

Pedestrian Program

- **Pedestrian Access and Safety:** FCDOT staff continued on-going outreach and coordination with groups such as the Trails and Sidewalks Committee and the Hunter Mill District Transportation Advisory Council, and at special events such as the FCPS Special Education Conference, the Earth Day Expo and the Live Well Employee Health & Fitness Day.

Bicycle Program

- **On-Road Bike Lane Initiative:** Wakefield Chapel Road (funded as part of the HOT Lanes project) is complete. Work is continuing on additional roadway segments including: Westmoreland Street Phase II, Hunter Village Drive, and Gallows Road Phase II. New segments will include: Sleepy Hollow Road, Fort Hunt Road, and Huntington Avenue. This is a cooperative program between FCDOT and VDOT.
- **County Bicycle Parking Policy and Guidelines:** Staff is completing work on the development of the County bicycle parking standards. This document will provide guidance to both the development community and governmental agencies responsible for the design, installation and maintenance of bicycle racks and facilities. It will also define parking ratios based on land uses.
- **Increase and Enhance Bicycle Parking:** 150 bicycle racks were purchased and delivered in December 2009. The racks are the inverted "U" style rack and will be installed at locations countywide including the Town of Vienna and Town of Herndon. Rack installation was initiated on June 23, beginning with visitor parking at the Courthouse/Judicial Center. Staff is currently preparing a bid document for the purchase of 48 new bicycle lockers.
- **Vienna Metro-City of Fairfax-GMU Connector:** Work has begun on a bicycle route connecting GMU with Vienna Metro via the City of Fairfax. This is a cooperative project with the City of Fairfax, George Mason University, and the NVRPA. Two rides have been scheduled in order to define alternative routes and signing needs.
- **Bike the Sites Map:** FCDOT was awarded a transportation enhancement grant for FY2010 to complete a bicycle map that highlights a route along historic Civil War sites in Fairfax County. This allocation will also fund the installation of way finding signage and interpretive markers along the bicycle route. While Federal approval was granted in September 2009, staff is awaiting State authorization, anticipated in late summer 2010.
- **Bicycle Master Plan Study:** As requested by the Board, FCDOT on-call consultants are preparing a Bicycle Master Plan Study. The study will be phased with the first segment focusing on the Tysons Corner area. Work is underway.
- **Bicycle Route Signage-Dranesville District:** Staff is currently preparing sign plans for bike routes in three locations in the Dranesville District.
- **Bobann Drive Bikeway- Sully District:** Scoping and preliminary design has been initiated on the Bobann Drive Bikeway. Approximately one mile in length, this shared use path will provide direct non-motorized access to the Stringfellow Road Park and Ride lot from the Centreville and Fair Lakes areas. (funded for PE only)

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

Traffic Operations and R-TAP

- The intersection of Route 7 and Lewinsville Road experiences significant congestion during the peak operating hours of the McLean Bible Church, typically occurring Sunday mornings and early afternoons. The congestion results in long queues of traffic along Route 7 and vehicles queued through multiple cycles before clearing the intersection. An ongoing analysis in conjunction with the Dranesville District office, Police Department and representatives of the McLean Bible Church is underway to improve the operations of Route 7 as well as the ingress and egress of Church-related traffic.
- VDOT, with the support of the Board, submitted a request to FHWA to open the HOV-only ramps on I-66 at Stringfellow Road and Monument Drive to non-HOV traffic during the off-peak hours to improve the congestion and connectivity of I-66 and the adjoining road network. At FHWA's request, an Interchange Modification Report (IMR) was prepared by VDOT with FCDOT support. Awaiting formal notification of approval.
- In conjunction with WMATA, VDOT and DRPT, staff is exploring a concept study to provide the real-time occupancy of Metro and other parking facilities to I-66 and other outlets, directing commuters to facilities with available parking and reducing congestion on I-66 and other roadways. Currently, a concept plan for a pilot program and cost estimates are being developed as a funding source has not yet been identified.
- Staff has been asked to study and make recommendations regarding traffic operations and transportation improvements in the Lorton area, particularly along Lorton Road between Silverbrook Road and Lorton Market Street
- In the third quarter of 2010, three traffic calming projects were initiated for study. Three projects were approved by the Board. The Board endorsed two traffic calming projects for installation.

Tysons Corner Planning Studies

- The Tysons Corner Comprehensive Plan Amendment was approved by the BOS on June 22, 2010. By 2050, Tysons Corner will be transformed into a walkable, green, urban center based on a plan approved by the BOS that updates the land use plan and Zoning Ordinance for Tysons. The Board also adopted 20 follow-on motions to guide progress. The plan envisions Tysons as home to up to 100,000 residents and 200,000 jobs by 2050. Because the plan was designed to take advantage of the 4 new Metro stations coming to Tysons in 2013, 75% of future growth will be within a half mile of these stations.
- The Dulles Toll Road (DTR) Ramps Study will look at new ramp connections between the DTR and Tysons that will help move traffic in and out of Tysons Corner. Staff is currently developing the RFP for an operational study, which will be followed by a study of preliminary design.
- The Grid of Streets study will look at how Tysons can be transformed into a walkable urban center through redevelopment of land and a corresponding grid of streets that would offer alternative streets for travel within Tysons. A planning level study is complete and further study of operations and preliminary design is planned for late 2010.

Bus Stop Safety and Access (Bus Stop Improvement Program)

- Fairfax County places a priority on providing safe access to efficient transportation options including pedestrian amenities and transit service. A comprehensive inventory and study of all bus stops in Fairfax County identified undesirable bus stop conditions for

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

priority action. The Board has identified \$2.5 million from the general fund and \$7.75 million in the 2007 Transportation Bond for improvements to the priority stops identified in the study.

- 79 sites have been completed since implementing the program. There are currently 130 sites in design, 21 in land acquisition and 25 under construction.

Bus Shelter Advertising Program

- FCDOT intends to engage in a public/private partnership to aid in the improvement of bus stops, which is expected to raise revenues through the sale of advertising space on bus shelters. The contractor will sell advertising space to subsidize construction, maintenance, and operation of bus shelters, and will share a percentage of the surplus revenues with the County. The contract was awarded in July 2010.

Fleet Expansion and Replacement of Older Buses with Cleaner Buses

- Fairfax Connector is committed to improving its fleet of passenger vehicles. Fairfax Connector has added 107 new transit vehicles to date with "Clean Diesel" buses, which are low-floor and more easily accessible than the older vehicles.
- Twenty-four older buses have been re-built so that additional service life can be realized.
- Fairfax Connector received 31 "Clean Diesel" buses in 2009. The buses received included the EMP system, which classifies them as Mini-Hybrids. Fairfax Connector anticipates buying an additional 16 to 18 of these buses in 2010/2011 as expansion buses to be utilized in support of TDP and Dulles Rail.

Transit Development Plan (TDP) Activities

- Consultant staff completed draft reports on several ancillary tasks to review Fairfax Connector public information materials and methods of presentation and transmission.
- FCDOT staff began to develop a scope of work for a new task to generate a Transit Development Plan document in the format mandated by DRPT.
- In FY2010, several TDP recommendations were implemented on various Fairfax Connector routes, including additional service on routes 621, 622 and 623 and modifications to RIBS 4. In FY2011, TDP-recommended modifications are being planned for routes 151 and 152.

Transit Studies

- In conjunction with planning for the I-95/I-395 HOT Lanes Project, an I-95/I-395 HOV/HOT Lanes Transit/TDM Study was initiated in 2007 at the request of the Secretary of Transportation, managed by DRPT. Staff is currently working with the project team to develop park and ride and transit facilities in the corridor in fulfillment of the HOT lane project commitments.
- An I-66 Corridor Transit/TDM Study to optimize short-term corridor bus transit service and define elements of potential Bus Rapid Transit (BRT) service was completed and a Draft Final Report issued in December 2009. Staff is currently working with the State and advisory group to develop short and medium term transit service and facility recommendations for the corridor.
- In 2008, a transit circulator study for the Springfield activity center was completed as an element of the Springfield Connectivity Study. A transit circulator study for the Tysons

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

Corner Urban Center is currently being advertised for proposals in conjunction with replanning efforts underway for Tysons.

SPOT Transportation (Special Populations Transportation)

- Seniors On-The-Go! and TaxiAccess are two user-side subsidy taxicab programs managed by FCDOT's Special Populations Transportation programs (SPOT).
- From July 1st to September 17th, the Seniors On-the-Go! registered 38 new participants, for a cumulative total of 5,025 registrants since the program's inception in 2001. 762 coupon booklets were sold during this period with a street value of \$ 25,146.
- TaxiAccess registered 7 new participants in the same time period, for a cumulative total of 562 registrants since the program's inception in 2007. 237 coupon booklets were sold, with a street value of \$ 7,821.
- The SPOT staff also continued distribution of free Senior SmarTrip cards to older adults for use on the local fixed route transit system (bus and rail). Since the beginning of the distribution, Senior SmarTrip cards have been distributed free to over 603 seniors.

Transportation Demand Management (TDM) and Mixed-Use Development

- The County has integrated Transportation Demand Management (TDM) strategies into the land development process and is working to formalize this program. TDM proffers promote alternatives to single occupant vehicle trips. These proffers contain commitments to provide TDM services, goals for percentage trip reduction, and remedies or penalties for non-attainment of proffered goals. The TDM proffer coordinator is negotiating proffers and monitoring implementation and performance of existing proffers.
- A consultant study on integrating TDM into the land use and approval process is being finalized. In October 2010, the study and recommendations are scheduled to be presented before the Transportation Committee of the Planning Commission. If adopted, the study recommendations will lead to more effective TDM strategies and formal arrangements for TDM proffers.
- Preliminary findings from the TDM study were used to inform the TDM and Parking sections of the land use plan and zoning ordinance amendments approved for Tysons Corner.

Telework and Outreach

- The Fairfax County government telework program currently has 1,396 employee participants, and continues to encourage teleworking countywide.
- The Fairfax County Employer Services Program (FCESP) partners with major employers, developers and multi-family complexes to promote and encourage alternative commute options. To date, 209 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 205 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys and/or supplying data for a commuter/employee density plot, distributing transit information, implementing alternative work schedules, or hosting an on-site transportation fair. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or implementing a comprehensive bike/walk program.

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

- The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail, HOT Lanes and BRAC construction by coordinating employer and community outreach with regional partners, including VDRPT, VDOT, DATA, TyTran and TAGS.

Traffic Flow, Signals, and Congestion Management

- A **Traffic Management Plan (TMP)** is in place for the Capital Beltway HOT Lanes and other Northern Virginia Megaprojects to reduce congestion during construction. This includes incentives to reduce demand and promote alternative travel modes. The Tysons Connector midday free lunch shuttle operates in and around Tysons Corner. Motorists can now view real time traffic information, bus schedules, and construction activities via the Traveler Information Displays installed throughout Tysons Corner. The Megaprojects Employer Solutions team is actively meeting with employers to promote commuter solutions including Telework.
- **Real time freeway monitoring system** for Interstates 66, 395 and 95: The application has been deployed and is in daily use. Supplemental tools in use include the NCR's regional integrated transportation information system (RITIS); and, the I-95 Corridor Coalition's INRIX travel time protocol.

Incident Management

- VDOT Regional Operations continues to work with the Virginia State Police and Fairfax County Police regarding quick clearance protocol, and has recently engaged Fire Chief Rohr on this matter also.
- **Emergency response:** VDOT has initiated a Duty Officer construct which requires executive management personnel to be on-call for highway, weather, and planned incidents. Depending on the nature of an incident, the Duty Officer may initiate a VDOT incident command at PSTOC, which includes representation from VSP, VDOT maintenance, operations, and public affairs as well as coordination with Fairfax County Police and Fire.
- **Comprehensive evacuation plans:** VDOT Regional Operations is providing technical assistance and support to VDEM who are the recipient of a UASI Grant of approximately \$1.5M to investigate emergency evacuation on the NOVA arterial network.
- **Pre-Disaster Recovery Task Force:** Fairfax County has received funding from the Department of Homeland Security's Urban Areas Security Initiative (UASI), to prepare a Pre-Disaster Recovery Planning project. FCDOT is working as part of the leadership team, along with other county agencies and community partners. The final project will provide a template for future, long-term regionalized disaster recovery planning and a single reference for guiding policy and action during this long-term recovery. In summary, the recovery plan will: (1) provide County leaders with goals, priorities, and action to accelerate and streamline Fairfax County's recovery to full functionality; (2) solidify the Office of Emergency Management's strategy for handling disasters at all four phases, as outlined in the Emergency Operations Plan (EOP); and (3) the Plan will support the County's regional partners (NCR) recovery efforts after a regional disaster.
- **Traffic Signal Optimization:** VDOT Northern Region Operations staff optimized 116 traffic signals, which are located in the areas of Route 50 West and Tysons Corner (in coordination with Dulles Metro Rail Project Stage 2A schedule). This effort resulted in total annual savings (associated with reductions in stops, delay and fuel consumption) of approximately \$7 million.

September 2010 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from July to September 2010

Other Projects

- **AF to RW Third Track Reconstruction Project:** VDRPT, VRE, and CSX, working with Amtrak and the Federal Railroad Administration, identified six projects to increase passenger rail capacity and reliability between Richmond and Washington, D.C. Five of the six projects are complete, and the final project is in progress. This project will construct seven miles of third main line track north of the Franconia-Springfield VRE station and add signal system components. Construction is expected to be complete by late 2010.

Completed Projects List

September 2010

Rt	Project Description	District	Completion Date
0001	Richmond Highway Public Transp. Initiative (Phase 1)	MV, LE	Oct-07
0007	Leesburg Pike/Glen Carlyn Road	MA	Apr-10
0007	Leesburg Pike/Magarity Road	DR, PR	Apr-10
0007	Leesburg Pike/Dranesville Road	DR	Apr-10
0007	Leesburg Pike @ Magarity Road	DR, PR	Nov-08
0028	Route 28 @ Frying Pan Road PPTA	HM, SU	Dec-09
0028	Route 28 @ New Braddock Road	SU	Sep-09
0028	Route 28 @ Willard Road PPTA	SU	Dec-09
0050	Route 50 Pedestrian Bridge	MA	Jun-09
0050	Arlington Boulevard/Olin Drive	MA	Apr-10
0050	Lee Jackson Highway Walkway	SP	Apr-10
0123	Route 123 @ Waverly Way	DR	Aug-10
0123	Dolley Madison Boulevard @ Ingleside Avenue	DR	Dec-09
0123	Dolley Madison Boulevard/Great Falls Street/Lewinsville Ro	DR	Apr-10
0193	Georgetown Pike Stone Rubble Masonry Signs	DR	Jul-10
0193	Georgetown Pike/Walker Road	DR	Dec-09
0193	Georgetown Pike Trail	DR	Jul-10
0236	Route 236 @ Braddock Road EB	MA	Nov-09
0236	Route 236 from Lake Drive to Pickett Road	MA, BR, PR	Jun-08
0236	Route 236 @ Beauregard Street	MA	Jan-09
0236	Route 236 @ Braddock Road WB	MA	Nov-09
0236	Little River Turnpike/Backlick Road	MA	Apr-10
0244	Columbia Pike Walkway	MA	May-09
0608	West Ox Road from Penderbrook Drive to Ox Trail	SU, PR	Jul-08
0608	West Ox Road @ Monroe Street	HM	Apr-08
0613	South Van Dorn Sidewalk	LE	Apr-09
0620	Braddock Road @ Route 123	SP	Jun-09
0620	Braddock Road @ Route 236	MA	Sep-08
0620	Braddock Road at Thomas Jefferson HSS&T	MA	Jun-09
0630	Quander Road Walkway	MV	Aug-09
0633	South Kings Highway @ Harrison Lane	LE	Aug-10
0643	Burke Centre Parkway at Roberts Parkway	BR	Jul-10
0653	Roberts Road Walkway	BR	Apr-10
0657	Centreville Road Trail at Dulles Toll Road	HM, DR	Feb-08
0657	Centreville Road from West Ox Road to Frying Pan Road	HM, SU	Jun-10

Rt	Project Description	District	Completion Date
0662	Stone Road from Route 29 to Awbrey Patent Drive	SU	Apr-08
0668	McLearen Road Walkway	HM	Apr-10
0674	Hunter Mill Road Walkway	PR	Aug-09
0676	Clarks Crossing Road Walkway	HM	Jul-09
0681	Walker Road Trail	DR	Jul-10
0684	Spring Hill Road from Route 7 to International Drive	PR, HM	Aug-10
0693	Westmoreland On-Road Bike Lanes	DR	Aug-08
0694	Lewinsville Road/Balls Hill Road	DR	Apr-10
0696	Wolftrap Road Walkway	PR	Apr-10
0824	Tuttle Road Trail	SP	Dec-09
1332	Huntington Avenue @ Fenwick Drive	MV	Aug-08
1723	Jefferson Avenue Walkway	PR	Apr-10
1898	Beverly Road @ Fleetwood Road	DR	Aug-09
3664	Lido Place Walkway	PR	Aug-09
4701	Colts Neck Road Walkway (South Lakes Drive to Winterthu	HM	Sep-10
4720	Soapstone Drive Walkway (Sweetbay Lane to Glade Drive)	HM	Jul-09
7702	Tall Timbers Drive	SP	Oct-07
XXXX	Huntington Metro Parking Expansion	MV	Aug-08
XXXX	West Ox Bus Operations Center	SP	Oct-08
XXXX	West Falls Church Bus Canopy	DR	Jan-10
XXXX	Burke Centre VRE Parking Expansion	BR	Nov-08

FCDOT Staff

CL = Caijun Luo
CWS = Charlie Strunk
DPWES = Dept. of Public Works & Env. Services
EAI = Beth Iannetta
GM = Guy Mullinax
JYR = Jane Rosenbaum
KLM = Karyn Moreland
KPR = Kinnari Radadiya
SAN = Seyed Nabavi
SLC = Smitha Chellappa
SSS = Sung Shin
TB = Tad Borkowski
WPH = Bill Harrell

Status

Bid Ad
Complete
*Construction**
Design
Inactive
On Going
On Hold
Project Initiation
ROW = Land Acquisition
Study
Terminated
Utilities = Utility Relocation

** Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

Funding Source

ARRA = American Recovery & Reinvestment Act of 2009
C & I = Commercial and Industrial Tax
CMAQ = Congestion Mitigation & Air Quality
County Bonds = Fairfax County 4-Year Transportation Plan
GCRP = Governor's Congestion Relief Program
HSIP = Highway Safety Improvement Program (formerly HES)
NVTC = Northern Virginia Transportation Commission
NVTD Bonds = Northern Virginia Transportation District Bonds
OPN Funds = Open Container Program
Primary = Primary 6-Year Program
RSTP = Regional Surface Transportation Program
Secondary = Secondary 6-Year Program
TAC Spot = Transportation Advisory Commission Spots
TIIF/WMATA = Transit Investment & Infrastructure Fund
VNDIA = Virginia National Defense Industrial Authority

Other

CIM = Community Information Meeting
COG = Council of Governments
CTB = Commonwealth Transportation Board
DTR = Dulles Toll Road
FHWA = Federal Highway Administration
FY = Fiscal Year
MOA = Memorandum of Agreement
N/A = Not Available, or Not Applicable
N/R = Not Required
NTP = Notice to Proceed
PPTA = Public-Private Transportation Act
RFP = Request for Proposal
VDOT = Virginia Department of Transportation

**September 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
<i>Interstate & Primary Road Projects (listed numerically by route number)</i>										
1	BR, MA, PR, DR	I-495, Capital Beltway HOT Lanes (PPTA Project): Install 2 HOV/HOT lanes each direction from Springfield Interchange to the American Legion Bridge	VDOT	\$1,654.397		\$1,654.397	D	Apr-05		⌚
							R			
							U	Mar-08		⌚
							C	May-08	Dec-12	⌚
1	PR, SP	I-66 from Capital Beltway to Route 50: Pavement rehabilitation	VDOT	\$70.000		\$70.000	D	Jun-09		⌚
							R	N/A	N/A	N/A
							U			
							C	Feb-11	Nov-12	
2	HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket: I-66 Multi-modal Transportation and Environmental Study	VDOT	\$20.300		\$20.300	D	TBD	Dec-11	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
2	PR	Vienna Metro Enhanced Transit Access (I-66 Bus/HOV Ramp): Construct Bus/HOV ramp to increase accessibility to Vienna Metrorail Station for transit vehicles	VDOT	\$34.082		\$17.079	D	Nov-05	Dec-11	⌚
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	2013	TBD	
3	LE, MV	I-95 from Newington Interchange to Prince William County Line: Construct a fourth lane in both directions	VDOT	\$122.411		\$122.411	D	Oct-00	Jun-02	☺
							R	Dec-05	Dec-06	☺
							U	Dec-05	Dec-06	☺
							C	Sep-07	Sep-11	⌚
3	LE, MV	I-95 Woodrow Wilson Bridge & Interchanges: Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, 2 in VA and 2 in MD	VDOT, MDSHA, FHWA	\$2,444.000		\$2,444.000	D		Sep-96	☺
							R			☺
							U			☺
							C	2001	2012	⌚
4	LE, MA	I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl): Construct HOV/HOT connections between I-95/I-395/I-495	VDOT	\$128.085		\$128.085	D		Jun-97	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-08	Dec-12	⌚
4	LE, MV, MA	I-95/I-395 HOT Lanes: Add one reversible HOV/HOT lane from the Pentagon to Dumfries Road, and extend 2 HOV/HOT lanes south to Massaponax; Construct new Park and Ride lots, improve existing bus access	VDOT	\$498.000		\$498.000	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
5	LE, MV	Richmond Highway Public Transportation Initiative (Phase 2): Route 1 (Richmond Hwy) corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	COUNTY	\$54.500	\$7.500	\$28.574	D	Mar-06	TBD	⌚
							R	Jul-10	TBD	⌚
							U	N/A	N/A	N/A
							C	TBD	TBD	
5	DR	Route 7 @ Towlston Road: Add a left turn lane from NB Towlston Road to WB Route 7 (Leesburg Pike)	COUNTY	\$0.750	\$0.750		D	Nov-08	Dec-09 to Mar-11	⌚ Δ
							R	Aug-10 to Oct-10	May-11 to Jul-11	⌚ Δ
							U	TBD	TBD	
							C	Jun-11 to Aug-11	Mar-12 to May-12	Δ
6	PR	Route 29 @ Gallows Road: Widen Route 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$132.188	\$23.000	\$132.810	D	Feb-04	Dec-07	☺
							R	Jan-07	Oct-08	☺
							U	May-08	Jun-11	⌚
							C	Dec-10	Jun-13	
6	SP, SU, BR	Route 29 from Shirley Gate Road to Old Centreville Road: Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road	COUNTY	\$4.000	\$4.000		D	Dec-08	Mar-11	⌚
							R	Sep-10	Apr-11	
							U	TBD	TBD	
							C	May-11	Jul-12	
7	SP, BR	Route 29 from Stevenson Street to Holly Avenue: Construct segments of a new shared-use path and provide connection to existing trail on the west side of Route 29	COUNTY	\$4.400		\$3.415	D	Nov-06	Nov-07	☺
							R	TBD	TBD	
							U	N/A	N/A	N/A
							C	TBD	TBD	
7	MA	Arlington Boulevard @ Graham Road: Install a 4-foot wide raised median on Graham Road	COUNTY	\$0.750		\$0.750	D	Oct-09	Jun-11	⌚
							R	Dec-10	Jun-11	
							U	TBD	TBD	
							C	Oct-11	Apr-12 to Dec-11	Δ

**September 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
8	PR	Route 123 @ Jermantown Road: Construct right turn lane from SB Route 123 onto WB Jermantown Road	COUNTY	\$0.900		\$0.900	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
8	DR	Route 123 @ Waverly Way: Extend left turn lane from Route 123 to Waverly Way	VDOT	\$0.115			D	Mar-10	May-10	☺
							R			
							U			
							C	Jun-10	Aug-10	☺
9	DR	Georgetown Pike Stone Rubble Masonry Signs: Install entry signs on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)	VDOT	\$0.500			D	Jan-01	Jul-08	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jan-10	Jul-10	☺
9	DR	Georgetown Pike/Swinks Mill Road: Install flashing beacon warning signal	VDOT				D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
<i>Secondary Road Projects (listed alphabetically by project name)</i>										
10	LE, MV, SP	BRAC Related Projects: To support Base Realignment and Closure (BRAC) Reallocation of nearly 20,000 jobs to Fort Belvoir and EPG	Various	\$8.500	\$8.500		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
10	MA	Braddock Road @ Backlick Road: Install additional second left turn lane on WB Braddock Road	COUNTY	\$0.500	\$0.500		D	Mar-08	Sep-10	⌚
							R	Jul-10	Feb-11	⌚
							U	TBD	TBD	
							C	Mar-11	Oct-11	
11	BR	Burke Centre Pkwy @ Roberts Pkwy: Remove SB right turn channelization, modify pedestrian facilities, modify signal	VDOT	\$0.585			D	Oct-08	Feb-10	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-10	Jul-10	☺
11	HM, SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right of way	VDOT	\$13.099			D	Feb-01	May-04	☺
							R	Apr-06	Jul-07	☺
							U	Jun-04	Mar-07	☺
							C	Oct-08	Jun-10	☺
12	HM	Centreville Road Trail @ Dulles Toll Road (Phase II): Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange	COUNTY	\$0.250			D	Aug-08	Aug-10	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Aug-10 to Sep-10	Oct-10 to Dec-10	⌚ Δ
12	MV	Cinder Bed Road @ Newington Road: Intersection Improvements	COUNTY	\$5.000	\$5.000		D	Jul-08	Dec-11	⌚
							R	Feb-11	Oct-11	
							U	TBD	TBD	
							C	Feb-12 to Dec-11	Mar-13	Δ
13	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	COUNTY	\$0.100			D	Jul-05	Sep-10	☺
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Aug-10 to Oct-10	Oct-10 to Mar-11	Δ
13	BR	Danbury Forest Drive/Braddock Road/Wakefield Chapel Road Intersection Study: Study feasibility of intersection improvements	COUNTY	\$0.200			D	Jan-10	TBD	⌚
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	

**September 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⏱=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
14	SP, MV, LE	Fairfax County Parkway (EPG): Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges	FHWA	\$177.450		\$177.450	D	Mar-00	Feb-04	☺
							R			
							U			
							C	Nov-08	Jul-12	⏱
14	SP, SU	Fairfax County Parkway / Fair Lakes Boulevard / Monument Drive Interchange: Construct interchange and intersection improvements from I-66 to Route 50	VDOT	\$69.660		\$89.726	D	Oct-01	Jun-10	☺
							R	Sep-05	Dec-10	⏱
							U	Mar-07	Dec-10	⏱
							C	May-10	Oct-13	⏱
15	SP	Fairfax County Parkway from Route 29 to Braddock Road: Add SB auxiliary lane	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
15	HM	Fox Mill Road/Monroe Street: Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	\$0.850		\$0.850	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
16	MV, SP	Gambrell Road/Pohick Road: Install right turn lane on SB Gambrell Road	COUNTY	\$0.500		\$0.500	D	Mar-10	May-11 to Jun-11	⚠Δ
							R	TBD	TBD	
							U	TBD	TBD	
							C	Jul-11 to Aug-11	Apr-12 to May-12	Δ
16	BR	Guinea Road @ Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	COUNTY	\$0.150		\$0.150	D	Jun-05	Sep-09	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-10	Sep-10	⏱
17	PR	Hunter Mill Road/Mystic Meadow Way: Reconfigure intersection with roundabout and new pedestrian/bicycle facilities	COUNTY	\$0.800		\$0.800	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
17	SU	Lee Road Culvert: Extend existing drainage structure and widen pavement	VDOT	\$3.742		\$2.294	D	Jun-10	TBD	⏱
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
18	MV	Lorton Road/Furnace Road from Silverbrook Road to Route 123: Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area	COUNTY	\$40.000	\$20.000		D	Feb-08	Jan-11	⏱
							R	Aug-10 to Dec-10	Apr-11 to Aug-11	⚠Δ
							U	Sep-10 to Jan-11	Sep-11	⚠Δ
							C	Jun-11 to Oct-11	Mar-13 to Jul-13	Δ
18	DR	Old Dominion Drive @ Spring Hill Road: Extend shoulder and relocate/modify ditch	COUNTY	\$0.050		\$0.050	D	May-10	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
19	DR	Old Dominion Drive @ Towlston Road: Extend shoulder and relocate/modify ditch	COUNTY	\$0.050		\$0.050	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
19	SU	Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive: Widen to 4 lanes	COUNTY	\$6.500	\$5.500		D	May-07	Aug-10	☺
							R	Dec-09 to Mar-10	Oct-10	⚠Δ
							U	Jan-11	Jun-11	
							C	Dec-10	Nov-11	

**September 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan (\$ in Millions)	All Other Funds	Phase	Start Date	End Date	Status
20	BR, SP	Shirley Gate Road @ Route 29: Intersection improvements to reconfigure lanes	COUNTY	\$1.000	\$1.000		D	Dec-07	N/A	
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
20	MV	Silverbrook Road @ Hooes Road: Intersection Improvements to configure turn lanes on WB Silverbrook Road approach	COUNTY	\$0.350		\$0.350	D	Aug-07	Jul-10 to Nov-10	⌚ Δ
							R	N/A	N/A	
							U	N/A	N/A	
							C	Sep-10 to Dec-10	Mar-11 to Aug-11	⌚ Δ
21	LE	South Kings Highway @ Harrison Lane: Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane	COUNTY	\$3.000	\$3.000		D	Jan-05	Jun-08	☺
							R	Mar-07	Sep-08	☺
							U	Dec-08	Aug-09	☺
							C	May-09	Jul-10 to Aug-10	☺ Δ
21	PR, HM	Spring Hill Road from Route 7 to International Drive: Widen to 4 lanes	COUNTY	\$10.900		\$10.900	D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-07	☺
							C	Dec-08	Oct-10 to Aug-10	☺ Δ
22	SU, SP	Stringfellow Road from Route 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$54.692	\$37.000	\$46.000	D	Jul-04	Dec-09	☺
							R	Apr-10	Jun-11	⌚
							U	Jul-09	Jun-11	⌚
							C	Jul-12	Dec-13	
22	LE	Telegraph Road from South Van Dorn Street to South Kings Hwy: Widen to 4 lanes and add pedestrian improvements	VDOT	\$10.500		\$10.000	D	Sep-09	Dec-10	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	2013	
23	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9: Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	\$3.370		\$1.300	D	Mar-04	Dec-08	☺
							R	Dec-08	Dec-10	⌚
							U	TBD	TBD	
							C	TBD	TBD	
23	DR	Walker Road: Install road diet features and access lanes at business district intersections south of Georgetown Pike	COUNTY	\$0.400		\$0.400	D	TBD to Jul-10	TBD to May-11	Δ
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD to Nov-11	TBD to Apr-12	Δ
24	DR	Westmoreland Street @ Haycock Road: Add right turn lane and pedestrian improvements to SB Westmoreland Street at Haycock Road	COUNTY	\$0.880	\$0.230	\$0.880	D	Nov-08	Aug-11 to Oct-11	⌚ Δ
							R	Dec-10 to Jan-11	Aug-11 to Oct-11	Δ
							U	TBD	TBD	
							C	Oct-11 to Dec-11	Aug-12 to Oct-12	Δ
24	BR	Zion Drive: Improve the horizontal curve at Zion Baptist Church	COUNTY	\$1.000	\$1.000		D	Apr-08	Jul-10 to Sep-10	⌚ Δ
							R	Jun-10 to Jul-10	Feb-11 to Mar-11	⌚ Δ
							U	TBD	TBD	
							C	Mar-11 to Apr-11	Jan-12 to Mar-12	Δ
<i>Transit Projects (listed alphabetically by project name)</i>										
25	DR, PR, HM	Dulles Rail (Phase 1): Improvements from West Falls Church Station to Wiehle Avenue	MWAA	\$2,590.000		\$2,590.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	⌚
25	DR, HM	Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage	COUNTY	\$6.000	\$6.000		D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-08	Sep-11	⌚

**September 2010 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; ⚠=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction (includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
26	BR, SP	George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
26	BR	Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.511	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
27	MA	Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops	COUNTY	\$1.182	\$1.000	\$1.510	D	Jan-07	Apr-10	☺
							R	N/A	N/A	N/A
							U	Jul-10	Aug-10	☺
							C	Sep-10 to Oct-10	Nov-11	⚠ Δ
27	SU	Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit store kiosk	COUNTY	\$1.500	\$1.500		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
28	SU	Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility	COUNTY	\$4.000	\$4.000		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
28	PR	Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station	WMATA	\$2.000	\$2.000		D	Jun-09	Oct-10	⌚
							R	N/A	N/A	
							U	N/A	N/A	
							C	Dec-10	Aug-11	
			Program Totals	\$8,191.65	\$134.480	\$8,069.21				

I-495 I-495, Capital Beltway HOT Lanes (PPTA Project) Construction

Install two HOV/HOT lanes in each direction from the Springfield Interchange to the Dulles Toll Road

District(s): MA
FCDOT Staff: WPH

Implementing Agency:	
VDOT	68805
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Private, Interstate, State	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	267.142		Apr-05		👍
Land Acquisition					
Utility Relocation			Mar-08		👍
Construction	1387.255		May-08	Dec-12	👍
Total	1654.397	1654.397			

Activity Highlights:

Design-build project; Lane and ramp closures at night and during off peak travel times continue; The Oak Street overpass opened to traffic in mid-July 2010, and the Idylwood Road overpass is closed for construction for approximately 6 months; Detour route maps and construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com

I-66 I-66 from Capital Beltway to Route 50 Project Initiation

Pavement Rehabilitation

District(s): PR, SP
FCDOT Staff: CL

Implementing Agency:	
VDOT	93002
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
ARRA	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jun-09		👍
Land Acquisition	0.000		N/A	N/A	
Utility Relocation					
Construction			Feb-11	Nov-12	
Total	70.000	70.000			

Activity Highlights:

Design/build project; Project was scoped in June 2009, but funding was not allocated until summer 2010; VDOT advertised the RFP in September 2010; Notice to Proceed is anticipated in February 2011; This is a pavement rehabilitation project, with no added capacity; All work requiring lane closures is planned for night-time

I-66 I-66 from I-495 Capital Beltway to Route 15 in Haymarket Study

I-66 Multimodal Transportation and Environmental Study (Study only)

District(s): HM, PR, SP, SU
FCDOT Staff: SSS

Implementing Agency:	
VDOT	54911
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	20.300		TBD	Dec-11	
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			N/A	N/A	
Total	20.300	20.300			

Activity Highlights:

In June 2010, VDOT made significant changes to the I-66 Multimodal Study; Project management was transferred from VDOT's Northern Virginia District office to Richmond; A new solicitation was issued for a replacement contractor; Expressions of interest from consultants are being reviewed; Following short-listing and interviews, a contract is anticipated to be signed in December 2010

I-66 Vienna Metro Enhanced Transit Access (I-66 Bus/HOV Ramp) Design

Construct Bus/HOV ramp to increase accessibility to Vienna Metrorail Station for transit vehicles

District(s): PR
FCDOT Staff: CL

Implementing Agency:	
VDOT	81009
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
CMAQ, RSTP	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	2.700		Nov-05	Dec-11	👍
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	31.382		2013	TBD	
Total	34.082	17.079			

Activity Highlights:

VDOT is designing a flyover ramp from I-66 EB HOV lane to Saintsbury Drive; A connection to the I-66 EB ramp from EB Saintsbury Drive is also being considered; Design PH is scheduled for Fall 2011; VDOT is preparing an Interchange Modification Report (IMR) to FHWA; Kick-off meeting held on September 15, 2010

I-95 I-95 from Newington Interchange to Prince William County Line Construction

Construct a fourth lane in both directions from Newington Interchange to Route 123

District(s): LE, MV
FCDOT Staff: EAI

Implementing Agency:	
VDOT	57017
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost Project Funding (\$ in Millions)	Schedule		Status
		Start	End	
Design	9.779	Oct-00	Jun-02	😊
Land Acquisition	0.551	Dec-05	Dec-06	😊
Utility Relocation		Dec-05	Dec-06	😊
Construction	112.080	Sep-07	Sep-11	👍
Total	122.411			

Activity Highlights:

One of VDOT's "mega-projects"; Construction is 72% complete; I-95 4th NB lane from Lorton Road to Fairfax County Pkwy open to traffic on December 15, 2009; Milestone 2 (four SB lanes from Fairfax County Pkwy to Route 123) to be completed by fall 2010; Additional details found at www.vamegaprojects.com

I-95 I-95, Woodrow Wilson Bridge and Interchanges Construction

Design, ROW, env. mitigation, construction of new drawbridge over Potomac River incl. reconstruct 7.5 miles of Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): LE, MV
FCDOT Staff: CWS

Implementing Agency:	
VDOT, MDSHA, FHWA	18136, 18138
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost Project Funding (\$ in Millions)	Schedule		Status
		Start	End	
Design			Sep-96	😊
Land Acquisition				😊
Utility Relocation				😊
Construction		2001	2012	👍
Total	2444.0			

Activity Highlights:

Project continues on-time and on-budget; Reconstruction of the Telegraph Road interchange is the final phase of the Woodrow Wilson Bridge Project. Work includes widening a two-and-a-half mile section of the Capital Beltway extending the new thru and local lane configuration from the bridge; building new elevated ramps connecting the Beltway to Telegraph Road, Eisenhower Ave., Huntington Ave., and North Kings Highway; and improvements to Telegraph Road. Additional details found at www.wilsonbridge.com or www.vamegaprojects.com

I-95 I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Construction

Construct HOV/HOT connections between I-95/I-395/I-495

District(s): LE, MA
FCDOT Staff: WPH

Implementing Agency:	
VDOT	14682
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	21.192			Jun-97	😊
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	106.892		May-08	Dec-12	👍
Total	128.085	128.085			

Activity Highlights:

Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com

I-95 I-95/I-395 HOT Lanes On Hold

Add one HOV/HOT lane (3 total) from Pentagon to Dumfries, extend 2 HOV/HOT lanes to Massaponax; Construct new Park and Ride lots, improve existing bus access

District(s): LE, MA, MV
FCDOT Staff: SAN

Implementing Agency:	
VDOT	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Private	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	498.000	498.000			

Activity Highlights:

VDOT has placed the project on hold due to economic issues; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com; Fairfax County has raised concerns about the project delay and has requested negotiation to resolve issues raised by Arlington

0001 Richmond Hwy Public Transportation Initiative (Phase 2) Design

Route 1 corridor improvements from Fort Belvoir to Huntington Metro, to support enhanced BRT bus service incl. pedestrian access improvements, bus shelters and sidewalks

District(s): LE, MV
FCDOT Staff: CL

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
7.500	
Type of Funding:	
Federal, State, Local	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Mar-06	TBD	👍
Land Acquisition			Jul-10	TBD	👍
Utility Relocation			N/A	N/A	N/A
Construction			TBD	TBD	
Total	54.500	28.574			

Activity Highlights:

Phase 1 (five walkways and a REX bus stop shelter) is complete; Phase 2 includes intersection improvements at Frye Rd. and Kings Hwy, 9 walkways - 1.25 miles, and 6 additional intersections; Frye Road and Lukens Lane intersections were redesigned due to design exception denial; Preparing to authorize Kings Hwy for construction; Posted willingness to hold a public hearing for 7 walkways and 5 intersections in July 2010; For additional details see DPWES report http://www.fairfaxcounty.gov/dpwes/construction/cap_quarter.htm

0007 Leesburg Pike @ Towlston Road Design

Add a left turn lane from northbound Towlston Road to westbound Route 7

District(s): DR
FCDOT Staff: KPR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
0.750	
Type of Funding:	
2007 County Bonds	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Nov-08	Dec-10 Mar-11	👍 Δ
Land Acquisition			Aug-10 Oct-10	May-11 Jul-11	👍 Δ
Utility Relocation			TBD	TBD	
Construction			Jun-11 Aug-11	Mar-12 May-12	Δ
Total	0.750	0.750			

Activity Highlights:

Intermediate Design is in progress; Schedule change due to delay in receiving VDOT review comments on preliminary plans

0029 Route 29 @ Gallows Road Utilities

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR
FCDOT Staff: SAN

Implementing Agency:	
VDOT	11395, 88600
Amount in Board's 4-Year Plan: (\$ in Millions)	
23.000	
Type of Funding:	
Federal, State, Primary 6-Year	

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	9.958		Feb-04	Dec-07	😊
Land Acquisition	71.880		Jan-07	Oct-08	😊
Utility Relocation			May-08	Jun-11	👍
Construction	50.350		Dec-10	Jun-13	
Total	132.188	132.810			

Activity Highlights:

Project costs are for the roadway, building demolition and waterline relocation projects; Utility relocations are in progress; Bid ad scheduled for December 2010

0029 Route 29 from Shirley Gate Road to Old Centreville Road Design

Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road

District(s): BR, SP, SU
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
4.000	
Type of Funding:	
2007 County Bonds	

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design			Dec-08	Mar-11	👍
Land Acquisition			Sep-10	Apr-11	
Utility Relocation			TBD	TBD	
Construction			May-11	Jul-12	
Total	4.000	4.000			

Activity Highlights:

Intermediate design in progress; Scope of the project is being revised to combine with Rte 29/Shirley Gate Rd improvement project.

0029 Route 29 from Stevenson Street to Holly Avenue Design

Construct segments of a new shared-use path and provide connection to existing trail on the west (SB) side of Route 29

District(s): BR, SP
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	59094
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Revenue Sharing	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Nov-06	Nov-07	☺
Land Acquisition			TBD	TBD	
Utility Relocation			N/A	N/A	N/A
Construction			TBD	TBD	
Total	4.400	3.415			

Activity Highlights:

Posting of willingness notice to hold public hearing was completed June 26, 2009; County requested VDOT approval to proceed to land acquisition on March 24, 2010

0050 Arlington Boulevard @ Graham Road Design

Install a 4 feet wide raised median on Graham Road

District(s): MA
FCDOT Staff: TB

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
C & I	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Oct-09	Jun-11	👍
Land Acquisition			Dec-10	Jun-11	
Utility Relocation			TBD	TBD	
Construction			Oct-11	Apr-12 Dec-11	⚠
Total	0.750	0.750			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate design distributed for review

0123 Route 123 @ Jermantown Road **Project Initiation**

Construct right turn lane from SB Route 123 onto westbound Jermantown Road

District(s): PR
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
C & I	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	0.900	0.900			

Activity Highlights:

C & I funding approved by BOS March 23, 2010; Survey in progress; Consultant is preparing proposal

0123 Route 123 @ Waverly Way **Complete**

Extend left turn lane from Route 123 to Waverly Way

District(s): DR
FCDOT Staff: TB

Implementing Agency:	
VDOT	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
C & I	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Mar-10	May-10	☺
Land Acquisition					
Utility Relocation					
Construction			Jun-10	Aug-10	☺
Total	0.115	0.115			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; following community input and project team meetings, the project was managed by VDOT and constructed through State Forces; Construction completed.

0193 Georgetown Pike Stone Rubble Masonry Signs

Complete

Install entrance signs on Georgetown Pike between Route 7 (Leesburg Pike) and Route 123 (Dolly Madison Blvd.)

District(s): DR
FCDOT Staff: KPR

Implementing Agency:	
VDOT	57547
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Primary	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	0.330		Jan-01	Jul-08	☺
Land Acquisition	N/A		N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction	0.170		Jan-10	Jul-10	☺
Total	0.500	0.500			

Activity Highlights:

The project consists of installation of 4 stone rubble masonry entrance signs on Georgetown Pike; Construction completed in July 2010.

0193 Georgetown Pike/Swinks Mill Road

Project Initiation

Install flashing beacon warning signal

District(s): DR
FCDOT Staff: TB

Implementing Agency:	
VDOT	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
C & I	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total					

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT is investigating whether they can administer the project

XXXX BRAC Related Projects

To support Base Realignment and Closure (BRAC) Reallocation of nearly 20,000 jobs to Fort Belvoir and EPG

District(s): LE, MV, SP
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
Various	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
8.500	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	8.500	8.500		

Activity Highlights:

Various projects, including: Mulligan Road (Route 1/Telegraph connector) in design; S. Kings Hwy/Harrison Lane (construction complete)

0620 Braddock Road @ Backlick Road

Design

Install dual left turn lane on WB Braddock Road

District(s): MA
FCDOT Staff: KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Mar-08	Sep-10	👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jul-10	Feb-11	👍
0.500	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		Mar-11	Oct-11	
2007 County Bonds	Construction				
	Total	0.500	0.500		

Activity Highlights:

Pre-final plans submitted in April 2010; Draft LAD package submitted in April 2010; Design waiver for turn lane lengths and transitions submitted to VDOT on January 28, 2010; Plats for utility relocations being finalized, which has delayed schedule; Addressing comments on design waiver package that was submitted to VDOT

0643 **Burke Centre Parkway at Roberts Parkway** **Complete**

Remove SB right turn channelization, modify pedestrian facilities, modify signal

District(s): BR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.135		Oct-08	Feb-10	☺
N/A		Land Acquisition	N/A		N/A	N/A	N/A
Type of Funding:		Utility Relocation			N/A	N/A	N/A
HSIP		Construction	0.450		Mar-10	Jul-10	☺
		Total	0.585	0.595			

Activity Highlights:

Construction is completed

0657 **Centreville Road from West Ox Road to Frying Pan Road** **Complete**

Widen to 4 lanes on 6 lane right of way

District(s): HM, SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	2.054		Feb-01	May-04	☺
N/A		Land Acquisition	5.775		Apr-06	Jul-07	☺
Type of Funding:		Utility Relocation			Jun-04	Mar-07	☺
Secondary 6-Year		Construction	5.270		Oct-08	Jun-10	☺
		Total	13.099	13.515			

Activity Highlights:

Construction is complete; Outstanding historical commitments being addressed; Ribbon-cutting ceremony held on Sept. 9, 2010

0657 Centreville Road Trail at Dulles Toll Road (Phase II) Design

Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange

District(s): HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Aug-08	Aug-10	☺
		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		N/A	N/A	N/A
TAC Spot, C&I		Construction		Aug-10 Sep-10	Oct-10 Dec-10	👉 ⚠️
		Total	0.250	0.250		

Activity Highlights:

Phase I, construct pedestrian walkway under Dulles Toll Road, completed Feb. 2008; Applied for VDOT permit in August 2010, which has delayed construction

0637 Cinder Bed Road @ Newington Road Design

Intersection Improvements, including relocating intersection 450 to the north, reconstruction of Cinder Bed Road, sidewalk, and culvert at Long Branch Creek

District(s): MV
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-08	Dec-11	👍
5.000		Land Acquisition		Feb-11	Oct-11	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		Feb-12 Dec-11	Mar-13	⚠️
		Total	5.000	5.000		

Activity Highlights:

Intermediate design in progress.

4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Construction

Construct sidewalk on west side of Colts Neck Road

District(s): HM
 FCDOT Staff: KPR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jul-05	Sep-10	☺	
N/A			Mar-06	Sep-06	☺	
Type of Funding:			Utility Relocation	N/A	N/A	N/A
TAC Spot			Construction	Aug-10 Oct-10	Oct-10 Mar-11	⚠
			Total	0.100	0.100	

Activity Highlights:

Construction to be completed by annual contractor; Final design is complete; Preparing Traffic Management Plan for permit submission; VDOT permit application being prepared

3806 Danbury Forest Dr/Braddock Rd/Wakefield Chapel Rd Study Study

Study Feasibility of Intersection Improvements and Realignment (Funded for Study only)

District(s): BR
 FCDOT Staff: EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY			Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.200	Jan-10	TBD	👍	
N/A			Land Acquisition	N/A	N/A	
Type of Funding:			Utility Relocation	N/A	N/A	
C & I			Construction	N/A	N/A	
			Total	0.200	0.200	

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Community meeting held on January 27, 2010; Consultant selected and NTP issued on August 27, 2010; CIM being scheduled for Fall 2010

7100 Fairfax County Parkway (EPG)
Construction

Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges

District(s): LE, MV, SP

FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
FHWA	(\$ in Millions)		Mar-00	Feb-04	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design				
N/A	Land Acquisition				
Type of Funding:	Utility Relocation				
Federal, State, RSTP	Construction		Nov-08	Jul-12	👍
	Total	177.450	177.45		

Activity Highlights:

Project will be completed in four phases; Phase 3 and 4 construction in progress; A portion of Fullerton Road was closed in October 2009, and a detour was put in place; Phases 3 & 4 have been funded by ARRA; Phase 3 contract awarded January 2010; Phase 1 & 2 complete and open to traffic in Sept. 2010; Phase 4 completion December 2011; Phase 3 completion July 2012.

7100 Fairfax County Parkway / Fair Lakes Parkway / Monument Drive Interchange
Construction

Construct interchange and intersection improvements from I-66 to Route 50

District(s): SP, SU

FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Oct-01	Jun-10	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	8.905			
N/A	Land Acquisition	2.585	Sep-05	Dec-10	👍
Type of Funding:	Utility Relocation		Mar-07	Dec-10	👍
RSTP, ARRA	Construction	58.170	May-10	Oct-13	👍
	Total	69.660	89.726		

Activity Highlights:

Contract awarded; Project partially funded by ARRA; "Pardon Our Dust" meeting will be scheduled for October 2010.

7100 Fairfax County Parkway from Route 29 to Braddock Road Project Initiation

Add SB auxiliary lane

District(s): SP
 FCDOT Staff: SSS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

Fairfax County is administering the project; Design proposal is under review

0665 Fox Mill Road/Monroe Street Project Initiation

Install right turn lane on WB Fox Mill Road, and add pedestrian improvements

District(s): HM
 FCDOT Staff: TB

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		TBD	TBD	
	Total	0.850	0.850		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey underway; Schedule to be developed after receipt of survey

0640 Gambrill Road/Pohick Road Design

Install right turn lane on SB Gambrill Road

District(s): MV, SP
FCDOT Staff: SSS

Implementing Agency:	<table border="1"> <tr> <td>COUNTY</td> <td rowspan="5"> <table border="1"> <tr> <td>Design</td> <td rowspan="5"> <table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Mar-10</td> <td>May-11 Jun-11</td> <td rowspan="2">☹️ ⚠️</td> </tr> <tr> <td>Utility Relocation</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Construction</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Total</td> <td>0.500</td> <td>0.500</td> <td>Jul-11 Aug-11</td> <td>Apr-12 May-12</td> <td>⚠️</td> </tr> </table> </td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> <td>C & I</td> </tr> </table> </td> </tr> <tr> <td>COUNTY</td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> </tr> <tr> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> </tr> <tr> <td>C & I</td> </tr> </table>	COUNTY	<table border="1"> <tr> <td>Design</td> <td rowspan="5"> <table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Mar-10</td> <td>May-11 Jun-11</td> <td rowspan="2">☹️ ⚠️</td> </tr> <tr> <td>Utility Relocation</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Construction</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Total</td> <td>0.500</td> <td>0.500</td> <td>Jul-11 Aug-11</td> <td>Apr-12 May-12</td> <td>⚠️</td> </tr> </table> </td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> <td>C & I</td> </tr> </table>	Design	<table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Mar-10</td> <td>May-11 Jun-11</td> <td rowspan="2">☹️ ⚠️</td> </tr> <tr> <td>Utility Relocation</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Construction</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Total</td> <td>0.500</td> <td>0.500</td> <td>Jul-11 Aug-11</td> <td>Apr-12 May-12</td> <td>⚠️</td> </tr> </table>	Project Cost	Project Funding	Schedule		Status	(\$ in Millions)		Start	End	Land Acquisition	Mar-10	May-11 Jun-11	☹️ ⚠️	Utility Relocation	TBD	TBD	Construction	TBD	TBD	Total	0.500	0.500	Jul-11 Aug-11	Apr-12 May-12	⚠️	Amount in Board's 4-Year Plan: (\$ in Millions)	N/A	Type of Funding:	C & I	COUNTY	Amount in Board's 4-Year Plan: (\$ in Millions)	N/A	Type of Funding:	C & I
COUNTY		<table border="1"> <tr> <td>Design</td> <td rowspan="5"> <table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Mar-10</td> <td>May-11 Jun-11</td> <td rowspan="2">☹️ ⚠️</td> </tr> <tr> <td>Utility Relocation</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Construction</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Total</td> <td>0.500</td> <td>0.500</td> <td>Jul-11 Aug-11</td> <td>Apr-12 May-12</td> <td>⚠️</td> </tr> </table> </td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> <td>C & I</td> </tr> </table>		Design		<table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Mar-10</td> <td>May-11 Jun-11</td> <td rowspan="2">☹️ ⚠️</td> </tr> <tr> <td>Utility Relocation</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Construction</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Total</td> <td>0.500</td> <td>0.500</td> <td>Jul-11 Aug-11</td> <td>Apr-12 May-12</td> <td>⚠️</td> </tr> </table>	Project Cost	Project Funding	Schedule		Status	(\$ in Millions)		Start	End	Land Acquisition	Mar-10		May-11 Jun-11	☹️ ⚠️	Utility Relocation	TBD	TBD	Construction	TBD	TBD	Total	0.500	0.500	Jul-11 Aug-11	Apr-12 May-12	⚠️	Amount in Board's 4-Year Plan: (\$ in Millions)	N/A	Type of Funding:	C & I			
Design				<table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Mar-10</td> <td>May-11 Jun-11</td> <td rowspan="2">☹️ ⚠️</td> </tr> <tr> <td>Utility Relocation</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Construction</td> <td>TBD</td> <td>TBD</td> </tr> <tr> <td>Total</td> <td>0.500</td> <td>0.500</td> <td>Jul-11 Aug-11</td> <td>Apr-12 May-12</td> <td>⚠️</td> </tr> </table>			Project Cost	Project Funding	Schedule			Status	(\$ in Millions)		Start	End	Land Acquisition	Mar-10	May-11 Jun-11		☹️ ⚠️	Utility Relocation	TBD	TBD	Construction	TBD	TBD	Total	0.500	0.500	Jul-11 Aug-11	Apr-12 May-12	⚠️						
Project Cost							Project Funding	Schedule		Status																													
(\$ in Millions)							Start	End																															
Land Acquisition	Mar-10		May-11 Jun-11		☹️ ⚠️																																		
Utility Relocation	TBD	TBD																																					
Construction	TBD	TBD																																					
Total	0.500	0.500	Jul-11 Aug-11	Apr-12 May-12	⚠️																																		
Amount in Board's 4-Year Plan: (\$ in Millions)	N/A																																						
Type of Funding:	C & I																																						
COUNTY																																							
Amount in Board's 4-Year Plan: (\$ in Millions)																																							
N/A																																							
Type of Funding:																																							
C & I																																							

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey is complete; Intermediate design distributed for review in Sept. 2010; Delay due to design revisions requested

0651 Guinea Road @ Falmead Road Construction

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

District(s): BR
FCDOT Staff: KPR

Implementing Agency:	<table border="1"> <tr> <td>COUNTY</td> <td rowspan="5"> <table border="1"> <tr> <td>Design</td> <td rowspan="5"> <table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Jun-05</td> <td>Sep-09</td> <td rowspan="2">😊</td> </tr> <tr> <td>Utility Relocation</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Construction</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Total</td> <td>0.150</td> <td>0.150</td> <td>Jul-10</td> <td>Sep-10</td> <td>👍</td> </tr> </table> </td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> <td>TAC Spot</td> </tr> </table> </td> </tr> <tr> <td>COUNTY</td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> </tr> <tr> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> </tr> <tr> <td>TAC Spot</td> </tr> </table>	COUNTY	<table border="1"> <tr> <td>Design</td> <td rowspan="5"> <table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Jun-05</td> <td>Sep-09</td> <td rowspan="2">😊</td> </tr> <tr> <td>Utility Relocation</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Construction</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Total</td> <td>0.150</td> <td>0.150</td> <td>Jul-10</td> <td>Sep-10</td> <td>👍</td> </tr> </table> </td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> <td>TAC Spot</td> </tr> </table>	Design	<table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Jun-05</td> <td>Sep-09</td> <td rowspan="2">😊</td> </tr> <tr> <td>Utility Relocation</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Construction</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Total</td> <td>0.150</td> <td>0.150</td> <td>Jul-10</td> <td>Sep-10</td> <td>👍</td> </tr> </table>	Project Cost	Project Funding	Schedule		Status	(\$ in Millions)		Start	End	Land Acquisition	Jun-05	Sep-09	😊	Utility Relocation	N/A	N/A	Construction	N/A	N/A	Total	0.150	0.150	Jul-10	Sep-10	👍	Amount in Board's 4-Year Plan: (\$ in Millions)	N/A	Type of Funding:	TAC Spot	COUNTY	Amount in Board's 4-Year Plan: (\$ in Millions)	N/A	Type of Funding:	TAC Spot
COUNTY		<table border="1"> <tr> <td>Design</td> <td rowspan="5"> <table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Jun-05</td> <td>Sep-09</td> <td rowspan="2">😊</td> </tr> <tr> <td>Utility Relocation</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Construction</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Total</td> <td>0.150</td> <td>0.150</td> <td>Jul-10</td> <td>Sep-10</td> <td>👍</td> </tr> </table> </td> </tr> <tr> <td>Amount in Board's 4-Year Plan: (\$ in Millions)</td> <td>N/A</td> </tr> <tr> <td>Type of Funding:</td> <td>TAC Spot</td> </tr> </table>		Design		<table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Jun-05</td> <td>Sep-09</td> <td rowspan="2">😊</td> </tr> <tr> <td>Utility Relocation</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Construction</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Total</td> <td>0.150</td> <td>0.150</td> <td>Jul-10</td> <td>Sep-10</td> <td>👍</td> </tr> </table>	Project Cost	Project Funding	Schedule		Status	(\$ in Millions)		Start	End	Land Acquisition	Jun-05		Sep-09	😊	Utility Relocation	N/A	N/A	Construction	N/A	N/A	Total	0.150	0.150	Jul-10	Sep-10	👍	Amount in Board's 4-Year Plan: (\$ in Millions)	N/A	Type of Funding:	TAC Spot			
Design				<table border="1"> <tr> <td>Project Cost</td> <td>Project Funding</td> <td colspan="2">Schedule</td> <td rowspan="2">Status</td> </tr> <tr> <td colspan="2">(\$ in Millions)</td> <td>Start</td> <td>End</td> </tr> <tr> <td>Land Acquisition</td> <td>Jun-05</td> <td>Sep-09</td> <td rowspan="2">😊</td> </tr> <tr> <td>Utility Relocation</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Construction</td> <td>N/A</td> <td>N/A</td> </tr> <tr> <td>Total</td> <td>0.150</td> <td>0.150</td> <td>Jul-10</td> <td>Sep-10</td> <td>👍</td> </tr> </table>			Project Cost	Project Funding	Schedule			Status	(\$ in Millions)		Start	End	Land Acquisition	Jun-05	Sep-09		😊	Utility Relocation	N/A	N/A	Construction	N/A	N/A	Total	0.150	0.150	Jul-10	Sep-10	👍						
Project Cost							Project Funding	Schedule		Status																													
(\$ in Millions)							Start	End																															
Land Acquisition	Jun-05		Sep-09		😊																																		
Utility Relocation	N/A	N/A																																					
Construction	N/A	N/A																																					
Total	0.150	0.150	Jul-10	Sep-10	👍																																		
Amount in Board's 4-Year Plan: (\$ in Millions)	N/A																																						
Type of Funding:	TAC Spot																																						
COUNTY																																							
Amount in Board's 4-Year Plan: (\$ in Millions)																																							
N/A																																							
Type of Funding:																																							
TAC Spot																																							

Activity Highlights:

NTP issued on August 2, 2010; Construction 50% complete

0674 Hunter Mill Road/Mystic Meadow Way

Project Initiation

Reconfigure intersection with roundabout and new pedestrian/bicycle facilities

District(s): PR

FCDOT Staff: SSS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		TBD	TBD	
		Total	0.800	0.800		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; NTP for design issued August 30, 2010; Schedule to be developed upon completion of survey; Survey in progress

0661 Lee Road Culvert

Design

Extend existing drainage structure and widen pavement

District(s): SU

FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design				
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I, Proffers, RSTP		Construction		TBD	TBD	
		Total	3.742	2.294		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT will administer the project; Pre-scoping held July 14, 2010; VDOT coordinating design with County Stormwater staff.

0642 Lorton Road/Furnace Road from Silverbrook Road to Route 123 Design

Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area

District(s): MV
 FCDOT Staff: SAN

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Feb-08	Jan-11	👍
20.000	Land Acquisition		Aug-10 Dec-10	Apr-11 Aug-11	👎⚠️
Type of Funding:	Utility Relocation		Sep-10 Jan-11	Sep-11	👎⚠️
2007 County Bonds, C&I	Construction		Jun-11 Oct-11	Mar-13 Jul-13	⚠️
	Total	40.000			

Activity Highlights:

Intermediate design complete; An alignment study, traffic signal warrant analysis and documentation of cultural resources have been prepared to address concerns raised at community meetings held in September and October 2009; Current alignment will be retained; Coordination of utility relocations is underway; Schedule delays due to extensive amount of utility relocations required

0738 Old Dominion Drive @ Spring Hill Road Design

Extend shoulder and relocate/modify ditch

District(s): DR
 FCDOT Staff: TB

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		May-10	TBD	
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		TBD	TBD	
	Total	0.050			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Sent final restriping design files to VDOT for review in Sept. 2010

0738 Old Dominion Drive @ Towlston Road

Project Initiation

Extend shoulder and relocate/modify ditch

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		TBD	TBD	
		Total	0.050	0.050		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Survey completed and scope details underway.

7021 Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive

ROW

Widen to 4 lanes

District(s): SU
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		May-07	Aug-10	😊
5.500		Land Acquisition		Dec-09 Mar-10	Oct-10	👉 ⚠️
Type of Funding:		Utility Relocation		Jan-11	Jun-11	
2007 County Bonds		Construction		Dec-10	Nov-11	
		Total	6.500	5.500		

Activity Highlights:

Second final design submitted in July 2010; Speed study will be completed after completion of construction; VDOT street acceptance process has begun; Composite plat has been requested from consultant; Plans have been requested for pool removal and construction entrance permit; Land acquisition PH scheduled for October 2010

0655 Shirley Gate Road @ Route 29

Terminated

Intersection improvements to reconfigure lanes

District(s): BR, SP
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Dec-07	N/A	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	
1.000	Land Acquisition		N/A	N/A	
Type of Funding:	Utility Relocation		N/A	N/A	
2007 County Bonds	Construction		N/A	N/A	
	Total	1.000	1.000		

Activity Highlights:

Intersection improvements to be included with Route 29 Widening Project from Legato Rd. to Shirley Gate Rd.

0600 Silverbrook Road @ Hooes Road

Design

Intersection improvements to configure turn lanes on the westbound approach of Silverbrook Road

District(s): MV
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Aug-07	Jul-10 Nov-10	Δ
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		N/A	N/A	
N/A	Land Acquisition		N/A	N/A	
Type of Funding:	Utility Relocation		Sep-10 Dec-10	Mar-11 Aug-11	Δ
TAC Spot	Construction				
	Total	0.350	0.350		

Activity Highlights:

Final design is in progress; Schedule revised to add pedestrian crossing to project at request of community

0633 South Kings Highway @ Harrison Lane Complete

Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

District(s): LE
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.140	Jan-05	Jun-08	☺
3.000	Land Acquisition	1.800	Mar-07	Sep-08	☺
Type of Funding:	Utility Relocation	0.050	Dec-08	Aug-09	☺
2004 County Bonds, VNDIA Grant	Construction	1.000	May-09	Jul-10 Aug-10	☺⚠
	Total	3.000			

Activity Highlights:

Construction substantially completed 8/20/10; New traffic signal has been inspected and approved by VDOT

0684 Spring Hill Road from Route 7 to International Drive Complete

Widen to 4 lanes

District(s): PR, HM
FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.950	Jul-02	Sept-03	☺
N/A	Land Acquisition	3.650	Dec-03	Oct-05	☺
Type of Funding:	Utility Relocation		Mar-06	Oct-07	☺
Secondary 6-Year	Construction	6.300	Dec-08	Oct-10 Aug-10	☺⚠
	Total	10.900			

Activity Highlights:

Construction substantially completed August 2010

0645 Stringfellow Road from Route 50 to Fair Lakes Boulevard **ROW**

Widen to 4 lanes

District(s): SU, SP
FCDOT Staff: JYR

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
37.000
Type of Funding:
2004 & 2007 Bonds, Revenue Sharing, C&I

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	5.000		Jul-04	Dec-09	😊
Land Acquisition	20.870		Apr-10	Jun-11	👍
Utility Relocation	15.187		Jul-09	Jun-11	👍
Construction	28.867		Jul-12	Dec-13	
Total	54.692	46.000			

Activity Highlights:

ROW acquisition and utility relocation is in progress

0611 Telegraph Road from South Van Dorn Street to South Kings Highway **Design**

Widen to 4 lanes and add pedestrian improvements

District(s): LE
FCDOT Staff: JYR

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	1.500		Sep-09	Dec-10	👍
Land Acquisition	1.000		TBD	TBD	
Utility Relocation			TBD	TBD	
Construction	8.000		TBD	2013	
Total	10.500	10.000			

Activity Highlights:

VDOT is administering the project; Meeting with Friends of Huntley Meadows Committee held July 2010; PH held September 23, 2010; Coordination with FCPA is ongoing

XXXX Tysons Priority Access Improvement Projects: Sites 1-7 & 9 **ROW**

Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner

District(s): PR, HM
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Mar-04	Dec-08	😊
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.269	Dec-08	Dec-10	👍
N/A	Land Acquisition	2.203	TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
Federal	Construction	0.898	TBD	TBD	
	Total	3.370	1.300		

Activity Highlights:

Project consists of eight locations for pedestrian improvements (approximately 2,700 linear feet of sidewalks); VDOT/FCDOT project team is seeking ROW dedication from impacted property owners to stay within the federal grant agreement specifications and the funding allocation; Once ROW dedications are completed, will proceed to construction under Special Advertisement & Award Process (SAAP) contracts

0681 Walker Road **Design**

Install road diet features and access lanes at business district intersections south of Georgetown Pike

District(s): DR
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	⚠️
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jul-10	May-11	
N/A	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		TBD	TBD	⚠️
	Total	0.400	Nov-11	Apr-12	

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate design in progress

0693 Westmoreland Street @ Haycock Road Design

Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom

District(s): DR
 FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
0.230
Type of Funding:
2007, Bond, C & I

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Nov-08	Aug-11 Oct-11	Δ
Land Acquisition			Dec-10 Jan-11	Aug-11 Oct-11	Δ
Utility Relocation			TBD	TBD	
Construction			Oct-11 Dec-11	Aug-12 Oct-12	Δ
Total	0.880	0.880			

Activity Highlights:

Combined 2007 Bond walkway project with new C&I roadway improvement project; Schedule revision due to additional coordination with schools on Kiss-and-Ride lot; Intermediate design in progress.

0654 Zion Drive Design

Improve the horizontal curve at Zion Baptist Church

District(s): BR
 FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
1.000
Type of Funding:
2007 County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Apr-08	Jul-10 Sep-10	Δ
Land Acquisition			Jun-10 Jul-10	Feb-11 Mar-11	Δ
Utility Relocation			TBD	TBD	
Construction			Mar-11 Apr-11	Jan-12 Mar-12	Δ
Total	1.000	1.000			

Activity Highlights:

Final design comments are being addressed; Delays due to request to change drainage outfall on one property

XXXX Dulles Rail (Phase 1)

Construction

Improvements from West Falls Church Station to Wiehle Avenue

District(s): DR, PR, HM
FCDOT Staff: SAN

Implementing Agency:
MWAA
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Federal, State, Local, Tax District, MWAA

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Apr-05	Jun-10	😊
Land Acquisition			Jan-08	Nov-08	😊
Utility Relocation			Feb-08	Jan-10	😊
Construction			Jan-09	Jul-13	👍
Total	2590.000				

Activity Highlights:

Route 7 service roads will be closed; Construction includes night work along roads leading to Route 7 and ramp closings at the Route 7/DTR interchange; Retaining walls are being built near Pike 7 Plaza; Construction of foundations for the stations have started; For further information, <http://www.dullesmetro.com>

XXXX Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2)

Construction

Rehabilitation and repair to upgrade the existing bus garage

District(s): DR, HM
FCDOT Staff: EAI

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
6.000
Type of Funding:
County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			N/A	N/A	N/A
Land Acquisition			N/A	N/A	N/A
Utility Relocation			N/A	N/A	N/A
Construction			Mar-08	Sep-11	👍
Total	6.000	6.000			

Activity Highlights:

Work includes pavement reinforcement, new bus wash bay, new oil separator, additional entry/exit gate, updated plumbing and electrical systems; new offices, storage area, and training rooms

XXXX George Mason University Transit Center

Project Initiation

Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks

District(s): BR, SP
FCDOT Staff: SAN

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.000	1.000		

Activity Highlights:

County and GMU continue discussions on how to proceed with the project; 3 possible locations on campus identified

XXXX Northern Virginia Community College Transit Center

Project Initiation

Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks

District(s): BR
FCDOT Staff: CL

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		TBD	TBD	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		TBD	TBD	
1.000	Land Acquisition		TBD	TBD	
Type of Funding:	Utility Relocation		TBD	TBD	
2007 County Bonds	Construction		TBD	TBD	
	Total	1.511	1.511		

Activity Highlights:

FCDOT continues to work with NVCC Board of Directors to select transit center location on campus

XXXX Seven Corners Transit Transfer Center

Construction

Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops

District(s): MA
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jan-07	Apr-10	☺
1.000		Land Acquisition		N/A	N/A	N/A
Type of Funding:		Utility Relocation		Jun-10	Aug-10	☺
CMAQ		Construction		Sep-10 Oct-10	Nov-11	👉 Δ
		Total	1.182	1.510		

Activity Highlights:

County permit received June 2010; VDOT permit application submitted 9/9/10; Awaiting VDOT approval of construction bid package submitted on 7/2/10

XXXX Stringfellow Road Bus Transfer Facility

Project Initiation

Provide 3 additional bus bays (total of 6), and a transit store kiosk.

District(s): SU
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-08	TBD	👍
1.500		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	1.500	1.500		

Activity Highlights:

Project combined with the Park and Ride Expansion; Site survey complete; Project management shifted to Fairfax County in June 2010; DPWES is coordinating with FCDOT to determine detailed project scope; Consultant selection in progress; Schedule to be developed upon NTP

XXXX Stringfellow Road Park & Ride Lot Expansion

Project Initiation

Construct an additional 300 spaces north of the existing 387 space facility

District(s): SU

FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Apr-08	TBD	👍
4.000		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	4.000	4.000		

Activity Highlights:

Project combined with Bus Transfer Facility; Site survey complete; Project management shifted to Fairfax County in June 2010; DPWES is coordinating with FCDOT to determine detailed project scope; Consultant selection in progress; Schedule to be developed upon NTP

XXXX Vienna Metrorail Staircase

Project Initiation

Add new staircase from platform to mezzanine at Vienna Metro Station

District(s): PR

FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
WMATA		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jun-09	Oct-10	👍
2.000		Land Acquisition		N/A	N/A	
Type of Funding:		Utility Relocation		N/A	N/A	
2007 County Bonds		Construction		Dec-10	Aug-11	
		Total	2.000	2.000		

Activity Highlights:

The MOU with WMATA was approved by the BOS on June 1, 2009; WMATA Board approved the agreement in summer 2009; RFP was issued but WMATA had to cancel; Work is assigned to on-call contractor; WMATA has issued limited NTP to start performing design; Final completion estimated August 31, 2011

September 2010 Summary Chart for Pedestrian Bicycle Projects

Status Key: ☺=Complete; 📅=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0649	PR	Annandale Road Walkway Install 190 lf concrete sidewalk along the east side of Annandale Road from Brice Street to the Falls Church City line County Proj#: 4YP201-PB033	COUNTY	ROW	0.070	0.070	D	Aug-08	Aug-10	☺
							R	Jan-10	Sep-10	☺
							U	TBD	TBD	
							C	Oct-10	May-11	
0050	MA	Arlington Boulevard/Olin Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01000	COUNTY	Complete	0.150	N/A	D	Aug-08	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-09	Apr-10	☺
0749	SU	Ashburton Avenue Walkway Install 250 lf concrete sidewalk and stream crossing along the west side of Ashburton Avenue at Cedar Run County Proj#: 4YP201-PB022	COUNTY	Design	0.476	0.476	D	May-08	Nov-10	🕒
							R	Apr-10	Aug-10	☺
							U	TBD	TBD	
							C	Jan-11	Sep-11	
0617	MA	Backlick Road Walkway (east side) Install concrete sidewalk along the east side of Backlick Road opposite the Wilburdale community County Proj#: 4YP201-PB025	COUNTY	ROW	0.150	0.150	D	Feb-08	Sep-10	☺⚠
							R	Aug-09	Sep-10	☺⚠
							U	TBD	TBD	
							C	Oct-10	Mar-11	⚠
0617	MA	Backlick Road Walkway (west side) Install concrete sidewalk along the west side of Backlick Road from Wilburdale Drive to Braddock Road County Proj#: 4YP201-PB024	COUNTY	ROW	0.150	0.150	D	Feb-08	Oct-10	👍
							R	May-10	Nov-10	👍
							U	TBD	TBD	
							C	Jan-11	Aug-11	⚠
0675	HM	Beulah Road Walkway Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road County Proj#: 4YP201-PB009	COUNTY	Design	1.000	1.000	D	Nov-08	Feb-11	👍
							R	Aug-10	May-11	⚠
							U	TBD	TBD	
							C	Jul-11	Mar-12	⚠

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
XXXX	DR, LE, MA, MV	Bicycle Pavement Marking Plans - Phase I Group Pavement marking and signage of on-road bicycle facilities at various locations County Proj#:	COUNTY	Project Initiation	0.100	N/A	D	TBD	TBD	
							R			
							U			
							C			
XXXX	CW	Bicycle Racks and Lockers - Countywide Purchase and install 150 inverted "U" bicycle racks and 50 bicycle lockers at locations throughout Fairfax County. Installation was initiated on 6/23/2001 County Proj#:	COUNTY	On Going	0.200	N/A	D	Jun-09	Jan-10	☺
							R			
							U			
							C	Jun-10	Nov-10	👍
0620	BR	Braddock Road/Guinea Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01400	COUNTY	Design	0.150	N/A	D	Dec-08	Sep-10	☺
							R	Nov-09	Jun-10	☺
							U	Apr-10	May-10	☺
							C	Oct-10	Apr-11	
0620	BR	Braddock Road/Rolling Road Add signalized pedestrian crosswalks, sidewalk, signage, striping, and modify signal operations County Proj#: PPTF01-01900	COUNTY	Project Initiation	0.400	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0620	BR	Braddock Road/Wakefield Chapel Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01500	COUNTY	Construction	0.150	N/A	D	Mar-08	Feb-10	☺
							R	Nov-09	Dec-09	☺
							U	N/A	N/A	
							C	May-10	Sep-10	👍
0643	BR	Burke Center Parkway Walkway Add sidewalk from Pond Spice Lane to Terra Centre Elementary School County Proj#: PPTF01-02100	COUNTY	Design	0.250	N/A	D	Jan-10	Aug-11	👍
							R	Dec-10	Jul-11	
							U	TBD	TBD	
							C	Sep-11	Jun-12	
6493	BR	Burke Commons Road Walkway Add sidewalk from Merridith Circle to Roberts Parkway along north side County Proj#: PPTF01-02200	COUNTY	Design	0.230	N/A	D	Feb-10	Jun-11	👍
							R	Dec-10	Jul-11	
							U	TBD	TBD	
							C	Sep-11	May-12	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
3547	DR	Chain Bridge Road/Tennyson Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02800	COUNTY	Design	0.250	N/A	D	Mar-10	Apr-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jul-11	Oct-11	
4701	HM	Colts Neck Road Walkway (South Lakes Drive to Winterthur Lane) Install concrete sidewalk along the east side of Colts Neck Road from South Lakes Drive to Winterthur Lane County Proj#: 4YP201-PB010	COUNTY	Complete	0.130	0.130	D	Dec-07	Sep-09	☺
							R	N/A	N/A	
							U	TBD	TBD	
							C	Apr-10	Sep-10	☺⚠️
0007	MA	Columbia Pike Interchange (Rte. 7 Ped. Init) Install sidewalk along both ramps from Columbia Pike to Leesburg Pike and along the service Road from Seminary Road to Leesburg Pike. County Proj#: 4YP201-PB050	COUNTY	Design			D	Oct-10	Feb-12	👍
							R	Apr-11	Dec-11	
							U			
							C	Apr-12	Feb-13	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Gallows Road to the Annandale Methodist Church County Proj#: 4YP201-PB028	COUNTY	Design	0.190	0.190	D	Aug-09	Apr-11	👍
							R	Dec-10	Aug-11	
							U	TBD	TBD	
							C	Oct-11	Jun-12	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Downing Street to Lincolnia Road County Proj#: 4YP201-PB026	COUNTY	Design	0.430	0.430	D	May-08	Dec-10	👍
							R	Aug-10	Mar-11	👍⚠️
							U	TBD	TBD	
							C	May-11	Nov-11	⚠️
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the north side of Columbia Pike from Maple Court to Blair Road County Proj#: 4YP201-PB027	COUNTY	ROW	0.200	0.200	D	Jan-08	Sep-10	☺⚠️
							R	Apr-10	Nov-10	👍
							U	TBD	TBD	
							C	Jan-11	Sep-11	
0244	MA	Columbia Pike Walkway Phase II 600 LF of 8-foot wide walkway along south side from entrance to Holmes Run Stream Valley Park to Powell Lane; install bus shelter on Columbia Pike at Powell Lane County Proj#: 26008G-07002	DPWES	Design	0.500	0.500	D	Nov-08	Mar-10	☺
							R	Jun-02	Nov-06	☺
							U	TBD	TBD	
							C	Oct-10	May-11	👍⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0673	PR	Courthouse Road Walkway Install 410 lf asphalt sidewalk along the north side of Courthouse Road from Chain Bridge Road to Oakton Plantation Lane County Proj#: 4YP201-PB034	COUNTY	ROW	0.130	0.130	D	Feb-08	Jul-10	☺⚠️
							R	Feb-09	TBD	🕒⚠️
							U	TBD	TBD	⚠️
							C	TBD	TBD	🕒⚠️
0007	MA	Culmore Shopping Center to Church Street (Rte. 7 Ped. Init) Install 1600' of sidewalk along the frontage of several shopping centers north of Columbia Pike. County Proj#: 4YP201-PB049	COUNTY	Design	0.750	0.750	D	Aug-10	Mar-12	👍
							R	May-11	Jan-12	
							U	TBD	TBD	
							C	Apr-12	Feb-13	
0123	DR	Dolley Madison Boulevard/Churchill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02400	COUNTY	Design	0.250	N/A	D	Mar-10	Sep-11	👍⚠️
							R	Dec-10	Jul-11	
							U	TBD	TBD	
							C	Sep-11	Jun-12	
0783	PR	Edgelea Road Walkway Install asphalt sidewalk along the east side of Edgelea Road from Oleander Avenue to Courthouse Road County Proj#: 4YP201-PB035	COUNTY	Construction	0.100	0.100	D	Feb-08	Jul-10	☺⚠️
							R	Jan-09	Jan-10	☺
							U	N/A	N/A	
							C	Sep-10	Nov-10	🕒⚠️
2248	MA	Elmdale Road Walkway Add sidewalk from Braddock Road to Old Columbia Pike along south side County Proj#: PPTF01-03000	COUNTY	Design	0.525	N/A	D	Jan-10	Aug-11	👍⚠️
							R	Dec-10	Aug-11	⚠️
							U	TBD	TBD	
							C	Oct-11	Jun-12	⚠️
0007	MA	First Christian Church of Falls Church (Rte. 7 Ped. Init.) 6' asphalt walkway across church property and adding a bus pad to the existing bus stop. County Proj#: 4YP201-PB053	COUNTY	Design			D	Jun-10	Aug-11	👍
							R	Nov-10	Jun-11	
							U	TBD	TBD	
							C	Oct-11	Jun-12	
1825	DR	Fleetwood Road Bicycle Route Add "bike route" signage from Elm Street to Chain Bridge Road County Proj#:	COUNTY	Design	0.005	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-10	👍

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0665	HM	Fox Mill Road Walkway Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive County Proj#: 4YP201-PB011	COUNTY	Design	0.100	0.100	D	Aug-08	Sep-10	☺⚠
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Oct-10	Jan-11	🇸⚠
0644	LE	Franconia Road Walkway (north side) Install asphalt sidewalk along the north side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 4YP201-PB041	COUNTY	Design	0.090	0.090	D	Sep-08	Dec-10	🇸
							R	Apr-10	Mar-11	🇹⚠
							U	TBD	TBD	
							C	Apr-11	Jul-11	⚠
0644	LE	Franconia Road Walkway (south side) Install concrete sidewalk along south side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 009471-WT002	DPWES	Utilities	0.270	0.270	D	Oct-06	Jun-08	☺
							R	Aug-07	Feb-09	☺
							U	TBD	TBD	
							C	Jan-11	Aug-11	🇸⚠
0650	PR	Gallows On-Road Bike Lanes Tysons Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metro Station; Dunn Loring Metro Station to Merrifield CBC County Proj#:	VDOT	Design	1.100	3.000	D	Sep-08	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	TBD	TBD	
0193	DR	Georgetown Pike Trail Construct walkway from Applewood Lane to Ad Hoc Road County Proj#: W00200-W202A	DPWES	Complete	0.650	N/A	D	Sep-02	Jun-07	
							R	Jan-05	Aug-09	☺
							U	N/A	N/A	N/A
							C	Jan-10	Jul-10	☺⚠
0193	DR	Georgetown Pike Walkway (Phase II) Construct 1,000 LF walkway from Utterback Store Road (Krop Property) to Falls Manor Court County Proj#: W00200-W202B	DPWES	ROW	0.400	N/A	D	Oct-08	Aug-10	☺⚠
							R	May-10	Oct-10	🇸
							U			
							C	Feb-11	Aug-11	
0193	DR	Georgetown Pike/Balls Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02500	COUNTY	Design	0.250	N/A	D	Mar-10	Feb-11	🇸
							R	N/A	N/A	
							U	N/A	N/A	
							C	Apr-11	Jul-11	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court County Proj#: 4YP201-PB012	COUNTY	Design	0.110	0.110	D	Dec-07	Oct-10	🕒⚠
							R	Aug-09	Oct-10	🕒⚠
							U	TBD	TBD	
							C	Nov-10	Apr-11	⚠
0007	MA	Gorham Street to S. Fourteenth Street (Rte. 7 Ped. Init.) Install 2 smaller segments of walkways that total 500 feet. County Proj#: 4YP201-PB051	COUNTY	Design	0.250	0.250	D	Jun-10	Nov-11	🕒
							R	Feb-11	Sep-11	
							U	TBD	TBD	
							C	Nov-11	Jul-11	
0694	DR	Great Falls Street/Haycock Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02600	COUNTY	Design	0.250	N/A	D	Nov-09	Feb-11	🕒
							R	N/A	N/A	
							U	N/A	N/A	
							C	May-11	Aug-11	
0674	HM	Hunter Mill Road/Sunrise Valley Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-03100	COUNTY	Project Initiation	0.150	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
6945	SP	Hunter Village Drive Walkway Add pedestrian improvements from Old Keene Mill Road to Painted Daisy Drive County Proj#: PPTF01-03200	COUNTY	Design	0.800	N/A	D	Mar-10	Feb-11	🕒
							R	TBD	TBD	
							U	TBD	TBD	
							C	Mar-11	Dec-11	⚠
1816	DR	Kurtz Road - Calder Road Bicycle Route Add "bike route" signage on Kurtz Rd. from Dolley Madison Blvd to Calder Road and on Calder Rd. from Kurtz Rd. to Brawner Street. County Proj#:	COUNTY	Design	0.003	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-10	☺
0645	SU	Lees Corner Road Trail Add trail from Lee Jackson Highway to Bokel Drive along west side County Proj#: PPTF01-03300	COUNTY	Design	0.325	N/A	D	Apr-10	Aug-11	🕒⚠
							R	TBD	TBD	
							U	TBD	TBD	
							C	Oct-11	Mar-12	⚠

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Sprinavale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01600	COUNTY	ROW	0.200	N/A	D	Jan-09	Sep-10	☺
							R	Nov-09	Aug-10	☺
							U	N/A	N/A	
							C	Oct-10	Apr-11	
0007	DR	Leesburg Pike/Colvin Run Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01800	COUNTY	Design	0.600	N/A	D	Oct-09	Jun-11	👍⚠️
							R	N/A	N/A	
							U	TBD	TBD	
							C	Sep-11	Mar-12	⚠️
0007	DR	Leesburg Pike/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02700	COUNTY	Project Initiation	0.150	N/A	D	Sep-10	Oct-11	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Jan-12	Mar-12	
0007	MA	Leesburg Pike/Patrick Henry Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01700	COUNTY	ROW	0.500	N/A	D	Jun-07	Nov-09	☺
							R	Feb-10	Oct-10	👍⚠️
							U	N/A	N/A	
							C	Dec-10	May-11	⚠️
0694	DR	Lewinsville Road Median Install a pedestrian safety median on Lewinsville Road at Spring Hill Elementary School County Proj#: 4YP201-PB003	COUNTY	Design	0.150	0.150	D	Jun-08	TBD	👍
							R	N/A	N/A	N/A
							U	TBD	TBD	
							C	TBD	TBD	
0694	DR	Lewinsville Road Walkway Phase I Construct walkway along north side from Windy Hill Road to Scotts Run Road County Proj#: PPTF01-03600	COUNTY	Design	0.300	N/A	D	Apr-10	Dec-11	👍
							R	Apr-11	Dec-11	
							U	TBD	TBD	
							C	Mar-12	Dec-12	
0694	DR	Lewinsville Road Walkway Phase II Construct walkway along south side from Snow Meadow Lane to Elsinore Avenue County Proj#: PPTF01-03500	COUNTY	Design	0.500	N/A	D	Apr-10	Jan-12	👍
							R	May-11	Jan-12	
							U	TBD	TBD	
							C	Mar-12	Nov-12	

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0694	DR	Lewinsville Road Walkway Phase III Construct walkway along south side from Altamira Court to Woodhurst Boulevard Drive County Proj#: PPTF01-03400	COUNTY	Design	0.250	N/A	D	Feb-10	Jul-11	🇸
							R	Nov-10	Jun-11	
							U	TBD	TBD	
							C	Aug-11	Apr-12	
0613	MA	Lincolnia Road Walkway Install concrete sidewalk along the north side of Lincolnia Road from Deming Avenue to North Chambliss Street County Proj#: 4YP201-PB030	COUNTY	ROW	0.050	0.050	D	Mar-08	Jun-10	☺
							R	Feb-10	Sep-10	☺⚠
							U	TBD	TBD	
							C	Oct-10	Apr-11	
2244	MA	Montrose Street Walkway Install and upgrade concrete sidewalk along the west side of Montrose Street from Braddock Road to Grafton Street County Proj#: 4YP201-PB031	COUNTY	ROW	0.090	0.090	D	May-08	Sep-10	☺
							R	Mar-10	Sep-10	☺
							U	TBD	TBD	
							C	Oct-10	Mar-11	
0235	MV	Mt. Vernon Highway Walkway Add sidewalk from Richmond Highway (Rte 1) to retail north of Sunny View Drive along west side County Proj#: PPTF01-03900	COUNTY	Design	0.500	N/A	D	Mar-10	Aug-11	🇸
							R	Feb-11	Aug-11	
							U	TBD	TBD	
							C	Oct-11	May-12	
0241	LE	North Kings Highway Median Add median from Fort Drive to North Metro Entrance County Proj#: RSPI01-00900	COUNTY	Design	0.250	N/A	D	Mar-10	Aug-11	🇸⚠
							R	N/A	N/A	
							U	TBD	TBD	
							C	Oct-11	Mar-12	⚠
0769	PR	Oak Street Walkway Install concrete sidewalk along the south side of Oak Street from Sandburg Street to west of Morgan Lane County Proj#: 4YP201-PB038	COUNTY	On Hold	0.090	0.090	D	Jun-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0738	DR	Old Dominion Drive/ Whittier Avenue Add signalized pedestrian crosswalks on all four legs County Proj#: PPTF01-04000	COUNTY	Design	0.250	N/A	D	Nov-09	Jun-11	🇸
							R	N/A	N/A	
							U	TBD	TBD	
							C	Nov-11	Mar-12	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0623	MV	Old Mill Road Walkway Add 150 lf sidewalk from Falkstone Lane to McNair Drive County Proj#: PPTF01-04100	COUNTY	Design	0.200	N/A	D	Mar-10	Jul-11	👍⚠
							R	TBD	TBD	
							U	TBD	TBD	
							C	Sep-11	Dec-11	⚠
XXXX	BR	Pohick Stream Valley Trail Install asphalt trail along Pohick Stream Valley from Burke Centre VRE to Burke Village County Proj#: 4YP201-PB001	FCPA	Design	1.400	1.400	D	Jul-08	Aug-10	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-10	Aug-11	
2833	DR	Powhatan Street Walkway Construct walkway from Orland Street to Overbrook Street County Proj#: PPTF01-03700	COUNTY	Design	0.200	N/A	D	Mar-10	Oct-11	👍⚠
							R	Jan-11	Sep-11	⚠
							U	TBD	TBD	
							C	Dec-11	Apr-12	⚠
0699	PR	Prosperity Avenue/Hilltop Drive Pedestrian Improvements County Proj#: PPTF01-04200	COUNTY	ROW	0.080	N/A	D	May-09	Apr-10	☺
							R	Mar-10	Oct-10	👍
							U	N/A	N/A	
							C	Nov-10	Dec-10	
1879	DR	Raymond Avenue Walkway Construct walkway along east side from Churchill Road to Capital View Drive County Proj#: PPTF01-03800	COUNTY	Design	0.150	N/A	D	Mar-10	May-11	👍⚠
							R	Jan-11	Jul-11	⚠
							U	TBD	TBD	
							C	Sep-11	Jan-12	⚠
0602	HM	Reston Avenue Walkway Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive County Proj#: 4YP201-PB015	COUNTY	On Hold	0.110	0.110	D	Dec-07	Jun-10	☺
							R	Jun-09	TBD	⚠
							U	TBD	TBD	
							C	TBD	TBD	⚠
0007	MA	Rio Drive to Glenmore Drive (Rte. 7 Ped. Init.) Install 2 segments of walkway, one on the east side and one on the west side, from the south side of Rio Drive to Glenmore Drive. Curb and gutter will be added for most of the 1800' section. County Proj#: 4YP201-PB048	COUNTY	Design	0.750	0.750	D	Aug-10	Jan-11	👍
							R	May-11	Nov-11	
							U	TBD	TBD	
							C	Feb-12	Oct-12	

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0603	DR	River Bend Road-Beach Mill Road Bicycle Route Add "Share the Road" and "Bike Route" signs on River Bend Road from Old Dominion Drive to Beach Mill Road and on Beach Mill Road from River Bend to the County Line County Proj#:	COUNTY	Project Initiation	0.015	N/A	D	Dec-09	Jun-10	☺
							R			
							U			
							C	Jul-10	Sep-10	☺
0638	BR, SP	Rolling Road/Burke Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02000	COUNTY	Project Initiation	0.150	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0050	MA	Route 50 at Patrick Henry Drive Construct a wide median for pedestrian refuge on Rte 50 at the intersection with Patrick Henry Dr. County Proj#:	VDOT	Design	1.10	N/A	D	Mar-08	Feb-10	☺
							R			
							U	Feb-10	Apr-10	☺
							C	Mar-10		👍
0007	MA	Row Street (Rte. 7 Ped. Init.) Install a 400' segment of walkway and curb on the east side of Rte. 7 on the north side of Row Street. County Proj#: 4YP201-PB047	COUNTY	Design	0.750	0.750	D	Aug-10	Jan-12	👍
							R	May-11	Nov-11	
							U	TBD	TBD	
							C	Feb-12	Aug-12	
0007	MA	Seven Corners to Juniper Lane (Rte. 7 Ped. Init.) 3 intersection improvements at Seven Corners, Thorne Rd and Seven Corners Center. Mostly handicap ramps and modifications to existing signals to accommodate ped crossings. County Proj#: 4YP201-PB052	COUNTY	Design	0.800	0.800	D	Aug-10	Apr-12	👍
							R	Jun-11	Feb-12	
							U	TBD	TBD	
							C	Jun-12	Mar-13	
0600	MV	Silverbrook Road Walkway Install 820 lf asphalt sidewalk along the north side of Silverbrook Road from Southrun Road to Monacan Road County Proj#: 4YP201-PB018	COUNTY	ROW	0.060	0.060	D	May-08	Oct-10	👍⚠️
							R	May-10	Dec-10	👍
							U	N/A	N/A	
							C	Jan-11	Apr-11	
0600	MV, SP	Silverbrook Road Walkway Install 650 lf asphalt sidewalk along the north side of Silverbrook Road from Silverthorn Road to Bayberry Ridge Road County Proj#: 4YP201-PB020	COUNTY	ROW	0.220	0.220	D	May-08	Sep-10	☺⚠️
							R	Feb-09	Sep-10	☺⚠️
							U	N/A	N/A	
							C	Oct-10	Jan-11	⚠️

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
4720	HM	Soapstone Drive Walkway Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court County Proj#: PPTF01-04300	COUNTY	Design	0.100	N/A	D	Jan-10	Nov-11	👍⚠
							R	TBD	TBD	⚠
							U	TBD	TBD	
							C	Dec-11	Jul-12	⚠
0684	DR	Spring Hill Road Walkway Install asphalt sidewalk along the east side of Spring Hill Road from Old Dominion Drive to Pettit Court County Proj#: 4YP201-PB004	COUNTY	Design	0.480	0.480	D	May-08	Dec-10	👍⚠
							R	Jan-10	Dec-10	👍⚠
							U	TBD	TBD	
							C	Feb-11	Jun-11	⚠
0675	HM	Sunset Hills Road Walkway Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court County Proj#: 4YP201-PB017	COUNTY	Design	0.240	0.240	D	Dec-07	Sep-10	☺
							R	Aug-10	May-11	👍⚠
							U	Jun-09	Mar-11	👍
							C	Jun-11	Nov-11	⚠
0701	PR	Sutton Road Walkway Install concrete sidewalk along Sutton Road at Marywood Road County Proj#: 4YP201-PB039	COUNTY	Construction	0.050	0.050	D	Aug-08	Jun-10	☺
							R	Mar-10	May-10	☺
							U	TBD	TBD	
							C	Aug-10	Nov-10	👍⚠
0640	SP	Sydenstricker Road Walkway Install asphalt sidewalk along the north side of Sydenstricker Road from Briarcliff Drive to Galgate Drive County Proj#: 4YP201-PB021	COUNTY	ROW	0.180	0.180	D	May-08	Oct-10	👍⚠
							R	May-10	Dec-10	👍
							U	TBD	TBD	
							C	Jan-11	Sep-11	
0611	LE	Telegraph Road Walkway Install asphalt sidewalk along east side of Telegraph Road from South Kings Highway to Lee District Park County Proj#: 4YP201-PB023	COUNTY	ROW	0.800	0.800	D	Sep-08	Nov-10	👍
							R	Apr-10	Dec-10	
							U	TBD	TBD	
							C	Dec-10	Mar-12	
7541	DR	Turner Avenue Walkway Install concrete sidewalk along the east side of Turner Avenue from Williamsburg Pond Court to Haycock Road County Proj#: 4YP201-PB005	COUNTY	ROW	0.050	0.050	D	Dec-08	Sep-10	👍⚠
							R	Dec-09	Oct-10	👍⚠
							U	TBD	TBD	
							C	Dec-10	Jun-11	👍⚠

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0795	MA	Tyler Street Walkway Install concrete sidewalk along the east side of Tyler Street from Columbia Pike to Lake Street County Proj#: 4YP201-PB032	COUNTY	ROW	0.140	0.140	D	Aug-08	Sep-10	☺⚠
							R	Dec-09	Aug-10	☺⚠
							U	TBD	TBD	
							C	Nov-10	Mar-11	⚠
0681	DR	Walker Road Trail Construct 5-foot concrete sidewalk from Great Falls Elementary School to just north of Georgetown Pike County Proj#: W00200-W212	DPWES	Complete	0.350	N/A	D	Sep-02	Jun-07	👍
							R	Mar-09	Aug-09	☺
							U	N/A	N/A	N/A
							C	Jan-10	Jul-10	☺
0693	DR	Westmoreland Street @ Old Chesterbrook Road Add crosswalks and median islands at Old Chesterbrook Road (McLean High School) County Proj#: PPTF01-04400	COUNTY	Design	0.150	N/A	D	Jan-10	Nov-11	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Dec-11	Jul-12	
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the east side of Westmoreland Street from Chain Bridge Road to Dillon Avenue County Proj#: 4YP201-PB006	COUNTY	Design	0.230	0.230	D	Feb-09	TBD	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the west side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook Presbyterian Church County Proj#: 4YP201-PB008	COUNTY	ROW	0.150	0.150	D	Oct-08	Sep-10	☺
							R	Dec-09	Aug-10	☺
							U	TBD	TBD	
							C	Nov-10	Feb-11	⚠
0828	HM	Wiehle Avenue Walkway Phase II Add sidewalk along east side from Chestnut Grove Square to North Shore Drive County Proj#: PPTF01-04500	COUNTY	Design	0.350	N/A	D	Apr-10	Dec-10	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Feb-11	Oct-11	⚠



County of Fairfax
Department of Transportation
4050 Legato Road, Suite 400
Fairfax, Virginia 22033
Phone: (703) 877-5600 Fax: (703) 877-5723