

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Ashgrove Lane Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$.775M	\$.5M	RSTP	
District(s): Hunter Mill Scope: Phase II - 10-foot wide asphalt trail from Ashgrove Plantation Trail to Westwood Center Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Jul-16	TBD
	Lead Agency:	Fairfax County Park Authority		Land Acquisition	Jul-17	Jul-18
	FC Project No:	AA1400121-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	Mar-20	Jan-21
	TPP No:	20062				
	Other Project No:	TMSAMS-121				

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. FCPA completed Phase I, upgrading existing trail. Design for easement swap completed in July 2017. DPWES LAD staff completed land rights swap with affected property owners. Board approved letter agreement between FCDOT and FCPA for Phase II funding, construction, and maintenance on 9/24/19. Project funding included in the TPP update approved by the Board 12/3/19. In process of determining preferred project bidding method before project schedule is finalized.

Browne Academy Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold			C & I	
District(s): Lee Scope: Construct trail at Browne Academy from Edgehill Court to Dewey Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	97				
	Other Project No:					

Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.

Burke Centre VRE Connector Phase IV	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$ 3M	\$ 3M	2014 Bonds	
District(s): Braddock Scope: Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Feb-16	Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-18	Jul-19
	FC Project No:	ST-000037-003		Utility Relocation	Aug-19	Apr-20
	Program:			Construction	Feb-20	Feb-21
	TPP No:	346				
	Other Project No:					

Land acquisition completed on 7/10/19. Project delivery will follow Fairfax County Public Improvement Plan requirements. LDS approved Public Improvement Plan on 11/8/19. Retaining wall design approved by LDS on 12/16/19. Stormwater Pollution Prevention Plan (SWPPP) has been finalized. Draft construction package submitted to UDCD 1/2/20. LUP application submitted 2/4/20. Dominion and Verizon utility relocations are underway with Cox to follow. Schedule adjusted due to additional time required to address LDS comments.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Chandon Park to Worldgate	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Complete	\$.5M	\$.5M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Dec-17	Apr-19
Lead Agency:	Town of Herndon	Land Acquisition		NA	NA	
Scope: Install shared-use path and lighting from Dulles Glen Apartments to Worldgate Drive	FC Project No:	2G40-086-010		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Sep-19	Dec-19
	TPP No:	190.09				
	Other Project No:					
Construction substantially complete December 2019.						

Project	Status and Details		Funding and Schedule			
Coppermine Crossing to Merrybrook	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.2M			
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
Lead Agency:	Fairfax County Park Authority	Land Acquisition		TBD	TBD	
Scope: Improve FCPA fair-weather crossing to pedestrian bridge	FC Project No:	2G40-086-011		Utility Relocation	TBD	TBD
	Program:	HMSAMS		Construction	TBD	TBD
	TPP No:	190.10				
	Other Project No:					
Project anticipated to be administered by FCPA. Project funding deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project	Status and Details		Funding and Schedule			
Davis Drive Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$ 164.9M	\$ 21M	NVTA Local	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
Lead Agency:	Virginia Department of Transportation	Land Acquisition		TBD	TBD	
Scope: Construct a 4-lane roadway over the Dulles Toll Road from Sunrise Valley Drive in Fairfax County to Innovation Avenue in Loudoun County	FC Project No:	2G40-148-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	12				
	Other Project No:					
Partial funding for feasibility study and preliminary design. Kick-off meeting held by VDOT in April 2019. Conceptual geometric design underway. Draft geometric alignments are anticipated by fall 2020.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Dulles Rail Phase 2	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 2778M	\$ 2778M	Federal	
District(s): Dranesville, Hunter Mill Scope: Construct six new stations, three in Fairfax County, and extend Metrorail from Wiehle Avenue to Ashburn Station (Route 772) in Loudoun County	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Coello, Martha		Design	Jul-13	Jun-15
	Lead Agency:	Metropolitan Washington Airports Authority		Land Acquisition	Jul-13	Jan-16
	FC Project No:	DOT-000003		Utility Relocation	Jul-13	Oct-16
	Program:			Construction	Feb-14	TBD
	TPP No:					
	Other Project No:	UPC 97226				

Bid Packet A (Rail Stations, Systems, and Line) was awarded in May 2013. Notice to proceed was issued in July 2013 with a 60 month design-build schedule. The project is 98% complete. Herndon Station garage is completed. Construction of Innovation Center Station garage was delayed due to required remediation of the structure's foundation. The estimated completion of the Innovation Center Station garage is March 2020. For further information, see <http://www.dullesmetro.com>. Revenue service date will be established by the WMATA Board.

Government Center Area Bicycle Demonstration Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$.18M	\$.18M	C & I	
District(s): Braddock Scope: Improve bicycling in the Fairfax Government Center Area by retrofitting roadways using road/lane diets	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Apr-14	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	5G25-063-007		Utility Relocation	NA	NA
	Program:			Construction	TBD	TBD
	TPP No:	129				
	Other Project No:					

Roads to be evaluated include Government Center Parkway (Random Hills Road to Fairfax City), Post Forest Drive (West Ox Road to Government Center Parkway), Legato Road (Post Forest Drive to Route 29), and Ridge Top Road (Random Hills Road to Route 29). Each street is evaluated as it is identified for repaving by VDOT. Bike lanes on Post Forest and Ridge Top Road were implemented in 2018 through VDOT repaving. Both roads received road diets. Government Center Parkway and Legato Road will be evaluated when they are identified by VDOT for repaving.

Herndon Metrorail Station Parking Garage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 44.9M	\$ 44.9M	NVTA Local, C & I, EDA Bonds	
District(s): Hunter Mill Scope: Approximately 2,006 space parking structure and associated pedestrian and vehicular connections for Metrorail Silver Line-Phase II	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Reynolds, Thomas		Design	Nov-14	Jun-16
	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	Dec-14	Aug-15
	FC Project No:	TF-000020-001		Utility Relocation	Nov-16	Nov-17
	Program:			Construction	Jun-16	Jul-20
	TPP No:	20039				
	Other Project No:					

New garage operational and open to public April 2019. Project scope widened to include restoration of existing garage. Work began fall 2018 and was substantially complete September 2019. Parking Access and Revenue Control (PARC) system at both garages pending WMATA Silver Line commissioning. Bus canopy repairs and replacement of existing asphalt bus loop pavement with concrete began September 2019 and partially completed 1/6/20. Canopy repair, painting, and installation of new light fixtures complete. Concrete pavement work to resume spring 2020.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Holmes Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$ 1.5M			
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Upgrade and pave Holmes Run Stream Valley Trail	FC Project No:	2G40-088-067		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	230				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. The project is on hold until funding is identified.						

Innovation Center Metrorail Station Parking Garage	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
				Construction	\$ 52M	\$ 52M	NVTA Local, C & I, EDA Bonds	
District(s): Dranesville	Project Type:	Transit	Schedule	Phase	Start Date	End Date		
	Project Manager:	Coello, Martha		Design	Nov-14	Aug-16		
	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	Jan-13	Oct-15		
Scope: An approximately 2,030 space parking structure, bus bays, bike room, Kiss-and-Ride, and Metrorail station pedestrian connection for the Metrorail Silver Line	FC Project No:	TF-000021-001		Utility Relocation	TBD	TBD		
	Program:			Construction	Dec-16	Mar-20		
	TPP No:	20038						
	Other Project No:							
Construction is 97% complete. Caulking, sealant, and pavement markings are near completion. Upper deck light poles are installed. Elevator work is near completion and handrail installation is complete at Stair A and B. Sitework, grading, pavers, and sidewalk placement complete at Metro pavilion and continues south to Magna Way. Kiss-and-ride asphalt paving complete. Installation of bio-pond and landscaping continues. Gas connection and electrical power supply complete. Substantial completion delayed until mid-March 2020, due to weather impacts on sitework.								

Innovation Center to Arrowbrook	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
				Bid Advertisement	\$ 1.25M	\$ 1.25M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date		
	Project Manager:	Dresser, John		Design	Jun-17	Dec-19		
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18	Nov-19		
Scope: 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.	FC Project No:	2G40-086-007		Utility Relocation	Dec-18	Apr-19		
	Program:	HMSAMS		Construction	Feb-20	Sep-20		
	TPP No:	190.06						
	Other Project No:							
Land acquisition was completed on 11/7/19. VDOT Land Use Permit was received on 1/9/20. LDS Land Disturbance Permit was received on 1/21/20. Schedule adjusted due to property ownership changes which delayed land acquisition.								

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Innovation Station North Side Neighborhood Access	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 8.81M	\$ 8.81M	C & I	
District(s): Dranesville Scope: Add shared-use path and lighting	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Jan-17	Sep-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-086-016		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	NA	NA
	TPP No:	190.15				
	Other Project No:					
Feasibility and cost estimate study is complete. Project funding was included as part of the TPP update approved by the Board on 12/3/19. Developing schedule for project scoping.						

Isaac Newton Square West Sidewalk	Route Number		Status		Current Estimate (Mil \$)		Total Funding (Mil \$)		Funding Type	
				On-Hold		\$.375M		\$.375M		RSTP
District(s): Hunter Mill Scope: Construct 5-foot concrete sidewalk on Isaac Newton Square West from Metro Center Drive to Isaac Newton Square South	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date				
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD				
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD				
	FC Project No:	AA1400101-13		Utility Relocation	TBD	TBD				
	Program:	RMAG		Construction	TBD	TBD				
	TPP No:									
	Other Project No:	RMAG-101; UPC 104294								
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project located on private property. The property owner submitted a rezoning application and the County sought pedestrian connectivity as part of the rezoning. The entitlement was approved by BOS on 10/15/19. The property owner is proposing to build a sidewalk along the east side of the Isaac Newton Square if off-site permission can be achieved. Project on hold until development plans are finalized.										

Lincoln Street Feasibility Study	Route Number		Status		Current Estimate (Mil \$)		Total Funding (Mil \$)		Funding Type	
				Study		\$.332M		\$ 1.2M		Tyson's Grid Fund
District(s): Providence Scope: New road connecting Old Meadow Road to Margarity Road	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date				
	Project Manager:	Luo, Caijun		Design	Sep-17	May-20				
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA				
	FC Project No:	2G40-057-001		Utility Relocation	NA	NA				
	Program:			Construction	NA	NA				
	TPP No:	314								
	Other Project No:									
Based on VDOT's comments, the design consultant submitted the final design summary technical memorandum and 15% concept design plans in May 2019. FCDOT staff briefed district supervisor's office on 6/20/19 and responded to VDOT in July 2019. Additional tasks were assigned to the consultant to adjust the intersection design at Margarity Road due to the Commons of McLean development and access to nearby dwelling units. Schedule adjusted as a result.										

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Northern Virginia Community College Transit Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Cancelled	\$ 1M	\$ 1M	2007 Bonds	
District(s): Braddock Scope: Construct transit center with up to 7 bus bays and amenities, such as shelters and lighted kiosks	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-056-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
<p>FCDOT provided conceptual layout to NVCC. Developed planning level cost estimates and forwarded to NVCC. Draft funding and administration agreement sent to NVCC for review. Consensus has not been reached on a location or concept plan. In a letter dated 10/11/19, NVCC notified supervisor's office and FCDOT that they did not intend to proceed with this project. Project was cancelled as a result.</p>						

Peace Valley Lane Walkway	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Design	\$ 1.3M	\$ 1.3M	C & I	
District(s): Mason Scope: Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	Aug-18	Oct-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-20	Jan-21
	FC Project No:	2G40-088-049		Utility Relocation	Mar-21	Jul-21
	Program:			Construction	Apr-22	May-23
	TPP No:	161				
	Other Project No:					
<p>This project will be permitted through the LDS review process. First submission to LDS on 10/16/19. Comments received 12/9/19. Reviewing comments for impacts to design and to determine if revisions are needed which could affect the plats. FCPA comments received 2/4/20 and are being incorporated into final design.</p>						

Rolling Valley Connector Trail	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		On-Hold	\$ 1.4M			
District(s): Springfield Scope: Construct new shared-use path from Rolling Valley Park-and-Ride Lot to Pohick Stream Valley Park	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000083		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	226				
	Other Project No:					
<p>Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. The project is on hold until funding is identified.</p>						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Scotts Run Stream Valley Trail from Georgetown Pike to the Scotts Run Stream Valley	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$ 5.5M			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
Scope: Partially funded to construct trail on the west side of I-495 from Georgetown Pike to the Scotts Run Stream Valley.	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-061		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	209				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. A 10-foot SUP on the west side of I-495 from the Dulles Toll Road to Georgetown Pike is included in the scope of I-495 NEXT project study.						

Scotts Run Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Construction	\$ 4.566M	\$ 4.566M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Jul-15	Aug-18
Scope: Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park	Lead Agency:	Fairfax County Park Authority		Land Acquisition	Feb-18	Jun-18
	FC Project No:	AA1400107-13		Utility Relocation	Oct-18	May-19
	Program:	TMSAMS		Construction	Jan-19	Sep-20
	TPP No:					
	Other Project No:	TMSAMS-107; UPC 110477				
Construction award authorization received from VDOT on 4/15/19. Construction award date was on 5/14/19. Construction NTP date was 7/8/19. Construction is 45% complete.						

Seven Corners Interchange Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Study	\$ 95M	\$ 4.35M	RSTP, NVTA Local	
District(s): Mason, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Interchange improvements	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-076-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	9				
	Other Project No:					
Partial funding for feasibility and phasing studies was approved as part of the TPP update approved by the Board on 12/3/19. Additional funding for implementation of the project was deferred in the TPP update.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Springfield CBC Commuter Parking Garage	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Bid Advertisement	\$ 63.81M	\$ 63.81M	C & I, FTA, CMAQ	
District(s): Lee	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	Sep-14	Aug-19
Scope: Facility includes transit center, commuter parking, carpool, bicycle and pedestrian facilities, public amenities, and a pedestrian bridge over Old Keene Mill Road	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	Mar-18	Sep-19
	FC Project No:	DOT-000044		Utility Relocation	Oct-20	Apr-23
	Program:			Construction	Oct-20	Apr-23
	TPP No:	20043				
	Other Project No:	ST-000033; UPC 106274				
Final contract documents have been sent to VDOT for approval. VDOT has given their approval to commence with the contractor pre-qualification process. The RFQ has been released. Bid authorization approval is anticipated in spring 2020. Utility relocations will be completed during the construction phase. Schedule adjusted due to additional time needed for VDOT approval of final contract documents and to revise documents to comply with federal requirements.						

Sully District Civil War Cycle Tour	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Project Initiation	\$.048M	\$.13M	Federal, State	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Oct-17	May-20
Scope: Install wayfinding signs and interpretive markers at historic sites	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400042-11		Utility Relocation	NA	NA
	Program:			Construction	Jun-20	Oct-20
	TPP No:	20082				
	Other Project No:	EN09-029-119, P101, C501				
The first draft of plan specifications and estimate package sent to VDOT on 7/29/19. Comments on bid documents received from VDOT on 11/12/19 and the county re-submitted the final draft on 12/10/19. Federal construction authorization is anticipated in June 2020.						

Tysons Wayfinding Signage	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
		Bid Advertisement	\$.125M	\$.125M	C & I	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wynands, Nicole		Design	Aug-17	Apr-20
Scope: Installation of bicycle wayfinding signage in the Tysons area and surrounding neighborhoods	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400126-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	Apr-20	Sep-20
	TPP No:					
	Other Project No:	TMSAMS-126				
Design plans are being modified to account for recent bicycle improvements on Towers Crescent Drive. Schedule adjusted as a result.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Richmond Highway Bus Rapid Transit (BRT)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$ 730M	\$ 387.82M	NVTA, CMAQ, RSTP	
District(s): Lee, Mount Vernon Scope: Implementation of BRT on Richmond Highway from Huntington Metrorail Station to Fort Belvoir	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	May-18	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-114-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20046				
	Other Project No:					
Environmental documentation, 20% design, survey, branding, travel demand and ridership models, and maintenance facility evaluation underway. Phase I (Huntington to Hybla Valley) completion scheduled for 2026. Phase II (Hybla Valley to Fort Belvoir) completion scheduled for 2028. Public information meeting held on 9/17/19 to present 20% design. Ongoing community outreach planned in 2020.						

Project	Status and Details		Funding and Schedule			
Richmond Highway from Mount Vernon Memorial Highway to Napper Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$ 372M	\$ 188.3M	RSTP, NVTA Regional, Revenue Sharing	
District(s): Lee, Mount Vernon Scope: Widen Richmond Highway from 4 to 6 lanes	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	Jul-16	Dec-22
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-20	Nov-22
	FC Project No:	DOT-000023		Utility Relocation	Oct-21	Oct-23
	Program:			Construction	Oct-23	Oct-26
	TPP No:	60				
	Other Project No:	UPC 107187				
The Design Public Hearing was held on 3/26/19. On 7/30/19, the Board of Supervisors endorsed the design public hearing plans. The start of ROW acquisition is anticipated in spring 2020. The schedule was adjusted due to refinements in the design intended to reduce ROW impacts, as well as measures to address stakeholder comments.						

Project	Status and Details		Funding and Schedule			
Richmond Highway from Pohick Road to North of Occoquan River Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Project Initiation	\$ 169.95M	\$ 10M	NVTA Local	
District(s): Mount Vernon Scope: Widen Richmond Highway from 4 to 6 lanes	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-119-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	59, 61				
	Other Project No:	UPC 107187				
Preliminary engineering study of widening, including CSX railroad crossing and ramps to I-95, was prepared in November 2017. Coordination efforts are being carried out in association with the Commonwealth's Atlantic Gateway project. The Atlantic Gateway project will improve the CSX railroad bridge over Richmond Highway. Project schedule will be established for the underpass when the Commonwealth and CSX agree to advance the Atlantic Gateway project. Negotiation of a project agreement is ongoing.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 1 at Fairhaven Avenue/Quander Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Design	\$.125M	\$.125M	2014 Bonds	
District(s): Mount Vernon Scope: Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Feb-19	Sep-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-20	Jul-20
	FC Project No:	5G25-061-028		Utility Relocation	NA	NA
	Program:			Construction	Oct-20	May-21
	TPP No:	188.01				
	Other Project No:					
Initially land acquisition was not necessary for this project and was not included in the schedule. As design progressed it became necessary to encroach onto adjacent land owner's property to achieve the scope of the project. Schedule was revised to account for additional time required for the new land acquisition. Second pre-final design plans are underway.						

Route 1 Northbound from Virginia Lodge to Huntington Avenue	Status and Details		Funding and Schedule			
Route 1 Northbound from Virginia Lodge to Huntington Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1	Construction	\$ 1.5M	\$ 1.5M	Revenue Sharing, FTA	
District(s): Mount Vernon Scope: Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jul-12	Nov-16
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-15	May-16
	FC Project No:	AA1400080-12		Utility Relocation	Sep-15	Nov-17
	Program:	RHPTI		Construction	Dec-18	Mar-20
	TPP No:					
	Other Project No:	RHPTI-080; UPC 71851				
Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction is 75% complete. Due to delay in obtaining approval of pre-cast culvert shop drawings, contractor requested a schedule extension to 3/7/20.						

Route 7 from Reston Avenue to Jarrett Valley Drive	Status and Details		Funding and Schedule			
Route 7 from Reston Avenue to Jarrett Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Design-Build	\$ 314M	\$ 314M	NVTA Regional, Federal, SmartScale	
District(s): Dranesville, Hunter Mill Scope: Widen to 6 lanes	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Jun-11	Feb-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-19	Aug-20
	FC Project No:	DOT-000032		Utility Relocation	May-20	Sep-21
	Program:			Construction	May-19	Jul-24
	TPP No:	271				
	Other Project No:	UPC 52328, 99478, 106917				
Group of community, BOS staff, and government stakeholders established and periodic coordination meetings continue. 100% plan submission received 8/10/19. Completed early improvements at Baron Cameron Avenue and opened third left-turn lane from Route 7 to Baron Cameron Avenue in August 2019. Design plans approved for construction on 10/2/19. Noise analysis reviewed and approved by FHWA and VDOT; finalized in November 2019. All environmental permits (DEQ, USACE, VMRC) were issued. Construction is 21% complete.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 7 Westbound Bridge over Sugarland Run	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Design	\$ 7.9M	\$ 9.1M	Bridge, SGR	
District(s): Dranesville	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Mar-14	Dec-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Rehabilitate the westbound Route 7 bridge over Sugarland Run	FC Project No:	DOT-000097		Utility Relocation	NA	NA
	Program:			Construction	May-21	Dec-21
	TPP No:					
	Other Project No:	0007-029-113, P101				
Design public hearing held on 10/23/18. Design has been re-evaluated based on the citizens' feedback. Citizens have been notified regarding the design changes. As a result, a different construction method was identified to reduce the project duration. Final design is in progress.						

Route 7 Widening from I-66 to I-495	Status and Details		Funding and Schedule			
Route 7 Widening from I-66 to I-495	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Study	\$.25M	\$.25M	C & I	
District(s): Dranesville, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Oct-18	Aug-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Study widening Route 7 from I-66 to I-495, including potential BRT lanes	FC Project No:	2G40-150-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20018				
	Other Project No:					
Consultant has established the centerline, preliminary ROW limits, and limits of disturbance using GIS data. Coordination with NVTC BRT study ongoing. Awaiting ongoing BRT study completion and Washington Gas final main pipeline alignment resolution. BRT study expected to be completed by summer 2020. BRT stakeholder meeting is scheduled for 3/11/20. VDOT has issued an open-cut pavement LUP to Washington Gas, but Pimmit Hills Home Owners Association has challenged the permit and filed a lawsuit.						

Route 7 Widening from Route 123 to I-495 (Study Only)	Status and Details		Funding and Schedule			
Route 7 Widening from Route 123 to I-495 (Study Only)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	On-Hold	\$.65M	\$.65M	C & I	
District(s): Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-12	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Conceptual design and traffic operations study to determine future cross section	FC Project No:	2G40-035-001		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	20019				
	Other Project No:					
Ground survey and traffic data collection are complete and the consultant is preparing future lane configurations. NVTC finalized and published results of BRT study in December 2016. Additional BRT study is underway to locate BRT stations, ROW needs, and set alignment. Route 7 widening study is on hold until completion of BRT study which is expected to be completed summer 2020.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 7/Route 123 Interchange (Study Only)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7	Study	\$.855M	\$.855M	C & I	
District(s): Hunter Mill, Providence Scope: Conceptual design and traffic operations study to determine future interchange configuration or at-grade intersection configuration	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-12	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-035-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	216				
	Other Project No:					

Evaluating a two-quadrant intersection with and without the cap (i.e., elevated pedestrian plaza), and a continuous flow intersection with cap. Analyzing land use and roadway connectivity for potential Bus Rapid Transit in Tysons. Preferred option analysis and 15% design should be completed by the end of 2020 dependent on final outreach plan that is being finalized and anticipated to occur in summer 2020. FCDOT met with supervisors and received feedback.

Project	Status and Details		Funding and Schedule			
Route 28 from Prince William County Line to Route 29	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	28	Design-Build	\$ 86.48M	\$ 86.48M	NVTA Regional, RSTP, SmartScale	
District(s): Springfield, Sully Scope: Widen Route 28 from 4 lanes to 6 lanes	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Sep-19	Aug-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-100-000		Utility Relocation	TBD	TBD
	Program:			Construction	Jun-20	Aug-23
	TPP No:	62				
	Other Project No:					

RFP released 9/23/19. Design public hearing held 9/23/19. FHWA approved NEPA Categorical Exclusion (CE) on 10/30/19. FCDOT issued responses to Alternative Technical Concepts on 1/30/20. RFP addendum issued 2/4/20. BOS approved project support letter and endorsement of Limited Access Control Change (LACC) on 2/11/20. Design-Build award anticipated in spring 2020. Schedule adjusted due to project delivery method.

Project	Status and Details		Funding and Schedule			
Route 29 from Pickwick Road to Buckley's Gate Drive Phase 2	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Design	\$ 85.9M	\$ 85.9M	C & I, State	
District(s): Springfield, Sully Scope: Widen Route 29 from 4 to 6 lanes, including pedestrian and bicycle facilities, from Union Mill Road to Buckley's Gate Drive	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hamidi, AJ		Design	Jan-18	Apr-21
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-20	May-22
	FC Project No:	DOT-000028		Utility Relocation	Sep-21	Jun-23
	Program:			Construction	Jun-23	Jul-24
	TPP No:	66.02				
	Other Project No:	UPC 110329; 0029-029-350				

In May 2019, the environmental review determined that the project qualified for a Categorical Exclusion (CE). The Design Public Hearing was held on 6/10/19. The Board of Supervisors endorsed the Design Public Hearing Plans on 10/15/19. The Utility Field Inspection (UFI) was held on 1/15/20.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 29 Northbound over Cub Run Bridge Joint Closure and Rehabilitation	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Design	\$ 3M	\$ 3M	State, Federal	
District(s): Sully	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	Mar-19	Mar-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Replace existing concrete superstructure and bridge beams; rebuild concrete bearing pedestals and replace bridge bearings; repair concrete delamination and spalls	FC Project No:	DOT-000098		Utility Relocation	NA	NA
	Program:			Construction	Jun-20	Jun-21
	TPP No:					
	Other Project No:	0029-029-403; UPC 112361				
PIM held on 11/7/19. Requested cost estimate from VDOT for adding a shared-use path and a short connection to the existing Cub Run trail nearby.						

Route 29 Pedestrian Improvements from Nutley Street to Vaden Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Design-Build	\$ 1.3M	\$ 2.1M	I-66 Concession Fee	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jun-19	Aug-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Aug-20	May-21
Scope: Completion of missing segments of the pedestrian trail on the south side of Route 29 from Nutley Street to Vaden Drive	FC Project No:	DOT-000109		Utility Relocation	TBD	TBD
	Program:			Construction	Nov-21	Nov-22
	TPP No:					
	Other Project No:	UPC 113518				
VDOT held a public information meeting in March 2019. The project willingness to hold a public hearing was approved in August 2019. Land acquisition process is underway. No utility impacts have been identified during current investigation.						

Route 29 Trail (proffer)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	29	Project Initiation	\$.334M	\$.334M	Proffer	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Missing segments from Stringfellow Road to Prince William County Line	FC Project No:	DOT-000029		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Proffer will be used for the I-66 Express Lanes Outside the Beltway trail project. Off-corridor trail project expected to be completed in conjunction with I-66 Express Lanes project in 2022.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 50 / Waples Mill Road Intersection	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design-Build	\$ 2M	\$ 2M	I-66 Concession Fee	
District(s): Braddock, Providence Scope: Provide second left turn lane from westbound Route 50 onto Waples Mill Road, signal improvements, and reconfigured eastbound I-66 on ramp from westbound Route 50	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	May-21	Nov-21
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	May-20	Dec-20
	FC Project No:	DOT-000107		Utility Relocation	TBD	TBD
	Program:			Construction	Nov-21	Nov-22
	TPP No:					
	Other Project No:	UPC 113517				
The final traffic analysis was submitted to VDOT in 2019 and plans were developed for a public hearing. The notice for willingness to hold a public hearing was issued in December 2019, and no request has been made. Land acquisition will begin after the public hearing plans are approved which is expected in spring 2020.						

Route 50 Trail from West Ox Road to Fair Ridge Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$ 1.15M	\$ 1.15M	2014 Bonds	
District(s): Springfield Scope: Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Oct-16	Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-19	Sep-19
	FC Project No:	ST-000037-005		Utility Relocation	NA	NA
	Program:			Construction	Mar-20	Aug-20
	TPP No:	357				
	Other Project No:					
Land acquisition completed 9/17/19. Schedule adjusted due to additional time required to obtain final design approval.						

Route 50 Walkway at Bear Branch Pedestrian Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$.85M	\$.85M	C & I	
District(s): Providence Scope: Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	May-19	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-074		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	87.03				
	Other Project No:					
Preliminary design completed. Scope revised to include bridge widening to accommodate addition of shared-use path (SUP). Finalizing scope and forwarding for design in March 2020.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from 8301 Arlington Boulevard to Gallows Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	On-Hold	\$ 1.39M			
District(s): Providence Scope: Construct approximately 2,500 LF of 6-foot walkway along south side of Route 50	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-039		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	88				
	Other Project No:					
Project scoping complete. Project funding deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Blake Lane to Stonehurst Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$.85M	\$.85M	C & I	
District(s): Providence Scope: Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ayers, Robert		Design	Apr-19	Oct-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-20	Aug-21
	FC Project No:	2G40-088-072		Utility Relocation	TBD	TBD
	Program:			Construction	Jan-22	Aug-22
	TPP No:	87.01				
	Other Project No:					
Pre-final design NTP issued 10/9/19. Pre-final design in progress. Draft design received 1/28/20 is under review.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Cedar Hill Road to Allen Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Complete	\$ 1.029M	\$ 1.029M	RSTP, CMAQ	
District(s): Providence Scope: Approximately 1,400 LF of sidewalk and trail on north side of Route 50	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Jun-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	AA1400055-12		Utility Relocation	Jan-17	Apr-18
	Program:	RT50		Construction	Aug-18	Dec-19
	TPP No:					
	Other Project No:	RT50-055; UPC 108499				
Construction substantially complete 12/18/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Cedar Lane to Prosperity Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$ 1.7M	\$ 1.7M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	May-19	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Approximately 1,190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements	FC Project No:	2G40-088-075		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	87.04				
	Other Project No:					
Preliminary design completed. Design proposal requested 11/1/19. Task order approved February 2020, developing project schedule.						

Route 50 Walkway from Chichester Lane to Cedar Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$.9M	\$.9M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	May-19	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50	FC Project No:	2G40-088-076		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	87.05				
	Other Project No:					
Preliminary design completed. Design proposal requested 11/1/19. Task order approved February 2020, developing project schedule.						

Route 50 Walkway from Ellenwood Drive to Chichester Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Design	\$.15M	\$.15M	C&I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	May-19	TBD
	Lead Agency:	Department of Neighborhood & Community Services		Land Acquisition	TBD	TBD
Scope: Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades	FC Project No:	2G40-088-079		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	87.06				
	Other Project No:					
Preliminary design completed. Design proposal requested 11/1/19. Task order approved February 2020, developing project schedule.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Graham Road to Wayne Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Complete	\$.484M	\$.484M	RSTP, CMAQ	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Oct-13	Jun-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Approximately 500 LF of sidewalk and trail on south side of Route 50	FC Project No:	AA1400056-12		Utility Relocation	Apr-17	Oct-17
	Program:	RT50		Construction	Aug-18	Dec-19
	TPP No:					
	Other Project No:	RT50-056; UPC 108500				
Construction substantially complete 12/18/19.						

Project	Status and Details		Funding and Schedule			
Route 50 Walkway from Lindenwood Lane to Nutley Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	Project Initiation	\$.75M	\$.75M	C & I	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ayers, Robert		Design	Feb-19	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs	FC Project No:	2G40-088-073		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	87.02				
	Other Project No:					
Project is in floodplain and ponding stream. Met with consultant to review issues with project encroachment into floodplain. Received proposal for review of encroachment and impacts of possible walkway realignment. Final design task order proposal received 11/18/19 and comments returned 12/13/19. Received revised proposal 1/17/20 and recommended for approval. Task order approved February 2020, developing project schedule.						

Project	Status and Details		Funding and Schedule			
Route 50 Widening from Cedar Hill Road to Annandale Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	50	On-Hold	\$ 47.5M			
District(s): Mason, Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Widen Route 50 inside the Beltway from 4 to 6 lanes, including intersection improvements and pedestrian and bicycle facilities	FC Project No:	DOT-000030		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	69				
	Other Project No:					
Partial funding for environmental analysis and preliminary engineering only. Project is on hold until I-66 Express Lanes project is completed and new traffic patterns are established. District offices have been updated on status. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
I-66 at Route 28 Interchange Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build			Federal, State, Private	
District(s): Sully Scope: Modify interchange at I-66 and Route 28 to enhance safety and improve capacity	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	NA	NA
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000014		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	3				
	Other Project No:	UPC 0741, 110496, 108491				
Project has been incorporated into Transform I-66 Outside the Beltway project. Removal of four signals from Route 28 is anticipated to be completed by November 2020 and overall project completion is anticipated in December 2022. Scope also includes relocation of EC Lawrence Park entrance to Stonecroft Boulevard with overpass over Route 28 connecting to Poplar Tree Road.						

I-66 from I-495 Capital Beltway to University Boulevard in Gainesville	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 3218M	\$ 3218M	Federal, State, Private	
District(s): Braddock, Hunter Mill, Providence, Springfield, Sully Scope: Two express and three general purpose lanes in each direction, including bus rapid service, parallel trail, and safety, operational, and interchange improvements	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jul-14	Oct-19
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-18	TBD
	FC Project No:	DOT-000015		Utility Relocation	Apr-18	TBD
	Program:			Construction	Nov-17	Dec-22
	TPP No:	3				
	Other Project No:	UPC 110741, 110496, 108491				
The proposed Nutley Street/I-66 interchange was revised from diverging diamond to modified roundabouts. County staff reviewed design changes and provided comments. The design and IJR are both in final development for this segment. Agreements between FCDOT and VDOT have been negotiated to fund several segments of off-corridor trails. Noise wall construction has been ongoing along all three segments. Vaden Drive bridge was closed and is under construction until September 2020; coordination with Transit Service Division is ongoing.						

I-66 Inside the Beltway Eastbound Widening Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 125M	\$ 125M	Federal, State	
District(s): Dranesville Scope: Widen I-66 eastbound between the Dulles Connector Road and Fairfax Drive, including building new W&OD bridge and direct access to West Falls Church Metrorail Station	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Feb-16	May-19
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jun-18	Dec-19
	FC Project No:	DOT-000016		Utility Relocation	Jun-18	Dec-19
	Program:			Construction	Jun-18	Dec-21
	TPP No:					
	Other Project No:	UPC 108424, 110629				
Design and construction dates corrected based on Design-Build schedule. Utility relocation is substantially complete. West of Sycamore Street, the median widening work was completed and traffic has been shifted. East of Sycamore Street, median work is nearly complete and traffic is anticipated to be shifted in early 2020. The new W&OD Trail bridge over Lee Highway is currently under construction and on schedule for fall 2020 completion. Girder installation was completed in November 2019.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
I-66 Median Widening at Route 29	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	66	Design-Build	\$ 57.5M	\$ 57.5M	I-66 Concession Fee and Local Funds	
District(s): Sully Scope: Provide wider I-66 median for planned future Metrorail, rebuild I-66 overpass above US 29, and widen US 29 to six lanes plus add sidewalks or trails in each direction	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jul-17	Jul-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Feb-18	TBD
	FC Project No:	DOT-000113		Utility Relocation	Nov-18	TBD
	Program:			Construction	Dec-19	Dec-22
	TPP No:					
	Other Project No:	UPC 112780				
<p>This project was included in the scope as part of the I-66 outside the beltway project. Approximately \$9.5 million in local funds was provided to VDOT in December 2019, due to increased project costs. The new I-66 bridge over US 29 is being constructed in phases. The first phase which includes demolishing and rebuilding the outside lane bridge sections in both directions began in December 2019.</p>						

I-95 Northbound Directional Off-Ramp to Northbound Fairfax County Parkway	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	95	On-Hold	\$ 81M		Federal	
District(s): Lee, Mount Vernon Scope: From I-95 Exit 166 for Route 286 northbound, to 0.6 miles west of Exit 166 (PE only)	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Oct-11	Mar-17
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000019		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	4				
	Other Project No:	UPC 93033				
<p>Funded for design only. Preliminary design complete. Submitted application for House Bill 2 funding in July 2016, but project was not selected. VDOT held public hearing in September 2016. Board endorsed public hearing plans on 3/14/17. Upon completion of necessary design documents, VDOT plans to submit public hearing plans to VDOT's Central Office for design approval. No additional funds are available. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Final plans will be developed once additional funding is identified.</p>						

Chain Bridge Road at Wasp Lane	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Construction	\$.1M	\$.1M	2014 Bonds	
District(s): Dranesville Scope: Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	May-18	Aug-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	ST-000005-002		Utility Relocation	NA	NA
	Program:			Construction	Oct-19	Mar-20
	TPP No:	692				
	Other Project No:					
<p>Draft construction package submitted to UDCD on 9/2/19. Final construction package submitted to UDCD on 10/25/19. Construction NTP issued on 12/9/19.</p>						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Dolley Madison Boulevard Walkway from East of Buchanan to Potomac School Road/Georgetown Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	On-Hold	\$ 3.5M			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on southside of Dolley Madison Boulevard from existing walkway east of Buchanan to Potomac School Road/Georgetown Pike	FC Project No:	2G40-088-068		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	237				
	Other Project No:					
Scoping complete. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Dolley Madison Boulevard Walkway from Great Falls Street to McLean Metrorail Station	123	Construction	\$ 2.757M	\$ 2.757M	CMAQ	
District(s): Dranesville, Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Mar-13	Jun-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-16	Apr-17
Scope: Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station	FC Project No:	AA1400065-12		Utility Relocation	Sep-16	Mar-19
	Program:	DCBPA		Construction	Jan-19	Apr-20
	TPP No:					
	Other Project No:	DCBPA-065; UPC 103262				
Construction NTP issued 8/12/19. Construction 50% complete.						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Route 123 and Great Falls Street/Lewinsville Road Intersection	123	Study	\$ 6.9M	\$ 6.9M	2014 Bonds	
District(s): Dranesville	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Interim intersection improvements	FC Project No:	5G25-059-008		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	38				
	Other Project No:					
Project included in 2014 Transportation Bond Referendum that voters approved in November 2014. Part of Dolley Madison Corridor Study. Short and long-term solutions to reduce traffic congestion were presented to the public in summer 2019. Survey and public comment period ended fall 2019. Next steps include advancing one short-term and one long-term scenario for further testing. Anticipate completing alternative analysis and final documentation by late 2020. The alternative analysis would be followed by a feasibility study for recommended improvements.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 123 over Leesburg Pike Bridge Rehabilitation	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Construction	\$ 2.5M	\$ 2.5M	State	
District(s): Hunter Mill, Providence Scope: Restore bridge deck	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-19	Feb-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	DOT-000100		Utility Relocation	NA	NA
	Program:			Construction	Jan-20	Dec-20
	TPP No:					
	Other Project No:	0123-029-385; UPC 111685				
Project advertised for construction August 2019 and construction contract awarded November 2019. Construction began 1/3/20.						

Project	Status and Details		Funding and Schedule			
Route 123 Walkway from Courthouse Road to Sutton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Design	\$ 1.75M	\$ 1.75M	2014 Bonds	
District(s): Providence Scope: Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Dec-17	May-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-20	Mar-21
	FC Project No:	5G25-060-023		Utility Relocation	Apr-21	Aug-21
	Program:			Construction	Jun-21	May-22
	TPP No:	102				
	Other Project No:					
Second pre-final design is in progress. Advanced set received in late January and is under review. Utility relocation design in progress. DVP and Verizon utility easements may be required. Schedule adjusted due to delay in receiving VDOT comments.						

Project	Status and Details		Funding and Schedule			
Route 123 Walkway from Horse Shoe Drive to Niblick Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Complete	\$ 1.6M	\$ 1.6M	C & I	
District(s): Providence Scope: Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Mar-15	Aug-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-16	Jun-18
	FC Project No:	2G40-088-014		Utility Relocation	Sep-18	Apr-19
	Program:			Construction	Feb-19	Sep-19
	TPP No:	103				
	Other Project No:					
Construction substantially complete 9/24/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 123/Jermantown Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	123	Construction	\$ 2.5M	\$ 2.5M	C & I	
District(s): Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-10	Nov-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-16	Jan-17
Scope: Add right turn lanes on northbound and southbound Route 123, including drainage improvements	FC Project No:	2G40-028-012		Utility Relocation	Feb-17	Feb-19
	Program:			Construction	Sep-18	May-20
	TPP No:	20028				
	Other Project No:	RSPI01-01400				
Schedule adjusted due to delay in obtaining approval of signal pole shop drawings and foundation design. Traffic signal shop drawings approved by VDOT 1/30/20. Construction is 10% complete.						

Georgetown Pike and Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	193	Construction	\$.9M	\$.9M	NVTA	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-17	Jul-19
Scope: 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18	Feb-19
	FC Project No:	2G40-087-011		Utility Relocation	NA	NA
	Program:			Construction	Sep-19	Apr-20
	TPP No:	31				
	Other Project No:					
Permit received 8/12/19. Construction authorized 9/18/19. Signal timing approval received from VDOT 9/27/19. Construction NTP 10/15/19. LAD completed on 2/4/19. Construction is 45% complete. Task order to be extended due to restrictions on pouring asphalt during winter.						

Georgetown Pike Walkway Phase IV from Falls Bridge Lane to Seneca Plaza	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	193	Complete	\$ 1M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Feb-16	Mar-19
Scope: Approximately 1,200 LF of 6-foot walkway along the north side of Georgetown Pike	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-18	Jan-19
	FC Project No:	2G40-088-036		Utility Relocation	Nov-18	Jun-19
	Program:			Construction	Apr-19	Oct-19
	TPP No:	125				
	Other Project No:					
Construction substantially complete 10/4/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Mount Vernon Memorial Highway - Potomac Heritage National Scenic Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	235	Design	\$ 5.5M	\$ 5.5M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Jan-19	May-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-20	Feb-21
Scope: Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek	FC Project No:	2G40-088-026		Utility Relocation	Oct-20	Jul-21
	Program:			Construction	Jul-21	Jul-22
	TPP No:	154				
	Other Project No:					
Intermediate design distributed on 10/28/19. PIM held on 12/9/19. Joint permit application submitted to Virginia Marine Resources Commission on 12/23/19. Received comments on 1/16/20. Requested additional survey on 1/23/20. Plat is underway. Pre-final design in progress.						

Little River Turnpike Walkway from Columbia Road to Mayhunt Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Construction	\$ 1.75M	\$ 1.75M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-16	Jun-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-18	May-19
Scope: Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter	FC Project No:	5G25-060-045		Utility Relocation	May-19	Oct-19
	Program:			Construction	Dec-19	Oct-20
	TPP No:	235				
	Other Project No:					
VPDES notice of coverage received 8/20/19. SWPPP finalized on 8/26/19. Fairfax Water relocation plans received 9/17/19. Utility relocations are complete. Revised VDOT permit received 11/8/19. Final construction package submitted to UDCD 12/12/19. Schedule revised due to delay issuing NTP to contractor.						

Little River Turnpike Walkway from Hillbrook Drive to Little River Run Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Design	\$ 6.75M	\$ 6.75M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Aug-17	Jul-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-20	May-21
Scope: Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	FC Project No:	5G25-060-044		Utility Relocation	Jun-21	Oct-21
	Program:			Construction	Sep-21	Dec-22
	TPP No:	234				
	Other Project No:					
Pre-final design is in progress. Schedule adjusted due to three properties that have steep driveways with existing retaining walls at the west end of project. Reviewing VDOT design criteria modification for standard driveway entrances and evaluating redesign alternatives to avoid impacting existing driveway retaining walls.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 236 and Guinea Road Intersection Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Design	\$.4M	\$.4M	State	
District(s): Braddock, Mason	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Holt, Vanessa		Design	Dec-19	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Construct concrete island within existing ROW of NB Guinea Road approach, including ADA ramps and pedestrian signal, revised pavement markings, and signal modifications	FC Project No:	DOT-000111		Utility Relocation	NA	NA
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Conceptual design complete. VDOT is funding, designing, and constructing in-house. VDOT Location and Design Division received authorization to begin design in December 2019. VDOT is conducting preliminary engineering to determine whether project is feasible within existing ROW and without any utility relocations. Full project schedule to be determined once preliminary engineering is complete.						

Route 236 Corridor Bicycle Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Project Initiation	\$ 7.5M	\$ 7.5M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add bicycle lanes, wide curb lanes, bicycle shoulders to complete network gaps from City of Fairfax to City of Alexandria	FC Project No:	2G40-088-033		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	229				
	Other Project No:					
Study is complete and was endorsed by the Board on 7/25/17. Will be separated into multiple projects. Project funding was included in the TPP update approved by the Board on 12/3/19. Initiating project scoping in spring 2020.						

Route 236 from High Place to Old Columbia Pike	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	Design	\$ 4.25M	\$ 4.25M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Nov-17	May-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-20	Apr-21
Scope: Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue	FC Project No:	5G25-060-043		Utility Relocation	May-21	Jul-21
	Program:			Construction	Jun-21	May-22
	TPP No:	205				
	Other Project No:					
Second pre-final design plans distributed to VDOT for review on 11/14/19. Draft plats received 1/20/20 and are under review.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Route 236 Widening from I-495 to John Marr Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	236	On-Hold				
District(s): Braddock, Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Widen from 4 to 6 lanes, including streetscape improvements	FC Project No:	DOT-000026		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	221				
	Other Project No:					
<p>Cost estimate being developed. Partial funding for feasibility study. Improves access and facilitates economic redevelopment. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.</p>						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
North Kings Highway and Shields Avenue Improvements Study	241	Project Initiation	\$ 15M	\$ 4.2M	2014 Bonds	
District(s): Lee	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Aguayo, Vanessa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Phase I complete; Phase II review construction needs and improve traffic conditions on North Kings Highway and Shields Avenue in light of Route 1 BRT project	FC Project No:	5G25-059-009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	270				
	Other Project No:					
<p>Project is included in the 2014 Transportation Board Referendum. Based on Phase 1 of the Shields Avenue Improvements Study, project will be incorporated into overall BRT project to streamline efforts and minimize reconstruction. Phase 2 of study will review construction needs and improving traffic conditions on Shields Avenue in light of BRT project. NTP for new study expected February 2020. Current cost estimate ranges from \$9 to \$15 million. Final estimate will be depend on results of new study which is anticipated to be completed in spring 2020.</p>						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Gunston Road from Richmond Highway to the Potomac River (Mason Neck Trail)	242	Project Initiation	\$ 9.118M	\$ 4M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct missing walkway links along Gunston Road from Joseph V. Gartlan Great Marsh Trailhead parking lot to Julia Taft Way	FC Project No:	2G40-088-031		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	206				
	Other Project No:					
<p>On 9/24/19, BOS approved submitting a Transportation Alternatives application for this project for up to \$1,000,000, including a 20% local match of up to \$200,000. On 12/3/19 the Board approved the Transportation Priorities Plan update which included \$4.0 million in funding for the northern segment of the project. Finalizing scope of the northern segment. Funding for the southern segment of the project was deferred in the TPP update.</p>						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	Design	\$.8M	\$.8M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Feb-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: At grade crossing of trail at Dulles Toll Road on-ramp	FC Project No:	5G25-062-010		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.09				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Study completion delayed after survey revealed utilities that ruled out tunnel option. At-grade option added in place of tunnel. Public meeting was held on 9/14/17 and at-grade option was chosen. Scoping and 30% design complete. Will forward for final design and implementation in spring 2020. Schedule to be developed with final design.						

Dulles Toll Road/Monroe Street	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	267	On-Hold	\$ 5.5M		C & I	
District(s): Dranesville, Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	Nov-16	Sep-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Pedestrian and bicycle bridge over Dulles Toll Road	FC Project No:	2G40-086-006		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	NA	NA
	TPP No:					
	Other Project No:					
Funded for feasibility study and cost estimates. Study complete. Project on hold until further funding is identified.						

Fairfax County Parkway at Sunrise Valley Drive Intersection Improvements	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Study	\$.24M	\$.5M	Service District	
District(s): Hunter Mill	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Steinhilber, Will		Design	Mar-19	May-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Investigate and analyze intersection improvements, including modifying lane configurations for westbound movement and northbound right turn	FC Project No:	2G40-151-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	20001				
	Other Project No:					
Completed existing condition and no-build micro-simulation analysis and crash analysis. Currently reviewing build scenarios micro-simulation analysis and including bicycle and pedestrian improvements in the analysis and design. Schedule adjusted due to change in scope to include bicycle facilities along Sunrise Valley Drive.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening Phase I - Popes Head Road Interchange	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Design	\$ 88M	\$ 88M	NVTA Local, Smart Scale Funding	
District(s): Braddock, Springfield	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Aug-16	Dec-22
Scope: Replace at-grade intersection at Fairfax County Parkway and Popes Head Road with grade-separated interchange including access to future Shirley Gate Road extension	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Dec-20	Jun-22
	FC Project No:	DOT-000045		Utility Relocation	Dec-20	Jun-22
	Program:			Construction	Dec-22	Dec-24
	TPP No:	1				
	Other Project No:	UPC 111725				
Public hearing meeting occurred in December 2019. Preparing responses to public hearing comments and working on final Interchange Justification Report and environmental analysis. Design approval expected mid-2020.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening Phase II - Route 29 to Nomes Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Design	\$ 99.4M	\$ 99.4M	NVTA Local, Smart Scale	
District(s): Braddock, Springfield	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Jun-16	Dec-23
Scope: Widen Fairfax County Parkway from 4 to 6 lanes from Route 29 to Nomes Court including bicycle and pedestrian facility improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Dec-21	Jun-23
	FC Project No:	DOT-000104		Utility Relocation	Dec-21	Jun-23
	Program:			Construction	Dec-23	Dec-25
	TPP No:	51				
	Other Project No:	UPC 107937				
Public hearing meeting occurred in December 2019. Preparing responses to public hearing comments and working on final Interchange Justification Report and environmental analysis. Design approval expected mid-2020.						

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway Widening Phase III - Nomes Court to Route 123	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	286	Design	\$ 98.4M		NVTA Local, Smart Scale	
District(s): Braddock, Springfield	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Alexandrow, Nikolai		Design	Jun-16	TBD
Scope: Widen Fairfax County Parkway from 4 to 6 lanes from Nomes Court to Route 123 including bicycle and pedestrian facility improvements	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000105		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	51				
	Other Project No:	UPC 107937				
Preliminary engineering being completed with phases I and II. Public hearing meeting occurred in December 2019. Preparing responses to public hearing comments and working on final interchange Justification Report and environmental analysis. Design approval expected mid-2020. Schedule for phase III to be determined as additional funding becomes available.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Franconia-Springfield Metrorail Station/VRE Enhanced Bicycle Parking	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	289	On-Hold	\$.13M	\$.13M	C & I	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Install covered bicycle parking	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000037-006		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	123				
	Other Project No:					
Met with VRE April 2016. Informed of upcoming third rail project which may close area during construction. Project on hold pending plans for Atlantic Gateway expansion of CSX three train tracks. Bike parking constructed in July 2017 for 12 bikes. Staff will monitor bike parking in spring 2020 to determine if additional temporary parking equipment is needed.						

I-495 Tysons Ped/Bike Bridge South of Route 123	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	395	Land Acquisition	\$ 12.2M	\$ 12.2M	Enhancement, CMAQ, Primary	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: From Old Meadow Road to Tysons Corner Center	Project Manager:	Wells, Chris		Design	Apr-13	Nov-19
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Nov-19	Aug-20
	FC Project No:	DOT-000011		Utility Relocation	Jul-20	Apr-21
	Program:			Construction	May-21	May-22
	TPP No:	20073				
	Other Project No:	UPC 104005				
Project will provide access across I-495 south of Dolley Madison Boulevard/Chain Bridge Road (Route 123). The preferred design option was chosen in July 2017. The preferred option is along Old Meadow Road crossing I-495 at the south end of Old Meadow Road to Tysons Corner Center. Public design workshops were held on 11/9/17 and 11/28/17. Design Public Hearing held 6/4/2018. Additional funding approved by the Board on 9/24/19. Land acquisition is underway. Construction anticipated to begin in spring 2021.						

I-495 Express Lanes Northern Extension	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	Design-Build	\$ 500M	\$ 500M	Federal, State, Private	
District(s): Dranesville, Providence	Project Type:	Interstate	Schedule	Phase	Start Date	End Date
Scope: Extend Express Lanes approximately 3.5 miles along I-495 between the Route 123 interchange and the Maryland state line at the American Legion Bridge	Project Manager:	Xiong, Yuqing		Design	Apr-18	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000096		Utility Relocation	TBD	TBD
	Program:			Construction	Feb-21	Nov-24
	TPP No:					
	Other Project No:	UPC 113414				
NEPA process started in June 2018, and the first PIM was held on 6/11/18. The second PIM was held in May 2019. Since October 2018, the project team has been involved in coordination efforts with FCDOT and DPWES on stormwater management and trails along the corridor, as well as identifying partnering opportunities. A bi-state agreement between Virginia and Maryland was announced in November 2019 to rebuild the American Legion Bridge and expand beltway tolling. Maryland released the RFQ on 1/7/20. The public hearing is scheduled to be held 3/12/20.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
I-495 Express Lanes Ped/Bike at Idylwood Road (North)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	On-Hold	\$ 1.28M		Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-13	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: North side from I-495 to Shreve Hill Road	FC Project No:	DOT-000012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 104005				
Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. Project scoping deferred until funding is identified.						

Project	Status and Details		Funding and Schedule			
I-495 Express Lanes Ped/Bike at Idylwood Road (South)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	495	On-Hold	\$ 1.28M		Enhancement, CMAQ	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-13	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: South side from I-495 to Whitestone Hill Court	FC Project No:	DOT-000013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 104005				
Project will complete missing pedestrian facilities outside the limits and original scope of the I-495 Express Lanes Project. Project scoping deferred until funding is identified.						

Project	Status and Details		Funding and Schedule			
Silverbrook Road/Lorton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Study	\$ 3.6M	\$.5M	NVTA	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Sep-17	Jun-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Investigate and analyze mitigation measures to improve the intersection, including additional turn lanes and pedestrian and bicycle improvements	FC Project No:	2G40-087-015		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	40				
	Other Project No:					
Study is complete and identifies intersection modifications to improve operations of the left-turn and westbound right-turn movements. The preferred alternative has been recommended as well as an interim improvement. VDOT will implement the interim improvement which includes modifying the signal head at Lorton Road WB to add a right turn arrow. Signal plans for interim improvement were approved for construction. Funding for signal modification is not available this fiscal year. The interim improvement is expected to be completed August 2020.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Silverbrook Road/Southrun Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	600	Utility Relocation	\$ 1.75M	\$ 1.75M	2014 Bonds	
District(s): Mount Vernon Scope: Add eastbound left turn lane on Silverbrook Road at Southrun Road	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Mar-16	Dec-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18	Sep-19
	FC Project No:	5G25-059-005		Utility Relocation	Sep-19	Feb-20
	Program:			Construction	Mar-20	Mar-21
	TPP No:	326				
	Other Project No:					
LAD completed on 9/4/19. Utility relocation in progress. VDOT Land Use Permit received 1/13/20. Draft construction package submitted to UDCD 2/4/20.						

Project	Status and Details		Funding and Schedule			
Reston Parkway and Baron Cameron Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	602	Project Initiation	\$ 2.5M	\$.5M	Reston Service District	
District(s): Hunter Mill Scope: Modify intersection to include a second left turn lane from westbound Baron Cameron Avenue to southbound Reston Parkway	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-174-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Conceptual design and preliminary engineering are anticipated to begin in summer 2020.						

Project	Status and Details		Funding and Schedule			
Reston Parkway/Dulles Toll Road Eastbound Off-Ramp and On-Ramp	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	602	Design	\$.75M	\$.75M	2014 Bonds	
District(s): Hunter Mill Scope: Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-17	Mar-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	5G25-062-008		Utility Relocation	NA	NA
	Program:	RMAG		Construction	Apr-20	Oct-20
	TPP No:	189.08				
	Other Project No:					
Third final design distributed for review 10/10/19. Crosswalk study resubmitted 10/10/19. Schedule adjusted to address additional review comments received from VDOT traffic engineering.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Reston Parkway/Dulles Toll Road Westbound On-Ramp	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	602	Design	\$.6M	\$.6M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Jun-17	Mar-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-19	May-20
Scope: Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades	FC Project No:	5G25-062-007		Utility Relocation	NA	NA
	Program:	RMAG		Construction	May-20	May-21
	TPP No:	189.07				
	Other Project No:					
Final plans in progress. Final plat received 8/2/19. Land acquisition in progress. Land rights on 0 of 1 properties have been acquired. The schedule was adjusted to allow additional time to complete and review the project plat.						

Project	Status and Details		Funding and Schedule			
Rock Hill Road Walkway Phase I from Astoria Circle to Turquoise Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	605	Design	\$ 1.75M	\$ 1.75M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Jul-19	Jan-22
	Lead Agency:	Capital Facilities		Land Acquisition	Mar-21	Nov-21
Scope: Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road. Includes culvert installation and retaining wall	FC Project No:	2G40-088-062		Utility Relocation	TBD	TBD
	Program:			Construction	Mar-22	Apr-23
	TPP No:	211				
	Other Project No:					
Intermediate design is in progress. Met with VDOT on 10/30/19 to discuss culvert design. Geotechnical work authorized on 12/3/19. Test pits requested 12/27/19. Additional survey of culvert replacement completed 1/3/20.						

Project	Status and Details		Funding and Schedule			
Frying Pan Road Widening from Route 28 to Centreville Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	608	On-Hold	\$ 54.3M			
District(s): Dranesville, Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Widen Frying Pan Road to 6 lanes, including intersection improvements and pedestrian and bicycle facilities	FC Project No:	DOT-000043		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	54				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified. Frying Pan Road is being analyzed as part of an ongoing VDOT study of the Route 28/Dulles Toll Road/Dulles Greenway interchange which is expected to be completed in summer 2020.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
West Ox Road Trail from Penderbrook Road to Route 50	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	608	Construction	\$ 1.2M	\$ 1.2M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Jun-17	Jul-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18	Jun-19
Scope: Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50	FC Project No:	5G25-063-005		Utility Relocation	Jan-19	Jun-19
	Program:			Construction	Sep-19	Mar-20
	TPP No:	356				
	Other Project No:					
Construction NTP issued 11/11/19. Construction is 85% complete.						

Project	Status and Details		Funding and Schedule			
Pleasant Valley Road Walkway from North of Elklick Run to DVP Power Lines	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	609	Design	\$ 3.25M	\$ 3.25M	2014 Bonds	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	Jan-18	Dec-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-20	Jul-21
Scope: Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road	FC Project No:	ST-000036-013		Utility Relocation	Aug-21	Aug-22
	Program:			Construction	May-22	Sep-23
	TPP No:	162				
	Other Project No:					
DPWES Stormwater determined on-site detention required for BMP. On-site detention evaluated and incorporated into design. Additional survey requested on 12/20/19 for on-site BMP and received 1/28/20. Survey is being incorporated into pre-final design. Ordering utility designation for additional BMP, which will be added to pre-final design and impact schedule. Utility plats likely required. Utility relocation dates added to schedule. Construction time adjusted for addition of BMP. Supervisor contacted regarding scheduling of CIM.						

Project	Status and Details		Funding and Schedule			
Telegraph Road at Hayfield Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Project Initiation	\$ 3M	\$ 3M	C & I	
District(s): Lee	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Lilley, Ronald		Design	Feb-19	Oct-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Provide an additional northbound through lane on Telegraph Road through the signalized intersection with Hayfield Road to reduce congestion and improve safety	FC Project No:	DOT-000101		Utility Relocation	May-20	Oct-20
	Program:			Construction	Feb-21	Aug-21
	TPP No:	20021				
	Other Project No:					
Funding agreement approved by the Board of Supervisors on 9/24/19, allowing transfer of funds to VDOT to implement project. VDOT scoping meeting held 12/11/19. FCDOT working to confirm removal of on-street parking at Hayfield Secondary School. Coordination with the school ongoing.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Telegraph Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Utility Relocation	\$ 5.5M	\$ 5.5M	2007 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Ayers, Robert		Design	Jun-11	Jan-20
Scope: Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	Dec-19
	FC Project No:	ST-000021-023		Utility Relocation	Mar-18	Jun-20
	Program:			Construction	Apr-20	Oct-21
	TPP No:	20083				
	Other Project No:	4YP201-PB023				
Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD NTP issued 9/6/17. Schedule was adjusted due to delay in obtaining federal land rights from the General Services Administration (GSA). Federal land rights obtained from GSA for utility permits on 12/17/19. Land acquisition complete. VDOT permit application submitted 1/13/20. Preparing draft construction package for UDCD. Utility relocations at GSA site underway.						

Telegraph Road Walkway Phase I from Pike Road to Rose Hill Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Construction	\$ 1.6M	\$ 1.6M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-15	Apr-19
Scope: Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-18	Feb-19
	FC Project No:	ST-000036-014		Utility Relocation	Jan-19	Jun-19
	Program:			Construction	Jul-19	Jul-20
	TPP No:	180.01				
	Other Project No:					
Construction task order has been negotiated. Construction NTP was issued 1/27/20. Schedule adjusted to match task order contract duration.						

Telegraph Road Walkway Phase II from Pike Road to Wilton Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	On-Hold	\$ 3.625M		2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
Scope: Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	ST-000036-017		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	180.02				
	Other Project No:					
FCDOT is coordinating with DPWES and VDOT on two creek restoration projects that will impact the sidewalk design. Also, DPWES is working with VDOT on a request to maintain a retaining wall along the creek. DPWES has completed a value engineering study for the creek restoration. The design and permitting for the creek restoration is expected to be completed by May 2020. This project is on hold until construction of the creek restoration is complete which is anticipated to occur in FY 2023.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Telegraph Road Walkway Phase III from Wilton Road to Farmington Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	611	Complete	\$.95M	\$.95M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Oct-15	Apr-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-18	Mar-19
Scope: Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps	FC Project No:	ST-000036-018		Utility Relocation	Jan-19	Apr-19
	Program:			Construction	Jul-19	Jan-20
	TPP No:	180.03				
	Other Project No:					
Construction substantially complete 1/13/20.						

Project	Status and Details		Funding and Schedule			
Sleepy Hollow Road Walkways from Columbia Pike to Route 7	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Design	\$ 6.25M	\$ 6.25M	C & I	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design	Aug-16	Jun-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-20	May-21
Scope: Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road	FC Project No:	2G40-088-028		Utility Relocation	Apr-21	Nov-21
	Program:			Construction	Oct-21	Nov-22
	TPP No:	172				
	Other Project No:					
Test hole request submitted in June 2019 and test hole data received 10/7/19. Additional utility designation and test pit are in progress. Pre-final design submitted 12/19/19.						

Project	Status and Details		Funding and Schedule			
South Van Dorn Street/Franconia Road Walkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Complete	\$.375M	\$.375M	2014 Bonds	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Dec-15	Mar-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-18	Jul-18
Scope: Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps	FC Project No:	5G25-060-018		Utility Relocation	NA	NA
	Program:			Construction	May-19	Oct-19
	TPP No:	353				
	Other Project No:					
Construction substantially complete 10/11/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Van Dorn Street Bicycle and Pedestrian Access Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	613	Design	\$ 3.075M	\$ 3.075M	C & I, Federal	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Feb-18	Feb-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-21	Aug-21
Scope: Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line	FC Project No:	AA1400141-16		Utility Relocation	Sep-21	May-22
	Program:			Construction	Sep-22	Dec-23
	TPP No:	182				
	Other Project No:	EN16-029-110, P101, R201, C501				
Pre-final design in progress.						

Backlick Road and Industrial Road	Status and Details		Funding and Schedule			
Backlick Road and Industrial Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	Design	\$ 5.5M	\$ 5.5M	TBD	
District(s): Lee, Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-19	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road	FC Project No:	2G40-087-010		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	21				
	Other Project No:					
Utility designation is complete. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Preliminary design submitted 12/20/19. Second task order will be issued for final design.						

Backlick Road Walkway (east side)	Status and Details		Funding and Schedule			
Backlick Road Walkway (east side)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	On-Hold	\$.25M	\$.25M	2007 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-09	TBD
Scope: Approximately 360 LF of walkway along east side of Backlick Road opposite the Wilburdale community	FC Project No:	ST-000021-025		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	4YP201-PB025				
Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is complete. Land rights on 2 of 3 properties have been acquired. One homeowner is unwilling to sign. On hold per supervisor's request.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Backlick Road Walkway from Kandel Court to Cindy Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	617	Design	\$ 1.55M	\$ 1.55M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Jul-16	Mar-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-19	Jul-19
Scope: Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road	FC Project No:	5G25-060-020		Utility Relocation	Feb-19	Dec-19
	Program:			Construction	Mar-20	Aug-20
	TPP No:	90				
	Other Project No:					
Land acquisition completed 7/24/19. Utility relocations are complete. Final plans distributed for review on 11/14/19. Schedule adjusted due to additional time required to obtain final design approval which is expected in March 2020.						

Project	Status and Details		Funding and Schedule			
Braddock Road Curve from Tre Towers Court to Old Lee Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Project Initiation	\$ 14.6M	\$ 6M	Federal, State	
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Replace S-curve from Tre Towers Court to Chandley Farm Circle and intersection improvements at Braddock Road and Old Lee Road	FC Project No:	DOT-000102		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC T21255				
VDOT performing conceptual engineering. Anticipate funding availability in FY2023 and FY2024 for implementation. PIM held on 2/13/20.						

Project	Status and Details		Funding and Schedule			
Braddock Road Multimodal Corridor Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Project Initiation	\$ 120M	\$ 5.4M	NVTA Regional	
District(s): Braddock	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Intersection and corridor improvements from Guinea Road to Ravensworth Road, including bicycle and pedestrian facilities	FC Project No:	2G40-081-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	45, 46				
	Other Project No:	UPC 114627; 0620-029-468				
VDOT will implement the project. Board approved revised agreements for 30% design of phases I and II on 5/21/19. Field survey and consultant procurement in progress and expected to be complete in spring 2020. CIM in winter 2021. Public hearing in summer 2021. Design approval fall 2021.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Braddock Road Walkway from Carlbern Drive to Clubside Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Complete	\$.85M	\$.85M	2014 Bonds	
District(s): Sully Scope: Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Feb-16	Jan-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-17	Oct-18
	FC Project No:	5G25-060-022		Utility Relocation	Apr-18	Aug-19
	Program:			Construction	Feb-19	Oct-19
	TPP No:	95				
	Other Project No:					
Construction substantially complete 10/21/19.						

Braddock Road/Roberts Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	620	Construction	\$ 1.6M	\$ 1.6M	2014 Bonds	
District(s): Braddock Scope: Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Jan-16	Oct-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-19	Jul-19
	FC Project No:	5G25-059-002		Utility Relocation	Nov-18	Sep-19
	Program:			Construction	Jan-20	Sep-20
	TPP No:	317				
	Other Project No:					
Signal plans and signing and marking plans submitted on 8/29/19 for VDOT Traffic Engineering approval. Utility relocations are complete. VDOT approved the signal plans and signing and marking plans on 10/8/19. VDOT permit received 11/14/19. Final construction package submitted to UDCD for signature on 12/13/19. UDCD authorized construction on 1/6/20.						

Old Mount Vernon Road Walkway from Mount Vernon Highway to Westgate Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	623	Complete	\$ 1.525M	\$ 1.525M	2014 Bonds	
District(s): Mount Vernon Scope: Construct 5-foot sidewalk along west side of Old Mount Vernon Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Apr-16	Aug-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-17	May-18
	FC Project No:	ST-000036-016		Utility Relocation	Jun-18	Oct-18
	Program:			Construction	Mar-19	Oct-19
	TPP No:	191				
	Other Project No:					
Construction substantially complete 10/10/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Quander Road Walkway from West Potomac High School to Quander Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	630	Design	\$ 2.75M	\$ 2.75M	2014 Bonds	
District(s): Mount Vernon Scope: Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Jun-16	Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18	Jan-20
	FC Project No:	5G25-060-034		Utility Relocation	Jan-20	Jun-20
	Program:			Construction	Feb-20	Dec-20
	TPP No:	165				
	Other Project No:					
Third final design plans submitted to VDOT for review on 12/13/19. FCPS concurrence for revised design received on 12/17/19. Land acquisition completed 1/30/20. Dominion, Verizon, and Washington Gas are working on utility relocation designs. Affidavit of stormwater nutrient credit purchase received on 1/27/20. Draft construction package submitted to UDCC on 1/29/20. Signed permit plans received from VDOT on 2/3/20. Schedule adjusted to address comments from FCPS and Calvary Baptist Church.						

Fleet Drive Walkway from Yadkin Court to South of Franconia Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	635	Construction	\$ 2.1M	\$ 2.1M	2014 Bonds	
District(s): Lee Scope: Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Jul-15	Nov-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-18	Jul-18
	FC Project No:	5G25-060-027		Utility Relocation	May-18	Apr-19
	Program:			Construction	Jul-19	Dec-20
	TPP No:	119				
	Other Project No:					
Bid advertisement 8/27/19. Pre-bid meeting held 9/10/19. Bids opened 9/24/19. Contract awarded 11/8/19. Contract executed 1/27/20. Pre-construction meeting held 2/6/20. Schedule was adjusted due to delay issuing NTP until CSX approved contractor's certificate of insurance.						

Pohick Road Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	635	Project Initiation	\$ 2.5M	\$ 1.5M	NVTA	
District(s): Mount Vernon Scope: Connect missing sidewalk links by installing a ten-foot SUP on the west side of Pohick Road from Larne Lane to Lorton Station Boulevard	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000022		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	57				
	Other Project No:					
After a preliminary evaluation of existing traffic conditions, projected future traffic conditions, and reported accident history, it was determined that the roadway widening is not warranted at this time. As a result, the project scope was revised to provide a complete pedestrian facility on one side of the roadway throughout the corridor. Funding for the pedestrian enhancement was included in the TPP update approved by the Board on 12/3/19. Developing schedule for project scoping.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Hooes Road from Fairfax County Parkway to Silverbrook Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	On-Hold	\$ 20.55M		TBD	
District(s): Mount Vernon, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Widen from 2 to 4 lanes, including pedestrian signal and pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000055		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	55				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Hooes Road Walkway from Ox Road to Furnace Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	636	On-Hold	\$.4M			
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Construct walkway on north side of Hooes Road from Route 123 to Lorton Road, including crosswalks to existing walkways on Lorton Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-023		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	132				
	Other Project No:					
Project scoping completed fall 2019. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Cinder Bed Road Bikeway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	637	Design	\$ 14.71M	\$ 14.71M	Federal, Local, LCM	
District(s): Lee	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	Feb-18	Aug-22
Scope: Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-21	Jul-22
	FC Project No:	AA1400137-15		Utility Relocation	Nov-21	Jul-23
	Program:			Construction	Feb-23	Jan-25
	TPP No:	109				
	Other Project No:	0014-029-107, P101, R201, C501				
Intermediate design in progress. Continuing dialogue with WMATA regarding project impacts to their properties. Notifications for environmental field work by design consultant mailed out 11/14/19. Environmental and geotechnical field work in progress. Schedule adjusted due to survey delays and environmental impacts on scope and design.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Rolling Road VRE Parking Expansion	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Design	\$ 2M	\$ 2M	C & I	
District(s): Braddock, Springfield Scope: Surface parking lot expansion	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	Aug-18	Jun-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-20	Mar-21
	FC Project No:	2G40-055-000		Utility Relocation	TBD	TBD
	Program:			Construction	Dec-21	Sep-22
	TPP No:	358				
	Other Project No:					
Pre-final design in progress. Portion of design encroached upon Dominion setbacks to transmission tower. Discussions with Dominion resulted in design consultant preparing revised options. Design consultant prepared exhibit for a new retaining wall design. Retaining wall design accepted by Dominion on 1/7/20. Determining whether addition of retaining wall will impact project schedule.						

Rolling Road Walkway from Roxbury Avenue to Tuttle Road	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Design	\$ 2.5M	\$ 2.5M	2014 Bonds			
District(s): Braddock Scope: Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date		
	Project Manager:	Marsh, Dennis		Design	Feb-16	Aug-20		
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-20	Jun-20		
	FC Project No:	5G25-060-036		Utility Relocation	Aug-19	Oct-20		
	Program:			Construction	Sep-20	Aug-21		
	TPP No:	167						
	Other Project No:							
First phase of land acquisition completed 7/29/19. Utility relocations in progress. Plats for additional land rights received 10/28/19 and review completed. Final design submitted on 12/3/19. Utility plats received 2/4/20. Second LAD NTP issued on 2/5/20. Schedule adjusted due to additional land rights required for stormwater management redesign.								

Rolling Road Widening Phase I - Old Keene Mill Road Intersection Improvements	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Land Acquisition	\$ 5.746M	\$ 5.746M	Secondary, NVTA Regional			
District(s): Braddock, Springfield Scope: Improvements to the Old Keene Mill Road and Rolling Road intersection	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date		
	Project Manager:	Chellappa, Smitha		Design	Feb-16	Jun-19		
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jul-19	Mar-20		
	FC Project No:	DOT-000091		Utility Relocation	Dec-19	Aug-20		
	Program:			Construction	Aug-20	Jul-21		
	TPP No:	58						
	Other Project No:	UPC 109814						
Dual left turn lanes and a dedicated right turn lane will be provided on northbound Rolling Road. 30% design completed. Design Public Hearing held 2/27/18. Board endorsed public hearing plans 7/31/18. Schedule adjusted due to additional time required to finalize ROW package. NTP for ROW acquisition issued 7/29/19. Land rights for 6 of 7 properties have been acquired. The remaining parcel is expected to be acquired by end of March 2020. Acquisition of final parcel does not impact utility relocation completion date. Utility relocations are underway.								

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Rolling Road Widening Phase II - Viola Street to Old Keene Mill Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	638	Land Acquisition	\$ 78.966M	\$ 51.605M	Secondary, NVTAR Regional	
District(s): Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Feb-16	Jan-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Jan-20	Nov-21
Scope: Widen Rolling Road from 2 to 4 lanes with signal upgrades, pedestrian, bicycle, and access management improvements	FC Project No:	DOT-000024		Utility Relocation	Nov-21	Jul-23
	Program:			Construction	Jul-23	Jan-26
	TPP No:	58				
	Other Project No:	UPC 5559, 109814				
Design in progress. The 30% plans were submitted for review and comments in January 2018. Design Public Hearing held on 2/27/18. Board endorsed public hearing plans on 7/31/18. Schedule adjusted due to a Verizon utility duct bank that was unaccounted for. Additional survey was required to revise the design plans and extensive coordination with Verizon was also needed to account for the duct bank.						

Pohick Road and Southrun Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	641	Construction	\$ 1.3M	\$ 1.3M	2014 Bonds	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Nov-15	Apr-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-17	Jan-18
Scope: Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road	FC Project No:	5G25-060-010		Utility Relocation	Jan-18	May-19
	Program:			Construction	Feb-19	Mar-20
	TPP No:	336				
	Other Project No:					
Construction NTP issued on 6/26/19. Construction 75% complete. Construction duration extended due to weather delays.						

Lee Chapel Road Walkway from Britford Drive to Burke Lake Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	643	Construction	\$ 3.375M	\$ 3.375M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Apr-15	Mar-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	Feb-18
Scope: Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road	FC Project No:	5G25-060-030		Utility Relocation	Mar-18	Aug-18
	Program:			Construction	May-19	Jun-20
	TPP No:	144				
	Other Project No:					
Construction NTP was issued 10/28/19. Schedule adjusted due to delay processing the board notification of construction contract award, processing of the contract award, and changes to the construction contract duration. Construction 35% complete.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Old Keene Mill Road Bike Shoulders	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	644	On-Hold				
District(s): Springfield Scope: Provide bicycle infrastructure between Lee Chapel Road and Spring Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	158				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Edsall Road Walkway from Timber Forest Drive to Edsall Gardens Apartments	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	648	Complete	\$.725M	\$.725M	2014 Bonds	
District(s): Mason Scope: Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Dec-15	Nov-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-17	Apr-18
	FC Project No:	5G25-060-024		Utility Relocation	Mar-18	Jul-18
	Program:			Construction	Feb-19	Sep-19
	TPP No:	113				
	Other Project No:					
Construction substantially complete 9/5/19.						

Magarity Road from Ware Road to Peabody Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	650	Design	\$ 3.5M	\$ 3.5M	C & I	
District(s): Dranesville Scope: Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Sep-17	Nov-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-21	Oct-21
	FC Project No:	2G40-088-025		Utility Relocation	Nov-21	Mar-22
	Program:			Construction	Apr-22	Apr-23
	TPP No:	150				
	Other Project No:					
A second intermediate design is underway following scoping changes resulting from the first submission reviews. Scope changes include the addition of new crosswalks and refuge islands, adding a buffer strip, and adding a walkway along the school frontage. The project schedule has been adjusted as a result. PIM was held on 11/13/19. Advance intermediate plans were received on 1/31/20 for review.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Burke Road from Aplomado Drive to Parakeet Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	652	Land Acquisition	\$ 8.5M	\$ 8.5M	NVTA Local	
District(s): Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Dec-16	Dec-20
Scope: Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-19	Sep-20
	FC Project No:	2G40-087-003		Utility Relocation	Oct-20	Apr-22
	Program:			Construction	May-22	Aug-23
	TPP No:	23				
	Other Project No:					

In accordance with the 12/18/18 meeting with district supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along the south side of Burke Road from Parakeet Drive to Mill Cove Court. Project schedule based on the resolution of the walkway width along the south side of the project. Final design underway. NTP for land acquisition issued on 12/20/19. Land rights on 2 of 15 properties have been acquired.

Jermantown Road - Bridge Widening	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Design-Build	\$ 11M	\$ 9.5M	I-66 Concession Fee	
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Jan-18	Sep-20
Scope: Replace existing two lane bridge with a four lane bridge over I-66 instead of the two lane bridge replacement planned as part of the I-66 project	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000106		Utility Relocation	TBD	TBD
	Program:			Construction	Jun-20	Dec-22
	TPP No:					
	Other Project No:	UPC 112781				

This project has been included in the scope as part of the I-66 outside the beltway project. The change order for this project was issued to FAM Construction on 8/16/18. Construction on the bridge is expected to begin in summer 2020.

Shirley Gate Road from Braddock Road to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	655	Design	\$ 51M	\$ 14.6M	Local Fund	
District(s): Braddock, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Lilley, Ronald		Design	Jun-19	TBD
Scope: Extend 4-lane divided Shirley Gate Road from Braddock Road to Fairfax County Parkway, including pedestrian and bicycle facilities	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-079-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	18				
	Other Project No:					

Planning study completed. Survey complete. Preliminary design underway. Existing traffic modeling complete. Future conditions analysis underway. Draft conceptual design is under review and anticipated to be completed in fall 2020.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Compton Road from East of Pumping Station to Route 28	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	On-Hold	\$ 1.4M			
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Construct walkway on north side of Compton Road from existing walkway west of Hartwood Lane to existing walkway west of UOSA pumping station	Lead Agency:	Capital Facilities, DPWES		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-020		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	110				
	Other Project No:					
Scoping completed fall 2019. Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project	Status and Details		Funding and Schedule			
Compton Road from Mt. Olive Road to Cub Run Stream Valley Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	658	Project Initiation	\$ 3.705M	\$ 3.705M	C & I	
District(s): Sully	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	TBD	TBD
Scope: Construct walkway on north side of Compton Road. Crosswalk to Bull Run Regional Park, connections to Blue Post Road and existing sidewalks on Mt. Olive Road	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-021		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	111				
	Other Project No:					
Funding available for western half of project from Bull Run Regional Park entrance to Cub Run Stream Valley Trail which is being implemented with I-66 Express Lanes project which is expected to be complete by the end of 2022. Eastern section of project is on-hold until additional funding is identified.						

Project	Status and Details		Funding and Schedule			
Stone Road Overpass over I-66 from Route 29 to Route 28	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	662	On-Hold	\$ 81.55M			
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
Scope: Construct 4-lane divided road between Stone Road at Route 29 and New Braddock Road, including shared-use path and bridges over I-66 and Big Rocky Run	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000051		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	19				
	Other Project No:					
Project funding was deferred as part of TPP update approved by the Board on 12/3/19. Project on hold until funding becomes available.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Fox Mill Road and Pinecrest Road Intersection Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	665	Project Initiation	\$ 4M			
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Holt, Vanessa		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct traffic signal at intersection, including signalized pedestrian crosswalks and widening of both Fox Mill Road approaches for addition of left turn lanes	FC Project No:	DOT-000114		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					

Installation of a traffic signal is justified based on VDOT signal warrant study. The project increases safety, reduces congestion, and improves mobility for pedestrians and bicyclists. The project also allows easier access to the Connector Route 553 bus stop on Pinecrest Road. The signal improves safety and operations of transit vehicles, particularly buses turning onto Fox Mill Road from Pinecrest Road. Conceptual design has been completed by VDOT. VDOT and FCDOT are coordinating to identify funding to complete design, ROW, utility relocation, and construction.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Fox Mill Road Walkway from Fairfax County Parkway to Reston Parkway	665	Utility Relocation	\$ 2.5M	\$ 2.5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Mar-16	May-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-19	Oct-19
Scope: Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road	FC Project No:	ST-000036-009		Utility Relocation	Dec-19	Jul-20
	Program:			Construction	Jun-20	Apr-21
	TPP No:	121				
	Other Project No:					

Second pre-final plans are in progress. LAD NTP issued on 3/29/19. Land acquisition completed 10/4/19. Utility NTP issued on 12/9/19. TMP approved on 1/31/19.

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Monroe Street Connector	666	Study	\$.1M	\$.1M	C & I	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Jun-18	Oct-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Study will determine feasibility and constructability of new road connection from Monroe Street to Herndon-Monroe Park-and-Ride adjacent to Sunrise Valley Drive	FC Project No:	2G40-090-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	312				
	Other Project No:					

Report for the study is finalized. Meeting with Hunter Mill District office in spring 2020.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Monroe Street Northern Segment from Fox Mill Road to Sunrise Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Design	\$ 1.6M	\$ 1.6M	C & I	
District(s): Hunter Mill Scope: Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Jun-17	Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
	FC Project No:	2G40-086-014		Utility Relocation	Nov-19	Mar-20
	Program:	HMSAMS		Construction	Feb-20	Aug-20
	TPP No:	190.01, 190.13				
	Other Project No:					
Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Final design distributed for review 11/13/19. Schedule adjusted to address VDOT Location and Design Division comments.						

Project	Status and Details		Funding and Schedule			
Monroe Street Southern Segment from Monroe Manor to Dwight Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Design	\$ 1.6M	\$ 1.6M	C&I	
District(s): Hunter Mill Scope: Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Jun-17	Feb-21
	Lead Agency:	Capital Facilities		Land Acquisition	Jun-20	Jan-21
	FC Project No:	2G40-086-014		Utility Relocation	Jan-21	Apr-21
	Program:			Construction	Mar-21	Dec-21
	TPP No:	190.13				
	Other Project No:					
Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design distributed for review 11/15/19.						

Project	Status and Details		Funding and Schedule			
Van Buren Street from W&OD to Monroe Street Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Land Acquisition	\$ 5.17M	\$ 2.45M	C & I	
District(s): Dranesville Scope: Reconstruct with on-road bike lanes, sidewalks, drainage, and urban standards	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-18	Aug-19
	Lead Agency:	Town of Herndon		Land Acquisition	Apr-19	Feb-20
	FC Project No:	2G40-086-013		Utility Relocation	Feb-20	Sep-20
	Program:	HMSAMS		Construction	Aug-20	Dec-21
	TPP No:	190.12				
	Other Project No:					
Project location within Town of Herndon, and being administered by Town of Herndon. Project provides 5-foot sidewalks, ADA ramps, on-street and off-street bicycle lanes, street trees, street lighting, and high visibility crosswalks. The Town Council approved the concept design of the project on 2/28/17. Land acquisition is nearly complete. Schedule adjusted, because of additional time required to obtain land rights. Utility relocation to begin pending completion of land acquisition.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Van Buren Street/Worldgate Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	666	Land Acquisition	\$.7M	\$.25M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Mar-15	May-18
Scope: Install signalized crosswalk	Lead Agency:	Town of Herndon		Land Acquisition	Oct-17	Mar-20
	FC Project No:	2G40-086-004		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Apr-20	Oct-20
	TPP No:	190.02				
	Other Project No:					
Project location within the Town of Herndon. Project administered by the Town of Herndon. Design complete and land acquisition in progress. Schedule adjusted, because of additional time needed to acquire the necessary easements from property owners.						

Hunter Mill Road and Lawyers Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	On-Hold	\$ 15.5M			
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
Scope: Replace intersection with roundabout, including 10-foot shared-use path and pedestrian crossings	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-012		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	32				
	Other Project No:					
Project funding deferred as part of TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Hunter Mill Road Bridge over Difficult Run	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	On-Hold	\$.5M	\$.32M	Bridge, RSTP	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Steinhilber, Will		Design	Sep-13	Jan-18
Scope: Replace temporary bridge with permanent structure	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000009		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 102691				
Public hearing held on 6/17/15. The design concepts of the project have been approved by VDOT and Fairfax County. The bridge is currently in good condition and is not eligible for State of Good Repair (SGR) funding. The project is currently on hold, since SGR funding is only for bridges in poor condition and classified as structurally deficient.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Hunter Mill Road over Colvin Run Bridge Replacement	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	Project Initiation	\$ 4.7M		Federal, State, SGR	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Steinhilber, Will		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Replace the weight-restricted one-lane bridge over Colvin Run with a new two-lane bridge	FC Project No:	DOT-000112		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	UPC 110499, 110433				

The existing one-lane bridge is structurally deficient and received emergency timber reinforcement on 3/1/20. VDOT planned to replace the bridge with a two lane bridge using State of Good Repair (SGR) funds. VDOT held a public information hearing on 4/16/18 where the community expressed concerns about pedestrian safety and speeding. VDOT has requested that FCDOT contribute funds for additional work outside of SGR guidelines to help address community concerns by possibly providing traffic calming measures and pedestrian improvements.

Hunter Mill Road/Sunrise Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	674	Complete	\$ 1.6M	\$ 1.6M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Feb-13	Sep-16
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-14	Jul-15
Scope: Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, 8-foot trail, and curb and gutter	FC Project No:	ST-000003-031		Utility Relocation	May-15	Mar-19
	Program:			Construction	Oct-18	Sep-19
	TPP No:	20071				
	Other Project No:	PPTF01-03100				

Construction substantially complete 9/6/19.

Beulah Road Walkway Phase III	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Design	\$.5M	\$.5M	2007 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Aug-18	Apr-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-20	Apr-21
Scope: Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court	FC Project No:	ST-000021-009		Utility Relocation	TBD	TBD
	Program:			Construction	May-21	Jan-22
	TPP No:					
	Other Project No:	4YP201-PB009-C				

Task order approved 2/21/19. Second pre-final design is in progress. Schedule revised due to change in scope for this project. Project scope expanded to include downstream drainage outfall analysis which requires additional survey and design.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Plaza America Proffer Agreement (PA060J)	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Cancelled	\$.225M	\$.225M	Proffer	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Chellappa, Smitha		Design	Feb-04	Oct-05
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-05	TBD
Scope: Six bus shelters, five pads, and two benches	FC Project No:	ST-000022-004		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	D00448-PA060J				
Proffer contribution for public transportation improvements. Land acquisition unsuccessful at eastbound Sunset Hills at Target site. Remaining proffer funds used to fund expanded transit service. County project to install ADA compliant loading pad and bench on eastbound Sunset Hills Road near Fairfax County Parkway was completed in December 2019.						

Sunset Hills Road Eastbound Ramp/Fairfax County Parkway Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Design	\$.5M	\$.5M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	May-17	Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	NA	NA
Scope: Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF	FC Project No:	2G40-086-018		Utility Relocation	NA	NA
	Program:	RMAG		Construction	Apr-20	Feb-21
	TPP No:	189.10				
	Other Project No:					
Second final design and design waiver submitted to VDOT for review 12/3/19. Awaiting VDOT review comments. Schedule change due to delay in receiving comments.						

Sunset Hills Road Realignment	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Project Initiation			Private	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	TBD	TBD
	Lead Agency:	Developer		Land Acquisition	TBD	TBD
Scope: Relocate existing Sunset Hills Road further north to align with Crowell Road	FC Project No:	DOT-000099		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Developer is analyzing the relocation of existing Sunset Hills Road to the location in the county's comprehensive plan. This relocation will be beneficial to traffic flow on Hunter Mill Road, Dulles Toll Road, and Sunset Hills Road. Developer is considering options.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Sunset Hills Road/Town Center Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Construction	\$.576M	\$.576M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Pedestrian intersection improvements	Project Manager:	Zahirieh, Shahla		Design	Aug-13	Aug-16
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-15	Jun-16
	FC Project No:	AA1400099-13		Utility Relocation	NA	NA
	Program:	RMAG		Construction	Sep-19	Jun-20
	TPP No:					
	Other Project No:	RMAG-099; UPC 107437				
VDOT authorization for construction contract advertisement received 9/9/19. Bid advertised 9/24/19. Bids opened 10/15/19. Construction award package resubmitted to VDOT for authorization on 12/3/19 and authorization received 12/17/19. Board notification of construction contract award signed 1/9/20. Notice of award sent 1/13/20. Pre-construction meeting held on 2/4/20.						

Wolftrap Elementary School Safe Routes to School	Status and Details		Funding and Schedule			
Wolftrap Elementary School Safe Routes to School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	675	Design	\$.25M	\$.25M	RSTP, CMAQ	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF	Project Manager:	Lauretti, Francesco		Design	Nov-19	Jan-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-21	Nov-21
	FC Project No:	AA1400150-19		Utility Relocation	NA	NA
	Program:			Construction	Aug-22	Jul-23
	TPP No:	20085				
	Other Project No:					
Survey is complete. Preliminary design in progress. Design NTP issued on 11/5/19.						

Old Courthouse Road and Besley Road	Status and Details		Funding and Schedule			
Old Courthouse Road and Besley Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Design	\$ 13M	\$ 13M	NVTA Local, 2014 Bonds	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
Scope: Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path	Project Manager:	Nabavi, Seyed		Design	Jul-15	Dec-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-20	Nov-20
	FC Project No:	5G25-059-007		Utility Relocation	Nov-20	May-21
	Program:			Construction	Apr-21	Jul-23
	TPP No:	35				
	Other Project No:					
Pre-final design distributed for review 1/29/20. Utility relocation coordination is ongoing.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Old Courthouse Road Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Utility Relocation	\$ 2.3M	\$ 2.3M	C & I	
District(s): Hunter Mill Scope: Trail on one side from Westbriar Court/Fairway Drive northeast to Battery Park Street	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lilley, Ronald		Design	Aug-15	Oct-18
	Lead Agency:	Town of Vienna		Land Acquisition	Oct-18	Apr-20
	FC Project No:	DOT-000021		Utility Relocation	Sep-19	Aug-20
	Program:	TMSAMS		Construction	Feb-21	Jul-22
	TPP No:	232				
	Other Project No:					

Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Town of Vienna is managing project. Board approval for Phase II (land acquisition and construction) on 12/4/18. Plans approved for construction. Utility relocation underway. Land Acquisition of Fairfax County Water owned parcel nearly complete. Utility relocation schedule adjusted to accommodate land acquisition delay. Town of Vienna decided to shift construction procurement until after utility relocation is complete and begin start of construction in early 2021.

Project	Status and Details		Funding and Schedule			
Old Courthouse Road Walkway from Creek Crossing Road to Country Club Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	677	Construction	\$ 1.3M	\$ 1.3M	Federal, C & I	
District(s): Hunter Mill Scope: Construct 5-foot concrete sidewalk along Old Courthouse Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-16	May-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18	Mar-19
	FC Project No:	AA1400138-15		Utility Relocation	Aug-18	Oct-19
	Program:	SRTS		Construction	Sep-19	Jul-20
	TPP No:	307				
	Other Project No:	SRTS-138, UPC # 105990				

Funding via Safe Routes to School Grant. Utility relocation complete. VDOT approved construction authorization 12/9/19. Board notification of construction contract award signed 1/17/20. Schedule adjusted due to additional time required to obtain construction authorization and contract award approval. Pre-construction meeting held 1/29/20.

Project	Status and Details		Funding and Schedule			
Walker Road Bridge	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	681	On-Hold	\$ 4.85M	\$ 1.1M	Secondary	
District(s): Dranesville Scope: Replace bridge over Piney Run (PE and ROW only)	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	Nov-12	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000040		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:	0681-029-717,P101,B; UPC 84383				

Funded for design and ROW only. Project redesigned to incorporate pedestrian and bicycle facilities. Design public hearing held 2/3/16. Board of Supervisors endorsed design plans for the bridge replacement on 6/21/16. Project is on hold until funding becomes available.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Balls Hill Road and Old Dominion Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	686	Project Initiation	\$ 14.847M	\$ 14.847M	NVTA Local	
District(s): Dranesville Scope: Intersection improvements, including pedestrian facilities	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-087-002		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	22				
	Other Project No:					

Advanced land acquisition activities completed. Board endorsed preferred option in December 2018. Study complete and forwarded for design. Design task orders approved. Traffic data collected and intersection analysis underway. It was decided in coordination with the supervisor's office that an additional survey was needed to extend the project limits. Task order addendum for additional survey and design services is being negotiated.

Chesterbrook Road Walkway from Chesterford Way to Maddux Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Construction	\$ 2.4M	\$ 2.4M	C & I	
District(s): Dranesville Scope: Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	May-15	Feb-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	Dec-17
	FC Project No:	2G40-088-016		Utility Relocation	May-18	Jun-19
	Program:			Construction	May-19	Aug-20
	TPP No:	305				
	Other Project No:					

Contract awarded 8/30/19. Construction NTP was issued on 10/21/19. Construction is 25% complete. Schedule adjusted to match construction contract duration.

Chesterbrook Road Walkway from Forest Lane to North 41st Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Project Initiation	\$ 1.5M	\$ 1.5M	C & I	
District(s): Dranesville Scope: Construct walkway on southside of Chesterbrook Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-071		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	240				
	Other Project No:					

Project scoping and initial coordination in progress. Anticipate forwarding for design in March 2020. Coordination ongoing with Stormwater Management and VDOT for culvert replacement at Chesterbrook Road and North Albemarle Street.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Chesterbrook Road Walkway from Maddux Lane to North Albemarle Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Project Initiation	\$ 1M	\$ 1M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Steinhilber, Will		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on southside of Chesterbrook Road	FC Project No:	2G40-088-005		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	107				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate forwarding for design in March 2020. Coordination ongoing with Stormwater Management and VDOT for culvert replacement at Chesterbrook Road and North Albemarle Street.						

Project	Status and Details		Funding and Schedule			
Chesterbrook Road Walkway from North Albemarle Street to Forest Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	689	Project Initiation	\$ 1.3M	\$ 1.3M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Steinhilber, Will		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on south side of Chesterbrook Road	FC Project No:	2G40-088-070		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	239				
	Other Project No:					
Project scoping and initial coordination in progress. Anticipate forwarding for design in March 2020. Coordination ongoing with Stormwater Management and VDOT for culvert replacement at Chesterbrook Road and North Albemarle.						

Project	Status and Details		Funding and Schedule			
Westmoreland Street and Rosemont Drive Bike Lanes	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	693	Land Acquisition	\$.55M	\$.55M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Oct-17	Mar-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-19	Feb-20
Scope: Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive	FC Project No:	5G25-063-009		Utility Relocation	NA	NA
	Program:			Construction	Apr-20	Oct-20
	TPP No:	187				
	Other Project No:					
Final design is in progress. LAD NTP issued on 3/22/19. Land rights on 2 of 3 properties have been acquired. Additional time required to negotiate with final property owner to acquire land rights on the remaining property. Schedule adjusted due to design concerns related to the location of a historic well on the owner's property.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Westmoreland Street Walkway from Kirby Road to Lemon Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	693	Project Initiation		\$ 1.8M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on west side of Westmoreland Street	FC Project No:	ST-000036-015		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	186				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Project funding was included in the TPP update approved by the Board on 12/3/19. Project cost estimate is being developed. Project scoping expected to be completed by late summer 2020.						

Project	Status and Details		Funding and Schedule			
Great Falls Street Walkway from Grande Lane to Haycock Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	694	Project Initiation	\$.4M	\$.4M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on west side of Great Falls Street	FC Project No:	DOT-000076		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	201				
	Other Project No:					
Project funding was included as part of the TPP update approved by the Board on 12/3/19. Developing schedule for project scoping.						

Project	Status and Details		Funding and Schedule			
Lewinsville Road and Spring Hill Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	694	Study	\$ 17.6M	\$.144M	NVTALocal	
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Stevens, Daniel		Design	Jan-17	Aug-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Alternatives analysis to improve traffic flow and safety, add pedestrian crosswalks	FC Project No:	2G40-087-014		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	34				
	Other Project No:					
Four alternatives were developed with a high-level screening process and presented at a community meeting in May 2018. Two alternatives advanced for detailed traffic analysis and plan development, and were presented in June 2019. Schedule adjusted due to need for additional public involvement following meeting in June. Public information meeting to be held in spring 2020 concerning final proposed alternative. Study anticipated to be completed by August 2020.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Idylwood Road Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	On-Hold	\$ 1.05M			
District(s): Providence Scope: Construct trail from Helena Drive to Idyl Lane on the south side of Idylwood Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000020		Utility Relocation	TBD	TBD
	Program:	TMSAMS		Construction	TBD	TBD
	TPP No:					
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. The original scope called for bicycle lanes/bicycle shoulders. It was determined that on-road bicycle shoulders would not be feasible, due to major utility conflicts and ROW constraints. Project scoping deferred until funding is identified.						

Idylwood Road Walkway from Friendship Lane to Stephanie Marie Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Project Initiation	\$.3M	\$.3M	Developer	
District(s): Dranesville Scope: Construct walkway on the north side of Idylwood Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	NA	NA
	Lead Agency:	Developer		Land Acquisition	NA	NA
	FC Project No:	DOT-000077		Utility Relocation	NA	NA
	Program:			Construction	Sep-20	TBD
	TPP No:	203				
	Other Project No:					
An 8-foot asphalt walkway will be constructed by the developer. Development plan approved on 2/14/17. First subdivision plans were distributed to the county in December 2019. Developer anticipates starting construction in summer 2020.						

Kirby Road Walkway from Birch Road to Ivy Hill Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Construction	\$ 1.75M	\$ 1.75M	C & I	
District(s): Dranesville Scope: Construct 6-foot concrete sidewalk on north side of Kirby Road	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-15	Nov-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-17	Sep-17
	FC Project No:	2G40-088-017		Utility Relocation	NA	NA
	Program:			Construction	Feb-19	Apr-20
	TPP No:	143				
	Other Project No:					
Project construction bundled with Project 2G40-088-018 Kirby Road Walkway from Ivy Hill Drive to Corliss Court. Construction 65% complete.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Chesterbrook Elementary School to Halsey Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 1.1M	\$ 1.1M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Apr-16	Mar-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-18	Apr-19
Scope: Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road	FC Project No:	ST-000036-010		Utility Relocation	Aug-19	May-20
	Program:			Construction	Apr-20	Dec-20
	TPP No:	140				
	Other Project No:					
Fairfax Water final relocation design received 9/10/19. Washington Gas relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Schedule adjusted due to additional time required to complete Washington Gas and CenturyLink utility relocations which are anticipated to be complete in spring 2020. Final plans submitted 1/27/20.						

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Chesterbrook Road to Mori Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 2.15M	\$ 2.15M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-18	Apr-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-20	Dec-20
Scope: Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road	FC Project No:	2G40-088-069		Utility Relocation	Jan-21	Jul-21
	Program:			Construction	Jul-21	Jun-22
	TPP No:	238				
	Other Project No:					
Pre-final design in progress. VDOT initiated a signal project at the intersection of Kirby Road and Chesterbrook Road. A meeting is being scheduled with VDOT to coordinate projects.						

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Halsey Road to Franklin Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Design	\$ 1.75M	\$ 1.75M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Apr-16	Mar-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-18	Aug-19
Scope: Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road	FC Project No:	ST-000036-011		Utility Relocation	Aug-19	May-20
	Program:			Construction	Apr-20	Dec-20
	TPP No:	141				
	Other Project No:					
Fairfax Water final relocation design received 9/10/19. Washington Gas relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Schedule adjusted due to additional time required to complete Washington Gas and CenturyLink utility relocations which are anticipated to be complete in spring 2020. Final plans submitted 1/27/20.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Kirby Road Walkway from Ivy Hill Drive to Corliss Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	Construction	\$ 1.6M	\$ 1.6M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-15	Nov-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-17	Jun-17
Scope: Construct 6-foot concrete sidewalk on north side of Kirby Road	FC Project No:	2G40-088-018		Utility Relocation	NA	NA
	Program:			Construction	Feb-19	Apr-20
	TPP No:	142				
	Other Project No:					
Contract awarded 6/3/19. Construction NTP 7/9/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway from Birch Road to Ivy Hill Drive. VDOT LUP permit revision for driveway relocation submitted 12/19/19. Permit revision approved 1/28/20. Construction 75% complete.						

Kirby Road/Old Dominion Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	695	On-Hold	\$ 10.7M			
District(s): Dranesville	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Improve intersection safety and geometry including extension of turn lanes and additional pedestrian facilities	FC Project No:	2G40-087-013		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	33				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project on hold until funding is identified.						

Great Falls Street Walkway from I-66 Bridge to North West Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	697	Construction	\$ 3.25M	\$ 3.25M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Beall, James		Design	Oct-15	May-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-17	Jul-18
Scope: Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street	FC Project No:	5G25-060-042		Utility Relocation	Jan-19	Aug-19
	Program:			Construction	Aug-19	Jan-21
	TPP No:	202				
	Other Project No:					
Bids opened 9/25/19. Utility relocations complete. Notice of award sent to contractor 10/28/19. Pre-construction meeting held 1/6/20. Construction NTP 1/13/20. Submittal and approval of contractor's insurance and bonds delayed NTP. Schedule adjusted as a result. Construction bundled with project ST-000036-003 North West Street sidewalk. Construction 5% complete.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Electric Avenue and Cedar Lane Northbound Left Turn Lane	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	698	On-Hold	\$ 1.6M			
District(s): Providence	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	Mar-15	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements	FC Project No:	2G40-087-004		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	26				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Wakefield Chapel Road Bike Lanes from Pulley Court to NVCC Campus	710	Utility Relocation	\$ 2M	\$ 2M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahlá		Design	Mar-17	Jan-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-18	Aug-19
Scope: Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk	FC Project No:	5G25-063-002		Utility Relocation	Sep-19	Mar-20
	Program:			Construction	Feb-20	Nov-20
	TPP No:	343				
	Other Project No:					
LAD completed 8/23/19. Final plans approved 1/2/20. VDOT permit application submitted 1/15/20. Utility relocations are underway.						

Project	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
Wakefield Chapel Road Walkway	710	Project Initiation	\$.5M	\$.5M	2014 Bonds	
District(s): Braddock	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install walkway on east side from Braddock Road to Stahlway Lane	FC Project No:	5G25-060-046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	342				
	Other Project No:					
Project is part of the Third Four-Year Transportation Program approved by the BOS on 7/10/12. Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. After initial scoping and coordination with the district supervisor, it was decided to include walkway as part of the Braddock Road Multimodal Improvements, TPP Project No. 45. Field survey and consultant procurement scheduled for late summer 2019 through spring 2020. CIM in winter 2021. Public hearing in summer 2021. Design approval fall 2021.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
North Chambliss Street/Beauregard Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	713	Design	\$ 2M	\$ 2M	2014 Bonds	
District(s): Mason	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Dec-16	Sep-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-20	Jul-21
Scope: Extend island at North Chambliss Street and Beauregard Street intersection	FC Project No:	5G25-059-003		Utility Relocation	Aug-21	Nov-21
	Program:			Construction	Dec-21	Aug-22
	TPP No:	320				
	Other Project No:					
Design NTP sent on 8/21/19. Utility designation completed on 11/8/19. Intermediate design distributed for review 12/19/19.						

Project	Status and Details		Funding and Schedule			
Seminary Road Walkway from north of Magnolia Lane to Colfax Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	716	Construction	\$ 1.05M	\$ 1.05M	2014 Bonds	
District(s): Mason	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Sep-16	Sep-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-18	Sep-19
Scope: 900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue	FC Project No:	5G25-060-038		Utility Relocation	Feb-19	Apr-19
	Program:			Construction	Nov-19	Jun-20
	TPP No:	169				
	Other Project No:					
Construction NTP issued on 12/16/19. Construction 5% complete.						

Project	Status and Details		Funding and Schedule			
Creek Crossing Pedestrian Enhancements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	724	Design		\$ 2.5M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	Oct-18	Oct-20
	Lead Agency:	Town of Vienna		Land Acquisition	TBD	TBD
Scope: Upgrade existing pedestrian facility on east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road	FC Project No:	2G40-088-011		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	231				
	Other Project No:					
Significant community coordination will be required. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP on 8/13/18. Survey complete and conceptual layout is underway. Consultant is updating layout based on FCDOT comments, before meeting with supervisor's office.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Center Road Walkway from West Springfield High School to Garden Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	777	Complete	\$ 1.25M	\$ 1.25M	2014 Bonds	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Dec-14	Jan-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-17	Jun-17
Scope: 667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening	FC Project No:	ST-000036-006		Utility Relocation	Dec-17	Sep-18
	Program:			Construction	Apr-19	Nov-19
	TPP No:	100				
	Other Project No:					
Construction substantially complete 11/22/19.						

Wiehle Avenue/Washington/Old Dominion (W&OD) Trail Phase II	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	828	Design	\$ 13.401M	\$ 13.401M	RSTP, CMAQ	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Nov-14	May-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-20	Apr-21
Scope: Construct bicycle and pedestrian grade separated crossing	FC Project No:	AA1400102-13		Utility Relocation	Aug-20	Apr-22
	Program:	RMAG		Construction	Jan-22	Jun-23
	TPP No:					
	Other Project No:	RMAG-102; UPC 104294; 9999-029-098				
Third pre-final design distributed on 1/17/20. Draft plat received 1/30/20 and is under review. ROW authorization package is underway.						

Innovation Avenue/Rock Hill Road to Innovation Center Metrorail Station	Status and Details		Funding and Schedule			
	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	847	Construction	\$.4M	\$.4M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marsh, Dennis		Design	Nov-17	Nov-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-18	Nov-19
Scope: Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard	FC Project No:	2G40-086-012		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	Dec-19	Apr-20
	TPP No:	190.11				
	Other Project No:					
Land acquisition completed 11/4/19. No utility relocations required. Final construction package submitted to UDCD on 11/15/19. Construction NTP 1/27/20.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Herndon Parkway from W&OD Trail to Fairbrook Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	924	Land Acquisition	\$ 14.1M	\$ 3.739M	C & I	
District(s): Dranesville Scope: Add approximately 2,100-ft of two-way cycletrack on south side of Herndon Parkway	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-17	Oct-19
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Apr-19	Feb-20
	FC Project No:	DOT-000005		Utility Relocation	Jul-19	Jul-20
	Program:	HMSAMS		Construction	Dec-20	Aug-22
	TPP No:	190.08				
	Other Project No:					
<p>Project incorporated into VDOT East Spring Street Widening project. Board approved agreement for partial construction funding on 12/3/19. Schedule adjusted to match VDOT East Spring Street Widening project and current project estimate reflects the cost of VDOT East Spring Street project which has secured additional funding from other sources.</p>						

Herndon Parkway/Herndon Metro Entrance North	Status and Details		Funding and Schedule			
Herndon Parkway/Herndon Metro Entrance North	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	924	Utility Relocation	\$ 5.8M	\$.25M	C & I	
District(s): Dranesville Scope: Install mid-block signalized crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	Apr-17	Mar-18
	Lead Agency:	Town of Herndon		Land Acquisition	May-18	Dec-19
	FC Project No:	2G40-086-005		Utility Relocation	Jan-20	May-20
	Program:	HMSAMS		Construction	Jun-20	Jun-21
	TPP No:	190.03				
	Other Project No:					
<p>Project location within the Town of Herndon and being administered by the Town of Herndon. Project adds a new mid-block signalized crosswalk. Project incorporated into a larger project which includes bus bays and driver drop-off lanes funded by other sources. Current project estimate reflects overall project cost and total funding reflects Fairfax County contributions for the signalized crosswalk improvement. Pending construction authorization from VDOT, construction is expected to begin in June 2020.</p>						

Memorial Street/Donora Drive	Status and Details		Funding and Schedule			
Memorial Street/Donora Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1401	Design	\$.25M	\$.25M	C & I & Proffer	
District(s): Lee Scope: Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Dec-18	Sep-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Oct-20	May-21
	FC Project No:	2G40-088-077		Utility Relocation	TBD	TBD
	Program:			Construction	Dec-21	Jun-22
	TPP No:	657				
	Other Project No:					
<p>Pre-final design in progress. Approval of proposal amendment in progress. Concurrence received from supervisor's office on 11/6/19 for the new design proposed by the consultant based on the crosswalk study. Plans will be revised to include new crosswalk across the western Memorial Street approach including new curb cut ramps and pedestrian refuge island. Memorial Street will also be narrowed by a curb extension at the southwest corner of the intersection. Schedule adjusted due to change in scope based on crosswalk study.</p>						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Belle View Boulevard and George Washington Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1510	On-Hold	\$.4M	\$.1M	C & I	
District(s): Mount Vernon	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Marfurt, Lindsay		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add bicycle/pedestrian crossing and connection to Mount Vernon trail	FC Project No:	2G40-088-065		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	227				
	Other Project No:					
Funded for study. Project is on hold pending the outcome of the National Park Service study which is expected to be completed in March 2020.						

Jefferson Manor Improvements Phase IIIA	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1614	Bid Advertisement	\$ 3.5M	\$ 3.5M	2007 Bonds	
District(s): Lee	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Mar-15	Sep-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-17	Aug-18
Scope: Infrastructure reconstruction on Albemarle Drive in Jefferson Manor	FC Project No:	2G25-097-000		Utility Relocation	Jul-18	Jun-19
	Program:			Construction	Feb-20	Apr-21
	TPP No:	220				
	Other Project No:					
Final construction package is in progress. VPDES notice of coverage received 8/30/19. SWPPP is complete. Draft construction package submitted to UDCD 9/24/19. VDOT permit received 10/3/19. Construction authorization delayed due to request for additional utility survey to locate existing private sanitary laterals within project limits. Construction authorization and bid advertisement anticipated February 2020. Schedule adjusted based on anticipated 12 month construction contract duration.						

Birch Street Sidewalk	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1744	Complete	\$ 1.7M	\$ 1.7M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Dec-11	Oct-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-15	Nov-16
Scope: Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk	FC Project No:	ST-000003-048		Utility Relocation	Aug-17	Apr-18
	Program:			Construction	Sep-18	Nov-19
	TPP No:	20065				
	Other Project No:	PPTF01-04800				
Construction substantially complete 11/22/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
North West Street Sidewalk from Great Falls Street to Brilyn Place	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1799	Construction	\$ 1.1M	\$ 1.1M	2014 Bonds	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: 260 LF of 5-foot sidewalk along north side of North West Street	Project Manager:	Beall, James		Design	Sep-15	Apr-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-17	Jul-18
	FC Project No:	ST-000036-003		Utility Relocation	Jan-19	Aug-19
	Program:			Construction	Aug-19	Jan-21
	TPP No:	350				
	Other Project No:					
Construction bundled with project 5G25-060-042 Great Falls Street walkway. Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. Notice of award sent to contractor 10/28/19. Pre-construction meeting held 1/6/20. Construction NTP 1/13/20. Schedule adjusted because submittal and approval of contractor's insurance and bonds delayed NTP. Construction is 5% complete.						

Lorton Arts Access Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	1976	Complete	\$ 1.742M	\$ 1.742M	Bonds	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
Scope: Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123	Project Manager:	Nabavi, Seyed		Design	Feb-16	Sep-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-18	Feb-18
	FC Project No:	TS-000020-001		Utility Relocation	NA	NA
	Program:			Construction	Oct-18	Oct-19
	TPP No:	20075				
	Other Project No:					
Construction substantially complete 10/30/19.						

Crestview Drive Walkway from Eldridge Lane to Builders Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2525	Project Initiation	\$.6M	\$.3M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Construct walkway on the east side of Crestview Drive	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	DOT-000072		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	195				
	Other Project No:					
Project funding was included as part of the TPP update approved by the Board on 12/3/19. Developing schedule for project scoping.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Crestview Drive Walkway from Ferris Avenue to Builders Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2525	Project Initiation	\$.6M	\$.4M	TBD	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on the west side of Crestview Drive	FC Project No:	DOT-000073		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	196				
	Other Project No:					
Project funding was included as part of the TPP update approved by the Board on 12/3/19. Developing schedule for project scoping.						

Frontier Drive from Franconia-Springfield Parkway to Loisdale Road	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2677	Design	\$ 140M	\$ 35M	NVTA Regional			
District(s): Lee	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date		
	Project Manager:	Bandy, Audra		Design	Mar-16	TBD		
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD		
Scope: Extend Frontier Drive including improvements to circulation around Franconia-Springfield Metrorail Station and Franconia-Springfield Parkway ramps	FC Project No:	DOT-000008		Utility Relocation	TBD	TBD		
	Program:			Construction	TBD	TBD		
	TPP No:	16						
	Other Project No:	UPC 106742						
Current contract for design approval. Schedule shown for design approval only. Phase two of project will require a separate contract when the project delivery method is determined. A design supplement was executed on 4/8/19. It includes a revision of the typical section and the intersection at WMATA entrance. Project coordination meetings held with WMATA in December 2018 and May 2019. Additional coordination with WMATA required to finalize scope of improvements. Schedule to be determined once coordination issues are resolved.								

Redd Road Walkway	Route Number		Status		Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2706	Project Initiation	\$.1M	\$.1M	C & I			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date		
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD		
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD		
Scope: Construct walkway and bridge connecting Redd Road (Idylwood Road Side) to Redd Road (Pimmit Drive Side)	FC Project No:	2G40-088-060		Utility Relocation	TBD	TBD		
	Program:			Construction	TBD	TBD		
	TPP No:	208						
	Other Project No:							
Project funding was included as part of the TPP update approved by the Board on 12/3/19. Developing schedule for project scoping.								

Project Status Report for 2/29/2020

Project		Status and Details		Funding and Schedule		
Lisle Avenue Walkway from Griffith Road to Peabody Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2724	Design	\$.7M	\$.7M	C & I	
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Aug-18	Apr-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Aug-20	Mar-21
Scope: Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue	FC Project No:	2G40-088-044		Utility Relocation	Jan-21	Mar-21
	Program:			Construction	May-21	Feb-22
	TPP No:	147				
	Other Project No:					
Pre-final plans were distributed for review on 11/15/19. Draft plats received 1/20/20 and are under review. Project scope was expanded to address stormwater issues.						

Project		Status and Details		Funding and Schedule		
Peabody Drive Walkway from Magarity Road to Lisle Avenue near Westgate Elementary School	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	2726	On-Hold	\$.4M			
District(s): Dranesville	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct walkway on east side of Peabody Drive	FC Project No:	2G40-088-048		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	160				
	Other Project No:					
Project funding was deferred as part of the TPP update approved by the Board on 12/3/19. Project is on hold until funding is identified.						

Project		Status and Details		Funding and Schedule		
Giles Run Connector Road from Lorton Road to Laurel Hill Adaptive Reuse Site	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3362	Design	\$ 4M	\$ 4M	C & I	
District(s): Mount Vernon	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Dec-17	Aug-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-20	Jul-20
Scope: Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development	FC Project No:	2G40-067-000		Utility Relocation	NA	NA
	Program:			Construction	Oct-20	Oct-21
	TPP No:	20006				
	Other Project No:					
It was determined there are no utility relocations required for this project. This project will be permitted through the Land Development Services (LDS) review process. First submission to LDS on 11/18/19.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Fairfax County Parkway/Terminal Road	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	3726	Design	\$ 2.25M	\$ 2.25M	NVTA Local	
District(s): Lee, Mount Vernon Scope: Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	May-19	May-22
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-21	Mar-22
	FC Project No:	2G40-087-020		Utility Relocation	Apr-22	Oct-22
	Program:			Construction	Jul-22	May-23
	TPP No:	27.03				
	Other Project No:					
Utility survey received 9/13/19. Intermediate design distributed for review 2/10/20.						

Soapstone Drive Overpass	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation	\$ 169.24M	\$ 13.15M	NVTA Local, RSTP	
District(s): Hunter Mill Scope: Construct a 4-lane roadway over the Dulles Toll Road from Sunrise Valley Drive to Sunset Hills Road including pedestrian, bicycle, and transit facilities	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-078-000		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	15				
	Other Project No:					
Recommended (hybrid) alternative was approved by the Board 5/13/14. FCDOT completed architectural analysis for environmental assessment as directed by Virginia Department of Historic Resources in fall 2018. FCDOT began work on Section 106 in March 2019. The Keeper of the National Register of Historic Places ruled Reston Center for Associations and Educational Institutions (RCAEI) is an eligible historic district. FCDOT is continuing with Section 4(f) and Section 106 work, including investigating alternatives to avoid, mitigate, or minimize the impact to the RCAEI.						

Soapstone Drive Walkway from South Lakes Drive to Snakeden Branch	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4720	Project Initiation	\$ 1.2M		C & I	
District(s): Hunter Mill Scope: Construct walkway on westside of Soapstone Drive	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	TBD, To Be Determined		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-088-051		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	173				
	Other Project No:					
Project scoping deferred until funding is identified.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Glade Drive Walkway from Colts Neck Road to Freetown Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4721	Bid Advertisement	\$.8M	\$.8M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	May-15	Nov-19
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Sep-18	Oct-19
Scope: Approximately 1,200 LF of sidewalk on north side of Glade Drive	FC Project No:	2G40-088-007		Utility Relocation	Jul-17	Aug-17
	Program:			Construction	Jan-20	Sep-20
	TPP No:	127				
	Other Project No:					
Land acquisition completed on 10/25/19. Final construction package is in progress. Draft construction package submitted to UDCD on 12/3/19. Construction task order being negotiated. VDOT permit received 12/4/19. Final plans approved on 2/6/20.						

Project	Status and Details		Funding and Schedule			
North Shore Drive Walkway from east of North Shore Court to Sycamore Valley Court	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4726	Utility Relocation	\$ 1.9M	\$ 1.9M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Nabavi, Seyed		Design	Feb-17	Feb-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Feb-19	Nov-19
Scope: Construct 5-foot concrete sidewalk along the south side of North Shore Drive	FC Project No:	2G40-088-027		Utility Relocation	Dec-19	Jul-20
	Program:			Construction	Aug-20	Mar-21
	TPP No:	155				
	Other Project No:					
Land acquisition completed 11/22/19. Utility relocation in progress. VDOT permit application submitted 2/3/20.						

Project	Status and Details		Funding and Schedule			
Poplar Tree Road - Bridge Widening	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	4831	Design-Build	\$ 6M	\$ 2.6M	I-66 Concession Fee	
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Sep-18	Mar-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct the new Poplar Tree Road bridge over Route 28 as a four lane road that matches the future four lane segment in the Fairfax County Comprehensive Plan	FC Project No:	DOT-000110		Utility Relocation	TBD	TBD
	Program:			Construction	Aug-19	Nov-20
	TPP No:					
	Other Project No:	UPC 112779				
This project has been included in the scope as part of the I-66 outside the beltway project. The change order was finalized and issued to FAM Construction on 8/16/18. Construction of the bridge began in 2019 and the bridge girders were installed in February 2020. The bridge is approximately 20% complete.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Fairfax County Parkway to Innovation Station	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$ 6.1M	\$ 6.1M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Roberson, Jeanmarie		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths	FC Project No:	2G40-086-015		Utility Relocation	NA	NA
	Program:	HMSAMS		Construction	TBD	TBD
	TPP No:	190.14				
	Other Project No:					
Scope has been refined and 30% design is ongoing. The 30% design is expected to be completed by spring 2020. Schedule to be determined at that time.						

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Reston Parkway to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$ 1.6M	\$ 1.6M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive	FC Project No:	5G25-062-016		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.16				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scope has been refined and 30% design is ongoing. The 30% design is expected to be completed by spring 2020. Schedule to be determined at that time.						

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive from Reston Parkway to Soapstone Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$ 9.1M	\$ 9.1M	C & I	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Mar-18	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive	FC Project No:	2G40-085-002		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.04				
	Other Project No:					
Project included in 2014 Transportation Bond Referendum that voters approved November 2014. Project schedule being developed pending review of an anticipated development application in the vicinity of the project. Pre-final design was distributed for review on 11/12/19. Received VDOT comments on 1/6/20. A meeting was held with CPTED on 2/10/20 for further scope evaluation. A reduced scope involving construction of a SUP was suggested due to several factors including the anticipated development and the time and cost of utility relocation and land acquisition.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive Sidewalk	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Construction	\$ 1.81M	\$ 1.81M	RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Hojatzadeh, Max		Design	Aug-13	Nov-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-16	Oct-18
Scope: Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway	FC Project No:	AA1400100-13		Utility Relocation	Oct-18	May-19
	Program:	RMAG		Construction	May-19	Jun-20
	TPP No:	189.05				
	Other Project No:	RMAG-100; UPC 107438				
Schedule adjusted due to additional time required to obtain construction authorization and contract award approval. Signal timings resubmitted for VDOT approval on 12/4/19. Construction 55% complete.						

Sunrise Valley Drive Walkway from Hitchcock Drive to Colts Brook Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Design	\$.9M	\$.9M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Shahnaj, Sonia		Design	Jun-18	Jan-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	May-20	Dec-20
Scope: Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive	FC Project No:	5G25-060-040		Utility Relocation	Jan-21	Jun-21
	Program:			Construction	Jun-21	Apr-22
	TPP No:	176				
	Other Project No:					
Pre-final design distributed for review 10/18/19. Comments received on 12/5/19. Final design is underway. Utility field inspection is in progress. Received draft plat on 1/24/20 and it is currently under review.						

Sunrise Valley Drive Walkway North Side from Soapstone Drive to South Lakes Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Construction	\$ 1.75M	\$ 1.75M	CMAQ, RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Sep-12	Jan-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-16	Aug-17
Scope: Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive	FC Project No:	AA1400074-12		Utility Relocation	Jan-15	Jul-19
	Program:	DCBPA		Construction	May-19	Jun-20
	TPP No:					
	Other Project No:	TMSA-029-010, PE-101, RW-201, C-501				
Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk (south side). AA140073-12 to be completed before construction proceeds with this project. Construction NTP was issued on 10/16/19. Construction is 10% complete. Schedule adjusted to match construction contract duration.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Sunrise Valley Drive Walkway South Side from Soapstone Drive to South Lakes Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	Construction	\$ 1.429M	\$ 1.429M	CMAQ, RSTP	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Lauretti, Francesco		Design	Sep-12	Aug-17
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jun-16	Jan-17
Scope: Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive	FC Project No:	AA1400073-12		Utility Relocation	Jan-15	Jun-19
	Program:	DCBPA		Construction	May-19	Jun-20
	TPP No:					
	Other Project No:	TMSA-029-010, PE-101, RW-201, C-501				
Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk (north side). Construction NTP issued on 10/16/19. Construction is 65% complete. Schedule adjusted to match construction contract duration.						

Sunrise Valley Drive/Edmund Halley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	On-Hold	\$.25M	\$.25M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Bandy, Audra		Design	Jul-16	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Install signalized crosswalks	FC Project No:	5G25-062-005		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.05				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scoping completed and forwarded to VDOT in March 2016 to be constructed by Signal Rebuild Program. Coordinating with VDOT, Capital Rail Constructors (CRC), and project AA1400100-13, Sunrise Valley Drive Sidewalk, to develop a construction schedule and project designs so the multiple projects do not overlap. Project temporarily on hold as a result.						

Sunrise Valley Drive/Reston Association Entrance	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5320	On-Hold	\$.14M	\$.14M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Jun-17	Oct-18
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	Nov-17	Oct-18
Scope: Provide pedestrian crosswalk on the east leg of the intersection	FC Project No:	5G25-062-014		Utility Relocation	Nov-18	Mar-19
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.17				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line road work at the intersection of Sunrise Valley Drive and Reston Parkway.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
South Lakes Drive Walkway from Greenkeepers Court to Sunrise Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	5329	Land Acquisition	\$ 2.3M	\$ 2.3M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road	Project Manager:	Hojatzadeh, Max		Design	May-17	Aug-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Nov-19	Jun-20
	FC Project No:	5G25-060-039		Utility Relocation	Dec-19	Dec-20
	Program:			Construction	Sep-20	Jun-21
	TPP No:	175				
	Other Project No:					
Final design approved by Design Review Board. Received utility relocation design. LAD NTP 11/4/19. Land rights on 6 of 10 properties have been acquired.						

International Drive/Tysons Boulevard	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6034	Construction	\$.086M	\$.1M	RSTP	
District(s): Providence	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Pedestrian intersection improvements	Project Manager:	Askarzadeh, Negin		Design	NA	NA
	Lead Agency:	Developer		Land Acquisition	NA	NA
	FC Project No:	AA1400119-13		Utility Relocation	NA	NA
	Program:	TMSAMS		Construction	NA	Apr-20
	TPP No:					
	Other Project No:	TMSAMS-119; UPC 106935				
The north quadrants were built by VDOT as part of a signal upgrade. Per coordination with VDOT, the south quadrant of the project to be incorporated into a developer plan to improve the intersection. The redevelopment plan was approved on 11/14/18. Site work is underway and the signal and utility work has started. The entrance ramps have been installed. The temporary striping has been added and the final pavement top coat and striping is anticipated in April 2020.						

New Dominion Parkway from Reston Parkway to Fairfax County Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6363	Design	\$ 2M	\$ 2M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
Scope: Reconstruct New Dominion Parkway with off-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway	Project Manager:	Madhusudhan, Galappa		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	2G40-085-003		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.13				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Scope has been refined and 30% design is ongoing. The 30% design is expected to be completed by spring 2020. Schedule to be determined at that time.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Monument Drive Commuter Parking Garage and Transit Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6751	Design	\$ 50.9M	\$ 38.5M	I-66 Concession Fee	
District(s): Braddock	Project Type:	Transit	Schedule	Phase	Start Date	End Date
	Project Manager:	Luo, Caijun		Design	Apr-19	Mar-21
	Lead Agency:	Capital Facilities		Land Acquisition	NA	NA
Scope: Approximately 820 space parking garage and transit center including carpool, bicycle, and pedestrian facilities	FC Project No:	DOT-000092		Utility Relocation	NA	NA
	Program:			Construction	Mar-21	Jun-23
	TPP No:	20032				
	Other Project No:	TF-000044-002; UPC 112817				

Project is in Design Development phase. Value Engineering (VE) session was completed on December 20, 2019. Traffic study, public use determination, and zoning applications were submitted on December 23, 2019. VE report will be submitted for VDOT review in February 2020. Final project estimate will be determined once VE study is complete. For sustainability, the Parksmart certification is being analyzed. No land acquisition and utility relocation before the start of construction is necessary for this project.

Hunter Village Drive Bicycle Parking	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6945	On-Hold				
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Wells, Chris		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Covered bicycle parking on the north end of Hunter Village Drive in the vicinity of Old Keene Mill Road	FC Project No:	DOT-000046		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	133				
	Other Project No:					

Project deferred as part of TPP update approved by BOS on 12/3/19. Project scoping on hold until funding is identified.

Hunter Village Drive Walkway from Wentworth Place to Flax Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	6945	Land Acquisition	\$.6M	\$.6M	C&I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Dec-17	Jun-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jul-19	May-20
Scope: Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive	FC Project No:	2G40-088-038		Utility Relocation	Apr-20	Jul-20
	Program:			Construction	Jul-20	Jan-21
	TPP No:	134				
	Other Project No:					

NTP issued to LAD on 7/29/19. Land rights on 1 of 4 properties have been acquired. Approved pavement marking plans received from VDOT on 8/29/19. Second final design distributed to VDOT for review 11/15/19. Met with Wentworth Home Owners Association on 1/10/20 to discuss potential impacts of proposed improvements. Consultant addressing comments received from VDOT on 1/22/20. Verizon and Cox utility relocation design in progress.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Bluemont Way and Discovery Street/Explorer Street	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Complete				
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Delmare, Lauren		Design	TBD	TBD
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Road diet project to reduce travel lanes and introduce bike lanes, including pedestrian improvements	FC Project No:	5G25-062-002		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	Jul-18	Nov-19
	TPP No:	189.01				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Coordinated with VDOT to implement project after repaving. VDOT repaved and restriped the road with bike lanes in summer 2018. Pedestrian improvements were completed by VDOT with federal funds in November 2019.						

Project	Status and Details		Funding and Schedule			
Bluemont Way Sidewalk from Discovery Street Pedestrian Bridge Walkway to Reston Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7199	Design	\$.65M	\$.65M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Fasceski, Jeff		Design	Nov-16	Jan-21
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-20	Dec-20
Scope: Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way	FC Project No:	5G25-062-011		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	Mar-21	Apr-22
	TPP No:	189.11				
	Other Project No:					
Final design is in progress. Second pre-final plan needed due to scope change after first pre-final submission. Additional pedestrian crossing was added to the project after first pre-final design. Comments from second pre-final plan being addressed. Plats ordered on 1/30/20. Schedule adjusted due to plan revisions required based on scope change and need for additional ROW.						

Project	Status and Details		Funding and Schedule			
Town Center Parkway Extension from Sunset Hills Road to Sunrise Valley Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	Study		\$ 1M	NVTA Capital	
District(s): Hunter Mill	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Askarzadeh, Negin		Design	Sep-19	Dec-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	NA	NA
Scope: Study extending Town Center Parkway beneath the Dulles Toll Road and WMATA Silver Line, including underpass with new four lane divided road	FC Project No:	2G40-073-002		Utility Relocation	NA	NA
	Program:			Construction	NA	NA
	TPP No:	14				
	Other Project No:	114452				
Estimate to be determined. The project will include an underpass with a new four lane divided road with curb and gutter. There will be two proposed bridge structures and one existing partially completed concrete deck and secant wall structure. Sunset Hills Road will be reconstructed to match the proposed profile of the new Town Center Parkway. Sunrise Valley Drive will remain unchanged. The first road design comments review meeting held 1/15/20.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Town Center Parkway from Sunset Hills Road to Baron Cameron Avenue	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	Design	\$ 1.8M	\$ 1.8M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct off-road bike lanes by reducing median and lane widths	FC Project No:	2G40-085-006		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.15				
	Other Project No:					
Scope has been refined and 30% design is ongoing. The 30% design is expected to be completed by spring 2020. Schedule to be determined at that time.						

Town Center Parkway/W&OD Trail	Status and Details		Funding and Schedule			
Town Center Parkway/W&OD Trail	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7414	On-Hold	\$.06M	\$.06M	2014 Bonds	
District(s): Hunter Mill	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Zahirieh, Shahla		Design	Mar-17	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct 10-foot shared-use path from the existing sidewalk along Town Center Parkway to the existing Washington and Old Dominion Trail	FC Project No:	5G25-062-013		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.14				
	Other Project No:					
Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Project is currently on hold to respond to neighboring Home Owners Association concerns. FCDOT Site Analysis Section met with the developer, JBG, on 1/25/18. According to this meeting, JBG will provide a pedestrian access located south of W&OD Trail through redevelopment of their site.						

Post Forest Drive from Legato Road to Black Ironwood Drive	Status and Details		Funding and Schedule			
Post Forest Drive from Legato Road to Black Ironwood Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7435	On-Hold	\$.525M	\$.525M	C & I	
District(s): Springfield	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Turner, Latesa		Design	Sep-16	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
Scope: Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive	FC Project No:	5G25-060-032		Utility Relocation	TBD	TBD
	Program:			Construction	TBD	TBD
	TPP No:	163				
	Other Project No:					
Project on hold pending discussions with VDOT and the status of the proposed I-66/Random Hills Road trail project that is part of the I-66 Express Lanes project.						

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Explorer Street/New Dominion Parkway	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7442	Project Initiation	\$.1M	\$.1M	2014 Bonds	
District(s): Hunter Mill Scope: Install signal at intersection with signalized crosswalk	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Borkowski, Tad		Design	TBD	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	TBD	TBD
	FC Project No:	5G25-062-004		Utility Relocation	TBD	TBD
	Program:	RMAG		Construction	TBD	TBD
	TPP No:	189.03				
	Other Project No:					

Project is included in the 2014 Transportation Bond Referendum which voters approved in November 2014. Project scoping and initial coordination in progress. Coordinating with the Reston Town Center Association and the County Attorney's Office regarding different interpretations of existing proffer to determine how to proceed with design and funding of project. FCDOT is working with County Attorney's Office to draft a letter to the community to request funds for the signal. The letter is expected to be distributed in winter 2020.

Fair Lakes Boulevard Walkway from Stringfellow Road to Retail Center	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7735	Bid Advertisement	\$.75M	\$.75M	2014 Bonds, Federal	
District(s): Springfield Scope: Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	El Kaissi, Mohamad		Design	Mar-15	May-18
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Mar-17	Apr-18
	FC Project No:	5G25-060-026		Utility Relocation	May-18	Oct-18
	Program:			Construction	Jul-20	Jul-21
	TPP No:	116				
	Other Project No:					

Revised bid documents and public hearing waiver letter were sent to VDOT on 1/27/20. Awaiting final plan, specifications, and estimate re-evaluation. NEPA certification received on 2/10/20. Schedule adjusted due to delay receiving NEPA certification.

Franconia-Springfield Parkway from Spring Village Drive to Ridgeway Drive	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7900	Design	\$.8M	\$.8M	C & I	
District(s): Lee Scope: Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway	Project Type:	Bicycle/Pedestrian	Schedule	Phase	Start Date	End Date
	Project Manager:	Madhusudhan, Galappa		Design	Oct-17	May-20
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Jan-20	TBD
	FC Project No:	2G40-088-066		Utility Relocation	Mar-20	Jul-20
	Program:			Construction	Jul-20	Apr-21
	TPP No:	228				
	Other Project No:					

A meeting with VDOT was held on 8/22/19 to discuss approval process for a Limited Access Line adjustment by the CTB. Responses to additional requests from VDOT for the Limited Access Line adjustment were sent on 9/25/19. Letter sent to VDOT on 11/4/19 regarding reimbursements related to the Limited Access Line adjustment. Final design plans submitted to VDOT and other county agencies on 1/30/20.

Project Status Report for 2/29/2020

Project	Status and Details		Funding and Schedule			
Monument Drive Bridge - Pedestrian Improvements	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	7969	Design-Build	\$ 3.8M	\$ 3.8M	I-66 Concession Fee	
District(s): Braddock, Springfield	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Xiong, Yuqing		Design	Sep-18	Aug-20
	Lead Agency:	Virginia Department of Transportation		Land Acquisition	TBD	TBD
Scope: Add a sidewalk on the west side of the existing Monument Drive bridge over I-66 with a signalized crosswalk at the new express lanes ramps to and from the west	FC Project No:	DOT-000108		Utility Relocation	TBD	TBD
	Program:			Construction	May-21	Dec-22
	TPP No:					
	Other Project No:	UPC 112780				
<p>This project has been included in the scope as part of the I-66 outside the beltway project. It will be constructed concurrently with the proposed access ramps to the I-66 express lanes at Monument Drive. The change order for this project has been finalized and issued to FAM Construction. Work on the ramps will begin in 2021.</p>						

Jones Branch Connector	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	8102	Construction	\$ 60M	\$ 60M	C & I, Revenue Sharing, RSTP	
District(s): Providence	Project Type:	Primary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Dresser, John		Design	Feb-14	May-16
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Dec-15	Jun-16
Scope: Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes	FC Project No:	AA1400093-13		Utility Relocation	Jan-16	Jan-17
	Program:			Construction	May-16	Feb-20
	TPP No:	269				
	Other Project No:	JBC-093-093; UPC 103907; 8102-029-065				
<p>Milestone 1, the opening of one traffic lane in each direction, was completed on 12/15/18. Milestone 2, opening of two lanes of traffic in each direction, was completed on 11/25/19. Substantial completion, including opening of sidewalks and bike lanes, was delayed due to issues involving a utility duct bank installation. Construction is 99% complete. Ribbon cutting held on March 5.</p>						

Stoncroft Boulevard Widening	Route Number	Status	Current Estimate (Mil \$)	Total Funding (Mil \$)	Funding Type	
	8460	Construction	\$.801M	\$.801M	Developer	
District(s): Sully	Project Type:	Secondary Road	Schedule	Phase	Start Date	End Date
	Project Manager:	Vanzandt, Mark		Design	Aug-05	TBD
	Lead Agency:	Fairfax County Department of Transportation		Land Acquisition	Apr-07	Jan-08
Scope: Widen 800 LF of Stoncroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard	FC Project No:	5G25-064-000		Utility Relocation	NA	NA
	Program:			Construction	TBD	TBD
	TPP No:					
	Other Project No:					
<p>Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.</p>						